## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS, DELHI FIRE SERVICE, CONNAUGHT PLACE, NEW DELHI-110001

No. F6/MS/DFS/GH/2013/ 854

Dated: 28/02/13

## FIRE SAFETY CERTIFICATE

Certified that the Palm D'OR Guest House, 8595/1, D.B.G. Road, Pahar Ganj, New Delhi-110055 comprised of basement (storage). Stilt floor (reception + parking), ground floor (05 guest rooms + 01 office), 1<sup>st</sup> floor to 3<sup>rd</sup> floor (08 guest rooms and 01 store room at each floor) and terrace floor (water tank + lift room + temporary DG set shed) total 29 vide letter department NOC by this granted rooms, guest F6/MS/DFS/GH/2010/759 dated 12-03-2010 in the name of Maple Inn. Now this department has no objection in changing the name from Maple Inn to Palm D'OR. The guest house building was re-inspected by the officer concerned of this department on 20-02-2013 in the presence of Sh. Rakesh Aggarwal (owner) and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "Residential" A-I with effect from 28/02/...2013 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued 28/02/13. at New Delhi by.

CHIEF FIRE OFFICER DELHI FIRE SERVICE

Copy to :-

- 1. The Addl. Commissioner of Police (Lic.), First Floor, P.S. Defence Colony, New Delhi-110049.wrt. No.70165/Addl.C.P./Lic.(H) New Delhi dated 12-12-12
- 2. M/s Palm D'OR Guest House, 8595/1, D.B.G. Road, Pahar Ganj, New Delhi-110055

Condition for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.

3. The trained fire fighting staff should be available round the clock.

4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.

5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.

## Palm D'OR Guest House, 8595/1, D.B.G. Road, Pahar Ganj, New Delhi-110055

**INSPECTION REPORT** 

1. Name & address of the building

Palm D'OR Guest House, 8595/1, D.B.G. Road, Pahar Ganj,

New Delhi-110055

2. Type of Occupancy

Lodging House

3. Type of Case

Renewal

4. Details of previous NOC

Letter No. F6/DFS/MS/GH/2010/759 dated 12-03-2010

5. Fire Safety directives Letter No.

N/A

6. Date of inspection

20-02-2013

7. Name of the Inspecting Officer

Sh. D.S. Yadav

(D.O.)

8. Name and designation of Officer

from the building side

Sh. Rakesh Aggarwal (owner)

9. Year of Construction

2009 Starting Year

10. Applicant's letter No.

70165/Addl.C.P./Lic.(H) dated New Delhi the 12-12-2012

| S No | Minimum standards on fire prevention and fire safety U/R 33 | BBL  | Provided at site   | Remarks MR/NMR   |  |  |  |
|------|---|--|--|--|--|--|--|
| 1.   |   | Requirements   | (PSS Area)   | (Old Case)   |  |  |  |
|      | Access of building  Road width  N/A  More then 6 miss       |  |  |  |  |  |  |
|      |   | N/A  | More then 6 mtrs.  | MR   |  |  |  |
|      | • Gate width  | N/A  | N/A  | N/A  |  |  |  |
| 2.   | Width of internal road                                      | N/A  | N/A  | N/A  |  |  |  |
| ۷.   | Number, width, Type & Arrangements of exits                 |  |  |  |  |  |  |
|      | a. Number of staircases                                     |  | The second secon |  |  |  |  |
|      | <ul> <li>Upper floors</li> </ul>                            | 01   | 01   | MR   |  |  |  |
|      | • Basements   | 01   | 01   | MR   |  |  |  |
|      | b. Width of staircases                                      |  |  | IVIIX  |  |  |  |
|      | <ul> <li>Upper floors</li> </ul>                            | 80 cms   | 122 cms. to 130 cms.   | MR   |  |  |  |
|      | <ul> <li>Basements</li> </ul>                               | 80 cms   | 122 cms.   | MR   |  |  |  |
|      | c. Protection of exits                                      | A CONTROL OF THE PARTY OF THE P | TEL CITIS.   | IVIN   |  |  |  |
|      | <ul> <li>Fire check door</li> </ul>                         | N/A  | N/A  | N/A  |  |  |  |
|      | <ul> <li>Pressurization</li> </ul>                          | N/A  | N/A  | N/A  |  |  |  |
|      | d. No of continuous staircase to                            | 01   | 01   | MR   |  |  |  |
|      | terrace   |  | 0.1  | IVIIX  |  |  |  |
|      | e. Width Of Corridor  | N/A  | N/A  | N/A  |  |  |  |
|      | f. Door Size  | N/A  | N/A  | Manager and the second  |  |  |  |
| 3.   | Compartmentation  |  | 17/7   | N/A  |  |  |  |
| 30   | Fire check door   | N/A  | N/A  | N/A  |  |  |  |
|      | <ul> <li>Sealing of electrical shafts</li> </ul>            | N/A  | N/A  | N/A<br>N/A   |  |  |  |
|      | <ul> <li>Fire Rating of shaft door</li> </ul>               | N/A  | N/A  | A MARINE DE L'ARREST DE L'ARRE |  |  |  |
|      | Water Curtain   | N/A  | N/A  | N/A  |  |  |  |
|      | <ul> <li>Fire Dampers</li> </ul>                            | N/A  | N/A<br>N/A   | N/A  |  |  |  |
| 1.   | Smoke managements System                                    | A 37 A B   | 1 1 / / 1  | N/A  |  |  |  |
|      | Basements   | 30 a/c per hour  | Dyland C   | The second secon |  |  |  |
|      | Upper floors  |  | Exhaust fans   | MR   |  |  |  |
| 5.   | Fire Extinguishers  | 12 a/c per hour  | Natural ventilation  | MR   |  |  |  |

Palm D'OR Guest House, 8595/1, D.B.G. Road, Pahar Ganj, New Delhi-110055

| 10  | <ul> <li>Im D'OR Guest House, 8595/1, D.B.C</li> <li>Total numbers</li> </ul> | 10                                    | 10   | MR   |  |  |
|-----|---|---------------------------------------|--|--|--|--|
|     | • Types   |                                       | Water Co2 &  | MR   |  |  |
|     | Турез   |                                       | A.B.C. type.   |  |  |  |
|     | IS marking  | ISI marked                            | Provided   | MR   |  |  |
|     | First – Aid Hose Reels  |                                       |  | ) (D   |  |  |
|     | Total numbers on each floor   | 01                                    | 01   | MR   |  |  |
|     | <ul> <li>Length of hose reel hose</li> </ul>                                  | 30 M                                  | Provided   | MR   |  |  |
|     | Nozzle diameter   | 5 mm                                  | Provided   | MR   |  |  |
| 7.  | Automatic fire detection and alarming system                                  |                                       |  |  |  |  |
| -   | Type of detectors   | N/A                                   | N/A  | N/A  |  |  |
|     | <ul> <li>Location of Main Panel</li> </ul>                                    | N/A                                   | N/A  | N/A  |  |  |
|     | <ul> <li>Location of Repeater Panel</li> </ul>                                | N/A                                   | N/A  | N/A  |  |  |
|     | Alternate source of power   | N/A                                   | N/A  | N/A  |  |  |
|     | Hooters' Location   | N/A                                   | N/A  | N/A  |  |  |
| 8.  | MOEFA   | Yes                                   | provided   | MR   |  |  |
| 9.  | Public Address System   | Yes                                   | Provided   | M/R  |  |  |
| 10. | Automatic Sprinkler System  | * * * * * * * * * * * * * * * * * * * |  |  |  |  |
|     | Basements   | Yes                                   | Provided   | M/R  |  |  |
|     | • Upper Floor   | N/A                                   | N/A  | N/A  |  |  |
|     | <ul> <li>Sprinkler above false ceiling</li> </ul>                             | N/A                                   | N/A  | N/A  |  |  |
| 11. | Internal Hydrants   |                                       | A company of the second |  |  |  |
| 11. | Size of riser/down- comer   | 100 mm.                               | provided   | MR   |  |  |
|     | Number of hydrants per floor  | One                                   | provided   | MR   |  |  |
|     | Hose Box  | One                                   | provided   | MR   |  |  |
| 12. | Yard Hydrants   |                                       |  |  |  |  |
| 14. | Total number of hydrants  | N/A                                   | N/A  | N/A  |  |  |
|     | Hose Box  | N/A                                   | N/A  | N/A  |  |  |
| 13. | Pumping Arrangements  |                                       |  |  |  |  |
| 13. | Ground Level  |                                       |  |  |  |  |
|     | Discharge of main pump  | N/A                                   | N/A  | N/A  |  |  |
|     | <ul><li>Discharge of main pump</li><li>Head of main pump</li></ul>            | N/A                                   | N/A  | N/A  |  |  |
|     | <ul><li>Number of main pumps</li></ul>  | N/A                                   | N/A  | N/A  |  |  |
|     | <ul><li>Jockey pump out put</li></ul>   | N/A                                   | N/A  | N/A  |  |  |
|     | <ul><li>Jockey pump head</li></ul>  | N/A                                   | N/A  | N/A  |  |  |
|     | > Standby Pump out put  | N/A                                   | N/A  | N/A  |  |  |
|     | Standby Pump Head   | N/A                                   | N/A  | N/A  |  |  |
|     | auto Staring/Manual stopping  | N/A                                   | N/A  | N/A  |  |  |
|     | > Pump House Access   | N/A                                   | N/A  | N/A  |  |  |
|     | Terrace level   | 1 1/1 %                               |  |  |  |  |
|     | Discharge of pump   | 450 LPM                               | 450 LPM  | MR   |  |  |
|     | Head of the pump  | 30 Mtrs.                              | 30 Mtrs.   | MR   |  |  |
|     | Power supply  | Electric                              | Electric   | MR   |  |  |
|     |   |                                       | Switch provided at   | MR   |  |  |
|     | Auto starting of pump   |                                       | reception  | *****  |  |  |
| 14. | Captive water Storage for fire fighting                                       | Ι                                     |  |  |  |  |
|     | Under ground tank capacity  | N/A                                   | N/A  | N/A  |  |  |
|     | > Draw of connection  | N/A                                   | N/A  | N/A  |  |  |
|     | Fire service inlet  | N/A                                   | N/A  | N/A  |  |  |
|     | > Access to tank  | N/A                                   | N/A  | N/A  |  |  |
|     | <ul> <li>Overhead Tank capacity</li> </ul>                                    | 5000 Ltrs.                            | 5000 Ltrs.   | MR   |  |  |
| 15  | Exit Signage  | Yes                                   | Provided   | MR   |  |  |
| 13  | Provision of Lifts  | 103                                   | Tiorided   | LYAN CONTROL A PROGRAM AND |  |  |
| 16. | Provision of Little   |                                       |  |  |  |  |

Palm D'OR Guest House, 8595/1, D.B.G. Road, Pahar Gani, New Delhi-110055

| \$ 100 mm | Pressurization of lift lobby   | N/A | N/A      | N/A |  |
|-----------|--|-----|----------|-----|--|
|           | Communication in lift Car  | Yes | Provided | M/R |  |
|           | Fireman's Grounding Switch   | Yes | Provided | M/R |  |
|           | Lift Signage   | Yes | Provided | M/R |  |
| 7.        | Standby power supply   | YES | D.G. Set | MR  |  |
| 18.       | Refuge Area  |     |          |     |  |
|           | > Total area   | N/A | N/A      | N/A |  |
|           | Location   | N/A | N/A      | N/A |  |
| 19.       | Fire control room  |     |          |     |  |
|           | Detector system panel  | N/A | N/A      | N/A |  |
|           | Flow Switch Panel  | N/A | N/A      | N/A |  |
|           | PA System Panel  | N/A | N/A      | N/A |  |
|           | Batter backup  | N/A | N/A      | N/A |  |
|           | Building Floor Plans   | N/A | N/A      | N/A |  |
| 0.        | Special Fire Protection Systems for Protection of special Risks, if any; | N/A | N/A      | N/A |  |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer

Name

Designation

Signature of the Inspecting Officer

Name Tharm vir singh yadar Designation Divisional officer (central)