GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001 Fax: 23412593, E-mail: <u>cfohq.dlfire@nic.in</u>, <u>Tel:-</u> 011-23414333

NO.F6/DFS/MS/ 2013) SZ) 817

Dated: 27/8//3

FIRE SAFETY CERTIFICATE

Certified that All India Asian Educational Foundation, plot No. - 3 & 4 Jasola, Sarita Vihar, New Delhi-110025 comprised of basement, ground floor plus four upper floors was granted NOC by this department vide letter No. F6/DFS/MS/2005/1690 dated 12.08.2005. The premises was re-inspected by the officer concerned of this department on 08.08.2013 in presence of Shri O.P Singh, Project Head of the building and found that the management have constructed / extended basement, ground and 04 upper floors and added 5th, 6th &7th floor over the extended portion as per sanctioned plan and now the floor wise occupancy is basement, ground plus seven upper floors and have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi fire service Rules 2010 and that the building/premises is fit years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on $\frac{27/08/13}{}$ at New Delhi by.

(Dr. G.C. Misra) CHIEF FIRE OFFICER **DELHI FIRE SERVICE**

Copy to: -

- 1. The Executive Engineer (Bldg.), Building Department, MCD, Town Hall, Delhi.
- 2. The CAO, All India Asian Educational Foundation, plot No. 3 & 4 Jasola, Sarita Vihar, New Delhi-110025

Conditions for the validity of fire safety certificate

- All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building: All India Asian Educational Foundation, plot no.- 3 & 4 Jasola, Sarita Vihar, New Delhi.

2. Type of Occupancy : Educational

3. Type of Case : New (Additions)

4. Details of previous NOC : F6/ DFS/ MS/2005/1690 dated 12.08.2012(Basement + ground + 04 upper floors)

5. Fire safety directives letter No : F6/DFS/MS/BP/2003/2854 dated 20.11.2003 (B+ Gr.+ 04 floors)

F6/DFS/MS/BP/2008/2589 dated 15.09.2008 (Basement + Gr.+ 07 upper floors) (Additions)

6. Date of inspection : 08.08.2013

7. Name of the Inspecting Officers: M.K.Chattopadhyay, ADO (M. Road)

8. Name and designation of officers

from the building side : Mr. Ranjeet Singh, Manager- Administration

9. Year of Construction : 2012-13

10. Applicant's letter No. : Aim/extn/fire noc /05/2013 dated 13/05/2013

S.	Minimum Standards on fire	NBC /BBL	Provided at site	Remarks
No.	prevention and fire safety U/R 33	Requirement	Trovided at Site	MR/NMR
1	Access to building		a	
	Road width	09 Meters	Provided	MR
	Gate width	06 Meters	Provided	MR
9 E :	Width of internal road	06 Meters	Provided	MR
2	Number, width, type & arrangement of	exits		
	a. Number of staircases	a		
	• Upper Floors	04	04	MR
	 Basements 	04	04	MR
	b. Width of staircases			
	• Upper Floors	1.5 Mts (03), 2.0 mts (01)	Provided	MR
	• Basements	1.5 Mts (03), 2.0 mts (01)	Provided	MR
	c. Protection of exits			
	Fire check door	Required	Provided	MR
	 Pressurization 	N/A	N/A	N/A
-	d. No. of continuous staircases to terrace	Required	03 (upto 4 th floor terrace) 02 (upto 7 th floor terrace)	MR
	e. Width of Corridor	1.5 mts	Provided	MR
	f. Door Size	N/A	N/A	N/A
3	Compartmentation	9	4	x
	Fire check door	Required	Provided	MR



W	1
1	D

		V		
	Sealing of electrical shafts	Required	Provided	MR *
	Fire Rating of shaft door	N/A	N/A	N/A
	Water Curtain	N/A	N/A	N/A
	Fire Dampers	N/A	N/A	N/A
1	Smoke Management System			
	Basements	30 a/c per hour	Provided	MR
	Upper floors	12 a/c per hour	Provided	MR
5	Fire Extinguishers	Fire Rating of shaft door Water Curtain Fire Dampers Re Management System Basements Upper floors Total numbers Types IS marking Aid Hose Reels Total numbers Length of hose reel hose Nozzle diameter Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location Extinguishers Total numbers Guard Room Promatic Staircases entry Promatic Sprinkler System Required Promatic Sprinkler System Required Promatic System Requi		s .
	Total numbers	49 No.	Provided	MR
	• Types	CO ₂ , ABC, DCP	Provided	MR
n U	IS marking	ISI marked	Provided	MR
5	First-Aid Hose Reels			
	• Total numbers	03 Nos.	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	Nozzle diameter	20 mm	Provided	MR
7	Automatic fire detection and alarming	g system	· ×	
	Type of detectors	Smoke	Provided	MR
	Location of Main Panel	Guard Room	Provided	MR
	Location of Repeater Panel	Each floor	Provided	MR
	Alternate source of power	DG Set	Provided	MR
	Hooters' Location	Staircases entry	provided	MR
3	MOEFA	Required	Provided	MR
) , , ,	Public Address System	Required	Provided	MR
0	Automatic Sprinkler System			7g
	Basement	Required	Provided	MR
	Upper Floor	Required	Provided	MR
	Sprinkler above false ceiling	Required	Provided	MR
1	Internal Hydrants		sa	
		100 mm	150 mm	MR
		03 Nos.	Provided	MR
	Hose Box	03 Nos	Provided	MR
		05 1105.		



N	1
- [6

	Total number of hydrants	06 Nos.	Provided	MR
7	Hose Box	06 Nos.	Provided	MR
13	Pumping Arrangements	w , s		· · · · · · · · · · · · · · · · · · ·
	Ground Level	_	<u> </u>	* = "
	Discharge of main pump	1620 LPM	Provided	MR
	➤ Head of main pump	60 mts	Provided	MR
	Number of main pumps	01 No.	Provided	MR
	Jockey pump out put	180 LPM	Provided	MR
	Jockey pump head	60 mts	Provided	MR
	Standby pump out put	1620 LPM	Provided	MR
	Standby pump Head	60 mts	Provided	MR
	Auto starting/ manual	Required	Provided	MR
	stopping	Ground Floor	Provided	MR
	Pump house accessTerrace level		·	a
	Discharge of pump	900 LPM	Provided	MR
	➤ Head of the pump	45 mts	Provided	MR
	Power Supply	Required	Provided	MR
	Auto Starting Of Pump	Required	Provided	MR
14	Captive Water Storage for firefighting			
	Underground tank capacity	1, 00, 000 lts	Provided	MR
	> Draw-off connection	Required	Provided	MR
	> Fire service inlet	Required	Provided	MR
	Access to tank	Required	Provided	MR
	Overhead Tank capacity	30,000 lts	60,000 lts	MR
15	Exit Signage	Required	Provided	MR
16	Provision of Lifts			ж [*]
a a	Pressurization of Lift Shaft	Required	Provided	MR
	Pressurization of Lift lobby	Required	Provided	MR
	Communication In lift Car	Required	Provided	MR
	Fireman's Grounding Switch	Required	Provided	MR



		My			
	Lift Signage	Required	Provided	MR	
17	Standby power supply	Required	DG Set (400 KVA)	MR	98
18	Refuge Area	e	a e	* * *	
. a =	> Total Area	N/A	N/A	N/A	- s
~	> Location	N/A	N/A	N/A	2 2
19	Fire Control Room			H	
RESE	Detector System Panel	Required	Provided	MR	
	Flow Switch Panel	Required	Provided	MR	
26-8	PA System Panel	Required	Provided	MR	3 S
No. Se	Battery backup	Required	Provided	MR	
TOR	Building Floor Plans	Required	Provided	MR	
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	CO ₂ flooding system is provided for electrical panels	MR	455 51 2

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules-2010.

Note:- Previously, this department issued NOC from fire safety & means of escape point of view for basement, ground and four upper floors vide letter No. F6/ DFS/ MS/2005/1690 dated 12.08.2012. Now, the management constructed / extended basement, ground and four upper floors and added 5th, 6th & 7th floor over the extended portion due to increase of additional FAR. All the fire protection arrangements have been extended and found in good working conditions.

Protection of special Risks, if any:

ADO (M. Road)