## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS; DELHI FIRE SERVICE, NEW DELHI-110001.

No.F6/DFS/MS/2017/SZ/ 1191

Dated: 10/08/17

## FIRE SAFETY CERTIFICATE

(Vipin Kental)

Chief Fire Officer
Delhi Fire Service

Copy to:-

- 1. The Executive Engineer (CPWD), PNB Project, Electrical Division, Plot No.4, Sector-10, Dwarka, New Delhi 110075.
- 2. The joint Director (L&I) Building, DDA, Vikas Sadan, INA, New Delhi.

## **CONDITIONS**

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering nonfunctional if fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
- 5. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
- 6. All comments / directions of licensing Department shall always be permitted and followed.
- 7. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>
- 8. The owner / occupier shall apply for renewal of this **Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37)**along with copy of the certificate, six months prior to its expiry.

|    | INSPECTION REPORT                            |   |   |  |  |  |  |
|----|--|---|---|--|--|--|--|
| 1  | Name & address of the building               | Punjab National Bank Headquarters Office Building at Plot No. 04, |   |  |  |  |  |
| 2  | Type of Occupancy                            | Sector-10, Dwarka, N<br>Business                                  | lew Deini.  |  |  |  |  |
| 2  | Type of case                                 |   | New (Three tier Basements, Ground Plus Five upper Floors)                           |  |  |  |  |
| 4  | Details of previous NOC                      | Nil   | sements, Ground Fids Five appe  | ,  |  |  |  |
| 4  | Fire safety directives letter No             |   | F6/DFS/ MS/BP/2012/2649 dated 23.07.2012  |  |  |  |  |
| 5  |  |   | 72049 dated 23.07.2012  | Annual property and a second s |  |  |  |
| 6  | Date of inspection                           |   | 27.07.2017  |  |  |  |  |
| 1  | Name of the inspecting Officers :            |   | DO M K Chattopadhyay & ADO Satpal Bhardwaj  |  |  |  |  |
| 8  | Name and designation of officers             |   | (CPWD) Sh. P.K. Gupta GM ( M/s  | Ahluwalia  |  |  |  |
| 0  | from the building side  Year of construction | Constacts (I) Ltd.)   |   |  |  |  |  |
| 9  |  |   |   |  |  |  |  |
| 10 | Applicant's letter No.                       | 54 (1) EE/PNB/PED-  | 54 (1) EE/PNB/PED-1, 2017/519 dated 4.7.2017  |  |  |  |  |
|    |  | Three tier basement   | , Ground plus Five upper floors   | )  |  |  |  |
| NO | Minimum Standards on fire prevention         | NBC Requirement/ letter   | Provided at site  | Remarks  |  |  |  |
|    | and fire safety U/R 33                       | dated 23.7.2012   |   | MR / NMR   |  |  |  |
| 1  | Access to building                           |   |   |  |  |  |  |
|    | 1) Road width                                | 09 Mtrs.  | Provided  | MR   |  |  |  |
|    | 2) Gate width                                | 6 Mtrs.   | provided  | MR   |  |  |  |
|    | 3) Width of internal road                    | 6 Mtrs.   | Provided  | MR   |  |  |  |
| 2  | Number, width Type & arrangement of          | of exits  |   |  |  |  |  |
|    | a. Number of staircases                      |   |   |  |  |  |  |
|    | 1. Upper floors                              | 4 Nos.  | 4 Nos.  | MR   |  |  |  |
|    | 1. Opportuosio                               |   |   | A A A A A A A A A A A A A A A A A A A  |  |  |  |
|    | 2. basements                                 | 6 Nos.+ 2 Ramp  | 6 Nos. + 2 Ramps  | MR   |  |  |  |
|    | b. Width of staircase                        |   |   |  |  |  |  |
|    | 1. Upper floors                              | 1.50 Mtrs.  | 2 Nos. 2 Mtrs. 1 No. 1.65 Mtrs. & 1 No. 1.63 Mtrs.                                  | MR   |  |  |  |
|    | 2. basements                                 | 1.50 Mtrs.  | 2 Nos. 2 Mtrs. 1 No. 1.70 Mtrs. 1<br>No. 1.63 Mtrs. & 2 Nos. 1.60<br>Mtrs.and Ramps | MR   |  |  |  |
|    | c. Protection of exits                       |   |   |  |  |  |  |
|    | 1. Fire check door                           | Required  | Provided  | MR   |  |  |  |
|    | 2. Pressurization                            | Required  | Provided  | MR   |  |  |  |
|    | d. No. of continuous staircase terrace       | 4 Nos.  | 4 Nos.  | MR   |  |  |  |
|    | e. Width of corridor                         | 1.5 Mtrs.   | 2 Mtrs.   | MR   |  |  |  |
|    | f. Door size                                 | 1.5 Mtrs.   | 1.5 Mtrs  | MR   |  |  |  |
| 3  | Compartmentation.                            |   |   |  |  |  |  |
| -  | 1. Fire check door                           | Required  | Provided  | MR   |  |  |  |
|    | 2. Sealing of electrical shafts              | Required  | Sealed  | MR   |  |  |  |
|    | 3. Fire Rating of shaft door                 | 2 Hrs. rating   | Provided  | MR   |  |  |  |
|    | 4. water curtain                             | N/A   | Provided at basement floors   | MR   |  |  |  |
|    | 5. Fire dampers                              | Required  | Provided  | MR   |  |  |  |
| 4  | Smoke Management system.                     |   |   |  |  |  |  |
|    | basement                                     | Required  | Provided  | MR   |  |  |  |
|    |  |   |   |  |  |  |  |
|    | upper floors                                 | Required  | Provided  | MR   |  |  |  |
| 5  |  |   |   | TIVII (  |  |  |  |
| -  | total numbers                                | As per IS 2190/1992   | 166 Nos.  | MR   |  |  |  |
|    |  | CO2 & ABC   |   |  |  |  |  |
|    | Types  | ILLID X. ARI  | CO2 & ABC   | MR   |  |  |  |

|     | total numbers on each floor             | 4 Nos.                | 4 Nos. Ground to terrace floor 9 nos in basement | s & MR   |
|-----|---|-----------------------|--|--|
|     | Length of Hose reel hose                | 30 m                  | 30 m   | MD   |
|     | Nozzle Diameter                         | 5 mm                  | 5 mm   | MR   |
| 7   | Automatic fire detection and alarmir    |                       | O HIIII  | MR   |
|     | Type of detectors                       | Smoke / Heat Provided |  | MR   |
|     | location of Main Panel                  | Ground Floor          | Provided   | MR   |
|     | location of Repeater panel              | All floors            | Provided   | MR   |
|     | Alternate source of power               | Required              | UPS/ Battery backup                              | MR   |
|     | hooter's location                       | Appropriate Places    |  | MR   |
| 8   | MOEFA                                   | Required              | Provided   | MR   |
| 9   | Public Address System.                  | Required              | Provided   | MR   |
| 10  | Automatic Sprinkler System.             |                       | T TO VIGEO                                       | IVIR   |
|     | basement                                | Required              | Provided   | MR   |
|     | upper floors                            | Required              | Provided   | MR   |
|     | sprinkler above false ceiling           | Required              | Provided   | MR   |
| 11  | Internal Hydrants                       |                       | riovided   | LIVIE  |
|     | Size of riser/down-corner               | 150 mm                | 150 mm   | MR   |
|     |   |                       | 7 Nos at Ground Floor, 4 Nos.                    | IVIR   |
|     | Number of Hydrants per floor            | 4 Nos.                | first to terrace floor & 9 Nos in basement       | MR   |
|     | hose Box                                | Required              | Provided   | MR   |
| 12  | Yard Hydrants.                          |                       | •  | TVIIX  |
|     | total number of hydrants                | 13 Nos.               | 13 Nos.  | MR   |
|     | hose box                                | Required              | Provided   | MR   |
| 13  | Pumping arrangements                    |                       |  | IMIX   |
|     | 1. Ground level                         |                       |  | M D FR IN DOLL AND A D THE COLUMN ASSESSMENT AND A D THE COLUMN ASSESSMENT AS |
|     | a. Discharge of main Pump               | 2850 LPM              | 2850 LPM   | MR   |
|     | b.Head of main pump                     | 85 M                  | 85 M   | MR   |
|     | c.Number of main pumps                  | 2 Nos.                | 2 Nos.   | MR   |
|     | d jockey pump out put                   | 280 LPM (2 Nos.)      | 280 LPM (2 Nos.)                                 | MR   |
|     | e.jockey pump head                      | 85 M                  | 85 M   | MR   |
|     | f. Standby Pump output                  | 2850 LPM              | 2850 LPM   | MR   |
|     | g.Stanby Pump head                      | 85 Mtrs.              | 85 Mtrs.   | MR   |
|     | h.Auto Starting/Manual stopping         | Required              | Provided   | MR   |
|     | I. pump house access                    | Required              |  |  |
|     | 2.Terrace level                         | Flovided              |  | MR   |
|     | a. Discharge of pump                    | N/A                   | N/A  | N/A  |
|     | b. head of the pump                     | N/A                   | N/A  | N/A  |
|     | c. Power supply                         | N/A                   | N/A  | N/A  |
|     | d. Auto starting of pump                | N/A                   | N/A  | N/A  |
| 14  |   |                       | 14// (   | 1477   |
|     | Captive water storage for fire fighting |                       |  |  |
|     | 1. Underground tank capacity            | 2,00,000 Ltrs.        | 2,00,000 Ltrs.                                   | MR   |
|     | a. Draw-off connection                  | Required              | Provided   | MR   |
|     | b. fire service inlet                   | Required              | Provided   | MR   |
|     | c.Access to tank                        | Required              | Provided   | MR   |
| 1.5 | Over head tank Capacity                 | 20,000 Ltrs.          | 25,000 Ltrs.                                     | MR   |
| 15  | Exit Signage.                           | Required              | Provided   | MR ·   |
| 16  | Provision of lifts.                     |                       | :  |  |
|     | a. Pressurization of lift shaft         | Required              | Provided   | MR   |
|     | b. pressurization of lift lobby         | Required              | Provided   | MR   |
|     | c. communication in lift car            | Required              | Provided   | MR   |
|     | d. Fireman's grounding switch           | Required              | Provided   | MR   |
| .1  | e. Lift signage                         | Required              | Provided   | MR   |
| 17  | Standby power supply                    | Required              | DG Set 500 & 380 KVA                             | MR   |

|       | Refuge Area.  | NVA                        | N/A         | N/A   |
|-------|---|----------------------------|-------------|---|
|       | total area  | 14/74                      | N/A         | N/A   |
| )     | location  | N/A                        |             | and any one or proper transport transport transport transport transport transport transport transport transport |
|       | Fire control room   | Denvised                   | Provided    | MR  |
|       | a. Detector system Panel  | Required                   | Provided    | MR  |
|       | b. Flow switch Panel  | Required                   | Provided    | MR  |
| 19    | c. PA system Panel  | Required                   | Provided    | MR  |
|       | d. Battery backup   | Required                   |             | MR  |
|       | e. Building floor plans   | Required                   | Provided    |   |
|       |   |                            |             |   |
| 20    | Special Fire Protection System for Pro<br>Risks, if any:  | shers provided near els MR |             |   |
| Prote | Protection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found functional at the time of inspection systems provided in the building were checked/Tested and found function systems provided in the building were checked/Tested and found |                            |             |   |
|       | Accordingly DFA is put up for approva  M K Chattopadhyay  DO (South West)   | il & signature please.     |             | S.P. Bhardwa<br>ADO (Dwarka)  |
| 529/1 | 20/5W DCFO \$2.   | Lagre                      |             |   |
|       | 7 8-17<br>1 Co 821  | m. fell                    | V.          |   |
|       | 1917 PO 18/17 FT  | is but a                   | p for bio   | malen pla   |
|       | clos  | 2/                         | 1 CEOH Wite |   |

Cholsz/ M. scell Weigh