

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110 001

No. F.6/DFS/MS/Institutional/SZ/2018/ 400

Dated: 13/3/18

FIRE SAFETY CERTIFICATE

Certified that the **Fortis La Femme** situated at **S-549, Greater Kailash, Part-II, New Delhi-110048**, comprised of **Basement, Ground and Three Upper Floors** was inspected by the officer concerned of this department on **01/03/2018** in the presence of **Mr. Gorav (Admin officer)** & found to have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building is fit for occupancy **Group C "Institutional (Hospital)"** with effect **13/3/2018** for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010.

Issued on **13/3/18** at New Delhi by.

(Vipin Kental)
Chief Fire Officer
Ph:-011-23412235

Copy to:-

1. Dr. Vritti Lumba, Faculty Director, Fortis La Femme, S-549, Greater Kailash, Part-II, New Delhi-110048
2. Executive Engg. (Bldg.), SDMC, Jal Vihar, Lajpat Nagar, New Delhi-110024

Conditions for the validity of fire safety certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration **every year** in **Form 'K'** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on http://delhi.gov.in/wps/wcm/connect/doi_fire/FIRE/Home/Forms
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry."
7. The Use of Basement shall be as per clause 14.2 of BBL 1983.

INSPECTION REPORT

1. Name & address of the building : Fortis La Femme, S-549, Greater Kailash, Part-II, New Delhi-110048
2. Type of Occupancy : Class-C "Institutional (Hospital)"
3. Type of Case : New
4. Details of Previous NOC : Nil
5. Fire Safety directives letter No : Nil
6. Date of inspection : 01/03/2018
7. Name of Inspecting Officer : A. K. Malik
8. Name and designation of officers
From the building side : Mr. Gorav (Admin officer)
9. Year of Construction : 1980 [Basement + Ground + 3 upper floors]
10. Applicant's letter No. : Outdoor diary dated 26/02/2018

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	BBL/NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<p style="text-align: center;">9m</p> <p>NA (abut on Road)</p> <p style="text-align: center;">NA</p>	<p style="text-align: center;">9m</p> <p>2 No's of 3.7m</p> <p style="text-align: center;">NA</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">NA</p> <p style="text-align: center;">NA</p>
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	<p style="text-align: center;">2 Nos</p> <p style="text-align: center;">2 Nos</p>	<p style="text-align: center;">2 Nos</p> <p style="text-align: center;">2 Nos</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p>
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	<p style="text-align: center;">2m</p> <p style="text-align: center;">1.25m</p>	<p style="text-align: center;">2m & 2m</p> <p style="text-align: center;">1.25m & 1.25m</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p>
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	<p style="text-align: center;">Required in Basement</p> <p style="text-align: center;">-NA-</p>	<p style="text-align: center;">Provided</p> <p style="text-align: center;">-NA-</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">-NA-</p>
	d. No. of continuous staircases to terrace	1 No's	2 No's	MR
	e. Width of Corridor	1.5m	1.5m	MR
	f. Door Size	1m	1m	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	<p style="text-align: center;">Required in Basement</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p>	<p style="text-align: center;">Not Provided</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p> <p style="text-align: center;">-NA-</p>
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	<p style="text-align: center;">30 a/c per hour</p> <p style="text-align: center;">12 a/c per hour</p>	<p style="text-align: center;">Provided</p> <p style="text-align: center;">Provided</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p>
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	<p style="text-align: center;">30 No's</p> <p style="text-align: center;">ABC/W. CO₂/CO₂</p> <p style="text-align: center;">ISI</p>	<p style="text-align: center;">32 No's</p> <p style="text-align: center;">14/14/4</p> <p style="text-align: center;">Yes</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p>
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel-hose • Nozzle diameter 	<p style="text-align: center;">One</p> <p style="text-align: center;">30m</p> <p style="text-align: center;">5mm</p>	<p style="text-align: center;">Provided</p> <p style="text-align: center;">Provided</p> <p style="text-align: center;">Provided</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p>
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power 	<p style="text-align: center;">Smoke & Heat</p> <p style="text-align: center;">Required</p> <p style="text-align: center;">-NA-</p>	<p style="text-align: center;">Provided</p> <p style="text-align: center;">Ground Floor</p> <p style="text-align: center;">-NA-</p>	<p style="text-align: center;">MR</p> <p style="text-align: center;">MR</p> <p style="text-align: center;">-NA-</p>

8.	MOEFA	Required	Provided	MR
9.	Public Address System	-NA-	-NA-	-NA-
10.	Automatic Sprinkler System	Required	Provided	MR
	<ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11.	Internal Hydrants	100mm	Provided	MR
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	One	One	MR
		One	One	MR
12.	Yard Hydrants	-NA-	8 No's	-NA-
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	-NA-	8 No's	-NA-
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping Pump House Access 	1620LPM	2280LPM	MR
		60m	60m	MR
		One	Provided	MR
		180 LPM	180 LPM	MR
		60m	60m	MR
		1620LPM	2280LPM	MR
		60m	60m	MR
		Required	Provided	MR
		Required	Provided	MR
	<ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pumps 	-NA-	1200 LPM	-NA-
		-NA-	40m	-NA-
		-NA-	Provided	-NA-
		-NA-	Provided	-NA-
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	1,00,000 Lts	1,00,000 Lts	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Lts.	30,000 Lts.	MR
		Required	Provided	MR
15.	Exit Signage.			
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply			
18.	Refuge Area.			
	<ul style="list-style-type: none"> Total Area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19.	Fire Control Room			
	<ul style="list-style-type: none"> Detector System Panel Flow Switch Panel PA System Panel Battery backup Building Floor Plans 	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		Required	Provided	MR
		-NA-	-NA-	-NA-
20.	Special Fire Protection System for	Required	Two CO ₂ type fire extinguisher provided	MR

~~NIT~~

Fortis La Femme, S-549, Greater Kailash, Part-II, New Delhi-110048

The shortcoming communicated vide letter no. F6/DFS/MS/Institutional/SZ/2017/1701 dated 06/07/2017 found complied. The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

Keeping in view of the above substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010. Accordingly Form "H" in shape of DFA is put up for approval.

Anilash
5/3/18

Signature of Inspecting Officer
Name: A. K. Malik
Designation: Divisional Officer

DY. CFO (SZ)

Anilash
5/3



1666/cfo sz
6/3/18

CFO SZ

M.S cell

FT 10.

AK
6/3

Sir, F.T. is put up for S.S. please.

Anilash
8/3/18
DO (SZ)

CFO SZ

M.S cell

AK
13/3