

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F.6/DFS/MS/Assembly/UG/2021/SZ/ 44

Dated: 20 / 01 /2021

FIRE SAFETY CERTIFICATE

Certified that the **Vasant Vihar Underground Metro Station of Line -8**, comprising of Four Levels (Undercroft, Platform, Concourse, & Ground Level) was granted Fire Safety Certificate by this department vide letter no F6/DFS/MS/Assembly.(UG)/SZ/2018/277 dated 21/02/2018. The premise was re-inspected by the officer concerned of this department on 09/01/2021 in the presence of Mr. Bhirgu Fukan (AM/Fire) and found that the said metro station building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy "**Group D-7 Assembly Building**" as above with effect from 20 / 01 /2021 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 20 / 01 /2021 at New Delhi by



(Sunil Chawdhary)
Dy. Chief Fire Officer (SZ)
Delhi Fire Service

of R.K.

Copy to: -

1. Mr. Bhirgu Fukan Asst. Manager Delhi Metro Rail Corporation, Metro Bhawan, Fire Brigade Lane, New Delhi-110001.

Conditions for the validity of Fire Safety Certificate: -

1. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
2. All the staff members must know the correct method of operation of fire fighting system.
3. The basement shall be used strictly as per the provision of Building Bye Laws.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

INSPECTION REPORT

1	Name & Address of the Building	Vasant Vihar Underground Metro Station of Line -8.		
2	Type of Occupancy	Assembly (D-7)		
3	Building Comprised of	Four level (Undercroft, platform, Concourse & Ground level)		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/Assembly.(UG)/SZ/2018/277 dated 21/02/2018		
6	Fire Safety Directives Letter No	F.6/DFS/MS/2013/2313 dated 25/09/2013		
7	Date of Inspection	09-01-2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Bhirgu Fukan (AM/Fire)		
10	Year of construction	2018		
11	Applicant letter No.	Gmail Dated 01/01/2021		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old FSC Requirement	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	10 mtr. NA Approachable	Provided 6 m About on road	MR NA MR
2	Number, width, type & arrangements of exits			
	a. Number of Staircase	N/A	N/A	N/A
	➤ Upper floors			MR
	➤ Basement floor	Undercroft to platform -2 Nos, Platform to CC- 6 No's _ 2 Escalator CC to Ground- 5 No's + 4 Escalator	Provided	(50 % capacity of escalators is counted for evacuation in NFPA)
	b. Width of Staircase	N/A	N/A	N/A
	➤ Upper floors			
	➤ Basement floor	2.8 m & 1.2 m (maintenance Staircase)	1.5 m x 2 No's 3 m x 2 No's 4.2 m x 2 No's 1.25 m x 2 No's + 1 m x 2 No's 5.2 m x 2 no's 3 m x 2 No's 1.25 m x 1 No's + 1 m x 4 No's	MR
	c. Protection of exits	Required	Provided	MR
	➤ Fire check door	Required in Fireman staircase & emergency staircase	Provided	MR
	➤ Pressurization			
	d. No. of continuous staircase to terrace	Ancillary building	Provided	MR
	e. Width of corridor	0.91 m	1 mtr	MR
	f. Door size	0.91 m	1 mtr	MR
3	Compartmentation.			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	30 minute & 3 hours	Provided	MR
	• Water curtain	N/A	N/A	N/A
	• Fire dampers.	Required	Provided	MR
4	Smoke Management system.			
	• Basement	Required	Provided	MR
	• Upper floors	N/A	N/A	N/A
5	Fire Extinguishers.			
	• Total numbers		99 Nos	MR
	• Types	ISI Marked	ABC 34, & W.CO ₂ -03, Co2-62	MR
	• ISI Marking		Provided	MR

6	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. 	01 No in ancillary building, 13 Nos at CC & / 09 Nos at each platform	Provided	MR
	<ul style="list-style-type: none"> Length of hose-reel hose. 	Hose Reel	30m	MR
	<ul style="list-style-type: none"> Nozzle Diameter 	Required /	6mm	MR
7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Required	Smoke & Heat	MR
	<ul style="list-style-type: none"> Location of Main Panel 	Required	Station Control Room	MR
	<ul style="list-style-type: none"> Location of Repeater Panel 	Required	Concourse level	MR
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided DG Set	MR
	<ul style="list-style-type: none"> Hooter's location 	Required	Provided at all levels	MR
8	MOEFA	Required	Provided	MR
9	Public Address System	Required	Provided	MR
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	Required in following rooms:- Security, Locker	Provided	MR
	<ul style="list-style-type: none"> Upper floors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer 	Required	150 mm	MR
	<ul style="list-style-type: none"> Number of Hydrant per floor 	01 No in ancillary building, 13 Nos at CC & 09 Nos at each platform	Provided	MR
	<ul style="list-style-type: none"> Hose box. 	01 No in ancillary building, 13 Nos at CC & 09 Nos at each platform	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 	02 No's Required	Provided	MR
	<ul style="list-style-type: none"> Hose box. 	02 No in ancillary building, 13 Nos at CC & 09 Nos at each platform	Provided	MR
13	Pumping arrangements.			
	a) Ground Level			
	<ul style="list-style-type: none"> ➤ Discharge of main pump. 	2839 LPM / 88m for hydrant &56m for sprinkler	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of main pump. 		Provided	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps. 	Two /	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey Pump output. 	2 x189 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey Pump head. 	88m for hydrant &56m for sprinkler /	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump output. 	2 x2839 LPM (eclectic)	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump head. 	88m for hydrant &56m for sprinkler	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto Starting/Manual Stopping. 	Required /	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump House Access 	Required	Provided	MR
	b) Terrace Level			
	<ul style="list-style-type: none"> ➤ Discharge of pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Power supply. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto starting of pump. 	N/A	N/A	N/A
14	Captive water storage for Fire Fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fire Service Inlet. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Access to tank. 	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead tank capacity. 	2,00,000 ltr	Provided	MR
15	Exit Signage.	Required	Provided	MR

16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of lift shaft. • Pressurization of lift lobby. • Communication in lift car. • Fireman's switch. • Lift signage. 	N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17	Standby Power Supply	Required	Provided (DG Set)	MR
18	Refuge Area			
	<ul style="list-style-type: none"> • Total area • Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room.			
	<ul style="list-style-type: none"> • Detector System Panel. • Flow Switch Panel. • PA system Panel. • Battery backup • Building floor plan 	Required in SCR	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
20	Special Fire Protection System for the Protection of Special Risk, if any :	Clean agent flooding system for electrical panels & Transformer		MR

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/Assembly.(UG)/SZ/2018/277 dated 21/02/2018, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

[Handwritten Signature]
11/1/2021

Signature of Inspecting Officer
Name: Rajesh Kumar
Design: ADO (BCP)

[Handwritten Signature]

[Handwritten Signature]
12/01

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]
M.S.

As approved, A.T. letter is put up for your signature pl *[Handwritten Signature]*