## FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE [See sub-rule (1) of rule 35]



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/NDZ/2022/ 296

Dated: 05/07/2022

## FIRE SAFETY CERTIFICATE

Certified that the Pearl Grand Banquet (A Unit of Black Pepper Hospitality and Events Pvt. Ltd.) located at Plot No.-3, CBD Shahdara, Delhi-110032 owned / occupied by Pearl Grand Banquet (A Unit of Black Pepper Hospitality and Events Pvt. Ltd.), building comprised of Basement, Ground & Three Upper Floors only was earlier issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/2019/NDZ/611 Dated 26/03/2019. The premises was reinspected by the officer concerned of this department on 15/06/2022 in the presence of Sh. Anoop Arora and observed that all the Fire prevention and Fire Safety arrangements provided in the premises found in good working condition. The premises have therefore, deemed complied with rule 33 of the Delhi Fire Service rules, 2010 and that the building / premises is fit for occupancy Class "Assembly" (Group-D) with effect from 0.5/0.7/2022 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of conditions under 38 of the Delhi Fire Service rules, 2010.

(ATUL GARG)
DIRECTOR.

Copy to :-

- 1. Joint Commissioner of Police (Lic.) P. S.: Defence Colony, New Delhi-110024 w.r.t. MHA portal ID-2022052411130 dated 02/06/2022.
- 2. Sh. Anoop Arora. M/s Pearl Grand Banquet (A Unit of Black Pepper Hospitality and Events Pvt. Ltd.), Plot No.-3, CBD Shahdara, Delhi-110032.

Conditions for the validity of Fire Safety Certificate:-

- 1. All the fire safety arrangement provided there in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non- functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire- fighting staff should be available round the clock.
- 4 Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- Basement shall be used strictly as per Building By-Law.
- 6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 7. The owner Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form If [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 8 The owner coccupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on <u>WWW.dfs.Delhigovt.nic.in.</u>

## INSPECTION REPORT

· Pearl Grand Banquet (A Unit of Black Pepper Hospitality and I vents Pvt. Ltd.), Plot No.-3, CBD Shahdara, Delhi. Name & address of the building

: Basement, Ground & 3 Upper Floors only Building is comprised of

: Assembly 3. Type of Occupancy Type of Case

: F6/DFS/MS/2019/NDZ/611 Dated 26/03/2019 : F6/DFS/MS/BP/2004/1725 dated 06/08/2004 Details of previous NOC

6. Fire Safety directives Letter No. : 15/06/2022 7. Date of inspection

: A.K. Jaiswal (D.O. East) 8. Name of the Inspecting Officer

9. Name and designation of Officer from the building side

: Mr. Anoop Arora

: 2004 10. Year of Construction 11.

|         | i Construction   | 2004<br>20030524111               | 30 date | d 02/06/2022                        |                   |  |
|---------|--|-----------------------------------|---------|-------------------------------------|-------------------|--|
| S<br>No | ant's MHA Portal No. : 2 Minimum standards on fire prevention and fire safety U/R 33 | BBL<br>Requiremen                 |         | Provided at site                    | Remarks<br>MR/NMR |  |
| 1       | Access of building   |                                   |         |                                     | MR                |  |
| 1       | Road width   | 12 mtr                            |         | 14 mtr                              | MR                |  |
|         | Gate width   | 4.5 mtr                           |         | 5 mtr                               | MR                |  |
|         | - Width of internal road   | 6 mtr                             |         | 6 mtr                               | IVIK              |  |
| 2.      | Number, width, Type & Arrang   | gements of e                      | xits    |                                     |                   |  |
| 2.      | a. Number of staircases  |                                   |         |                                     | MR                |  |
| 1       | Upper floors   | 2                                 |         | 2                                   | MR                |  |
|         | Basements  | 2                                 |         | 3                                   | IAIL              |  |
|         | b. Width of staircases   |                                   |         |                                     | MR                |  |
|         | Upper floors   |                                   |         | m each N<br>mtr x 2 & 2.0 mtr x 1 N |                   |  |
|         | Basements  | 1.25 mtr 1.40 mtr x 2 &           |         | mtr x 2 & 2.0 m                     | trx1 1411         |  |
|         | c. Protection of exits   |                                   |         |                                     | - 15              |  |
|         | Fire check door  | Required                          |         | Provided                            | MR                |  |
|         | Pressurization   | Required                          |         | Provided                            | MR                |  |
|         | d. No of continuous staircase to terrace   | 2                                 |         | 2                                   | MR                |  |
|         | well of Comider  | 1.50 mtr                          |         | 2.0 mtr                             | MR                |  |
|         | f. Door Size   | 1.50 mtr                          |         | 1.50 mtr                            | MR                |  |
|         | Compartmentation   |                                   |         |                                     |                   |  |
| 3.      | Fire check door  | Required                          |         | Provided                            | MR                |  |
|         | <ul> <li>Sealing of electrical</li> </ul>  | Required                          |         | Provided                            | MR                |  |
|         | shafts   | 2 hrs                             |         | 2 hrs                               | MR                |  |
|         | Fire Rating of shaft door  | NA NA                             |         | NA                                  | NA                |  |
|         | Water Curtain  | Required                          |         | Provided MR                         |                   |  |
|         | Fire Dampers     System  |                                   |         |                                     |                   |  |
| 4.      | Smoke managements System   | 30 a/c per                        | hour    | Provided                            | MR                |  |
|         | Basements  | 30 a/c per hour                   |         | NA                                  | NA                |  |
|         | <ul> <li>Upper floors</li> </ul>   | 12 a/c per hour                   |         | 140                                 |                   |  |
| 5.      | Fire Extinguishers   | 20                                |         | 22                                  | MR                |  |
|         | <ul> <li>Total numbers</li> </ul>  | 20                                |         | 22                                  | 14117             |  |
|         | • Types  | ISI marked<br>ABC/CO <sub>2</sub> |         | Provided                            | MR                |  |
|         | IS marking   | Required                          |         | Provided                            | MR                |  |



| 5.                | First - Aid Hose Reels   |                      |                   |      |  |  |  |
|-------------------|--|----------------------|-------------------|------|--|--|--|
|                   | • Total numbers on   | _                    |                   |      |  |  |  |
|                   | each floor   | 2                    | 2                 | MR   |  |  |  |
|                   | <ul> <li>Length of hose reel hose</li> </ul>                   | 30 mtr.              | 30 mtr.           | MR   |  |  |  |
| 7                 | Nozzle diameter  | 5mm.                 | 5mm.              | MR   |  |  |  |
| 7.                | Automatic fire detection and alarming system                   |                      |                   |      |  |  |  |
|                   | Type of detector   | Heat & Smoke         | Provided          | 145  |  |  |  |
|                   | <ul> <li>Location of Main</li> </ul>                           | Control Room         | ···               | MR   |  |  |  |
|                   | Panel  |                      | rrovided          | MR   |  |  |  |
|                   | <ul> <li>Location of Repeater<br/>Panel</li> </ul>             | Reception            | Provided          | MR   |  |  |  |
|                   | <ul> <li>Alternate source of<br/>power</li> </ul>              | Battery & DG         | Set Provided      | MR   |  |  |  |
|                   | <ul> <li>Hooters' Location</li> </ul>                          | Different Loca       | tion Provided     | MR   |  |  |  |
| 8.                | MOEFA  | Required             | Provided          | NAD. |  |  |  |
| 9.                | Public Address System  | Required             | Provided          | MR   |  |  |  |
| 10.               | Automatic Sprinkler System                                     | 1                    | / 10 videu        | IVIN |  |  |  |
|                   | <ul> <li>Basements</li> </ul>                                  | Required             | Provided          | MR   |  |  |  |
|                   | <ul> <li>Upper Floor</li> </ul>                                | Required             | Provided          | MR   |  |  |  |
|                   | <ul> <li>Sprinkler above false ceiling</li> </ul>              | NA                   | NA                | NA   |  |  |  |
| 11.               | Internal Hydrants  | 1                    |                   |      |  |  |  |
|                   | Size of riser/down-<br>comer                                   | 150 mm               | Provided          | MR   |  |  |  |
|                   | <ul> <li>Number of hydrants<br/>per floor</li> </ul>           | 2                    | Provided          | MR   |  |  |  |
|                   | Hose Box   | 2                    | Provided          | MR   |  |  |  |
| 12.               | Yard Hydrants  |                      |                   |      |  |  |  |
|                   | <ul> <li>Total number of<br/>hydrants</li> </ul>               | 4                    | Provided          | MR   |  |  |  |
|                   | <ul> <li>Hose Box</li> </ul>                                   | 4                    | Provided          | MR   |  |  |  |
| 13.               | Pumping Arrangements   |                      |                   |      |  |  |  |
|                   | Ground Level   |                      |                   |      |  |  |  |
|                   | <ul> <li>Discharge of main pump</li> </ul>                     | 2850 LPM             | Provided          | MR   |  |  |  |
|                   | Head of main pump  | 60 M                 | Provided Provided | MR   |  |  |  |
|                   | Number of main pumps   | 1<br>180 LPM         | Provided          | MR   |  |  |  |
|                   | <ul><li>Jockey pump out put</li><li>Jockey pump head</li></ul> | 60 M                 | Provided          | MR   |  |  |  |
|                   | Standby Pump out put   | 2850 LPM             | Provided          | MR   |  |  |  |
|                   | Standby Pump Head  | 60 M                 | Provided          | MR   |  |  |  |
|                   | Auto Staring/Manual  | Required             | Provided          | MR   |  |  |  |
|                   | stopping   | Paguirad             | Provided          | MR   |  |  |  |
|                   | Pump House Access  | Required             | Fiovided          | IVIN |  |  |  |
|                   | Terrace level  | 900 LPM              | Provided          | MR   |  |  |  |
| ricad of the pump |  | 60 MH                | Provided          | MR   |  |  |  |
|                   |  | Required             | Provided          | MR   |  |  |  |
|                   | <ul><li>Power supply</li><li>Auto starting of pump</li></ul>   | Required             | Provided          | MR   |  |  |  |
|                   |  | fighting             |                   |      |  |  |  |
| 14.               | • Underground tank   | 2, 00, 000 ltr       | Provided          | MR   |  |  |  |
|                   | capacity   | Required             | Provided          | MR   |  |  |  |
|                   | ➤ Draw of connection   | Required             | Provided          | MR   |  |  |  |
|                   | <ul><li>Fire service inlet</li><li>Access to tank</li></ul>    | Required<br>Required | Provided          | MR   |  |  |  |
|                   | <ul> <li>Overhead Tank</li> </ul>                              | 30,000 lts.          | Provided          | MR   |  |  |  |
|                   | capacity   | AXX                  |                   |      |  |  |  |

motor

D.T.0.

| 5          | Lxit Signage   | Required   | Provided  | MR                         |
|------------|--|--|---|----------------------------|
| 6.         | Provision of Lifts  Pressurization of Lift   | Required   | Provided  | MR                         |
|            | Shaft  Pressurization of lift lobby  Communication in lift Car  Fireman's Grounding Switch  Lift Signage           | N/A  | N/A   | N/A                        |
|            |  | Required   | Provided  | MR                         |
|            |  | Required   | Provided  | MR                         |
|            |  | Required   | Provided  | MR                         |
| 17.        | Standby power supply   | Required   | Provided  | MR                         |
| 18.        | Refuge Area  Total area  Location  | NR<br>NR   | NR<br>NR  | NR<br>NR                   |
| 19.<br>20. | Fire control room  Detector system panel  Flow Switch Panel  PA System Panel  Battery backup  Building Floor Plans | Required<br>Required<br>Required<br>Required<br>Required<br>NR | Provided Provided Provided Provided Provided NR | MR<br>MR<br>MR<br>MR<br>MR |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. MCB and Conduit Metal Wiring has also been

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F6/DFS/MS/ 2019/NDZ/611 Dated 26/03/2019 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

120/06/2022 Signature of the Inspecting Officer

: A.K. Jaiswal Name Designation : D.O. (East)

Spoken and fout up pl.

As for 24/27 m the girms whatahis that.