

## Teres and **GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI** HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE **NEW DELHI-110001**

A Am

No. F.6 DFS/MS/School/2022/SZ/ 1270

Dated: 25/11 / 2022

## FIRE SAFETY CERTIFICATE

Certified that Mother Teresa C.B. Sr. Sec. School, Uri Enclave, Delhi Cantt, New Delhi-110010 comprised of Ground plus Two upper floors owned/occupied by Delhi Cantonment Board have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by officer concern of this department on 13/11/2022 in the presence of Smt. Sunita (HOS) and that the premises is fit for occupancy class "Educational, Group-B" (School) as above with effect from 25/11/2022 for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 25/11. 2022 at New Delhi by

مدارا (ATUL GARG) DIRECTOR

Copy to: -

The Assistant Engineer (E &M) Delhi Cantonment Board, Sadar Bazar, Delhi Cantt. 10 1.

## **Conditions for the validity of Fire Safety Certificate**

- 1. All the means of escape/entry/exit shall be kept free from any obstruction.
- 2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
- 3. All the staff members must know the correct method of operation of firefighting system.
- 4. This certificate cannot be treated as regularization of unauthorized construction, if any,
- 5. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- 6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if
- 7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior

2. 1	nclave, Delhi Cantt, New Sype of Occupancy	: Educational (N	lew Building)			
	ype of Case etails of previous NOC	: New	und +Two Upper Floor	re		
Fi	re Safety directives Letter			<u> </u>		
$\mathbf{D}$	ate of inspection	: 13/11/2022	)			
7. N	ame of the Inspecting Offic	cer : A.D.O. (BCP)				
8. N	ame and designation of Of	ficer				
а Y а	om the building side ear of Construction	: Smt. Sunita (H	IOS)			
			2019-20 Engg./School/Fire/2022-23 dated 19/09/2022			
<u>S</u>	Minimum standards on fir	8/C/Engg./School/Fir	re/2022-23 dated 19 .11 Provided at	9/09/2022 Remarks		
No	prevention and fire safety			MR/NM		
~	U/R 33		Site	AT		
1.	Access of building					
	Road width	6 mtr	6 mtr	MR		
	Gate width	4.5 mtr	4.5 mtr	MR		
	Width of internal	road N/A	N/A	N/A		
2.	Number, width, Type & A	Arrangements of exits	S			
	a. Number of stairca					
	<ul> <li>Upper floors</li> </ul>	2	2	MR		
	Basements	N/A	N/A	N/A		
	b. Width of staircase					
	Upper floors     Besements	1.50 mtr	1.50 mtr	MR		
	Basements     c. Protection of exits	N/A	N/A	N/A		
		s N/A	N/A	N/A		
	<ul> <li>Fire check door</li> <li>Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A		
	Pressurization     d. No of continuous	1 N/A	2	MR		
	staircase to terrace	_	2	IVIN		
	e. Width Of Corridor		1.50 Mtr	MR		
	f. Door Size	1.00 Mtr.	1.00 Mtr	MR		
3.	Compartmentation					
	Fire check door	N/A	N/A	N/A		
	Sealing of electric shafts		N/A	N/A		
	<ul> <li>Fire Rating of shaft door</li> </ul>	N/A	N/A	N/A		
	door     Water Curtain	N/A	N/A	N/A		
	Fire Dampers			N/A		
4.	Smoke managements Syst	tem				
	Basements	N/A	N/A	N/A		
	Upper floors	N/A	N/A	N/A		
5.	Fire Extinguishers					
	Total numbers	10	Provided	MR		
	• Types	ISI marked	Provided	MR		
		ABC/CO <sub>2</sub>				
	• ISI marking	Required	Provided	MR		

			NIS					
6	First - Aid Hose Reels							
	<ul> <li>Total numbers on each floor</li> </ul>	1	Provided	MR				
	<ul> <li>Length of hose reel hose</li> </ul>	30 mtr	Provided	MR				
	Nozzle diameter	5 mm	Provided	MR				
7.	Automatic fire detection and alarming system							
	<ul> <li>Type of detector</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A				
	Alternate source of power	N/A	N/A	N/A				
	<ul> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A				
8.	MOEFA	N/A	N/A	N/A				
9.	Public Address System	N/A	N/A	N/A				
10.	Automatic Sprinkler System							
	Basements	N/A	N/A	N/A				
	Upper Floor	N/A	N/A	N/A				
	Sprinkler above false ceiling	N/A	N/A	N/A				
11.	Internal Hydrants							
	<ul> <li>Size of riser/down- comer</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Number of hydrants per floor</li> </ul>	N/A	N/A	N/A				
	Hose Box	N/A	N/A	N/A				
12.	Yard Hydrants	1						
	• Total number of hydrants	N/A	N/A	N/A				
	Hose Box	N/A	N/A	N/A				
13.	Pumping Arrangements							
	Ground Level							
	<ul> <li>Discharge of main pump</li> </ul>	N/A	N/A					
	Head of main pump	N/A	N/A	N/A				
	<ul> <li>Number of main pumps</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Jockey pump out put</li> </ul>	N/A	N/A	N/A				
	Jockey pump head	N/A	N/A	N/A				
	Standby Pump out put	N/A	N/A	N/A				
	Standby Pump Head	N/A	N/A	N/A				
	<ul> <li>Auto Staring/Manual stopping</li> </ul>	N/A	N/A	N/A				
	Pump House Access	N/A	N/A	N/A				
	• Terrace level							
	<ul> <li>Discharge of pump</li> </ul>	450 LPM	Provided	MR				
	Head of the pump	40 MH	Provided	MR				
	Power supply	Required	Provided	MR				
	Auto starting of pump	Required	Provided	MR				
14	Captive water Storage for fire	e fighting						
	<ul> <li>Underground tank capacity</li> </ul>	N/A	N/A	N/A				
	Draw of connection	N/A	N/A	N/A				
	Fire service inlet	NA	NA	NA				
	Access to tank	NA	NA	NA				
	<ul> <li>Overhead Tank capacity</li> </ul>	10,000 ltr	Provided	MR				

## 

15.	Exit Signage	Required	Provided	MR	
16.	Provision of Lifts				
	Pressurization of Lift Shaft	N/A	N/A	N/A	
	<ul> <li>Pressurization of lift lobby</li> </ul>	N/A	N/A	N/A	
	<ul> <li>Communication in lift Car</li> </ul>	N/A	N/A	N/A	
	<ul> <li>Fireman's Grounding Switch</li> </ul>	N/A	N/A	N/A	
	Lift Signage	N/A	N/A	N/A	
17.	Standby power supply	N/A	N/A	N/A	
18	Refuge Area	N/A	N/A		
	Total area	N/A	N/A	N/A	
	Location	N/A	N/A	N/A	
19.	Fire control room				
	Detector system panel	N/A	N/A	N/A	
	Flow Switch Panel	N/A	N/A	N/A	
	PA System Panel	N/A	N/A	N/A	
	Battery backup	N/A	N/A	N/A	
	Building Floor Plans	N/A	N/A	N/A	
20.	Special Fire Protection	N/A	N/A	N/A	
	Systems for Protection of				
	special Risks, if any;				

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 326 dated 02/07/2021

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly, DFA is put up for approval and signature please.

spille

Signature of the Inspecting Officer Name: Sh. Rajesh Kumar Design: ADO (BCP)

rest

Din hr

nor n the on

rkir

L G

LEC

tt. 1

Y

9

hi Died Qu ffic the ef new itio

of if