



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

आजादी का  
अमृत महोत्सव

No F6/DFS/MS/2023/ 97

Dated 10/03/2023

FIRE SAFETY CERTIFICATE

Certified that the M/s Fun Melon Kids Gym located at Basement, 6, Bhamu Shah Marg, Opp. Kripal Bagh Ashram, Near Model Town, Delhi-110009 in the building comprised of basement, ground & 03 upper floors only owned/ occupied by Sh. Arpit Bindal have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Fire Service on 25.02.2023 in the presence of Sh. Tarun (Manager) and that the building/ premise is fit for occupancy Class "Group D-3 Assembly" (Kids Play Gym) at basement only with effect from 10/03/2023 for a period of 03 (Three) years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 10/03/2023 at New Delhi by

(Ajay Garg)  
Director  
Ph-011-23414000

Copy to:-

1. The Addl. Commissioner of Police/ Lic, 1<sup>st</sup> Floor, Police Station, Defence Colony, New Delhi.
2. The Dy. Commissioner Municipal Corporation of Delhi; Keshav Puram Zone, Delhi-110035
3. The Manager M/s Fun Melon Kids Gym located at Basement, 6, Bhamu Shah Marg, Opp. Kripal Bagh Ashram, Near Model Town, Delhi-110009.

**Conditions for the validity of Fire Safety Certificate:**

1. This Fire Safety Certificate is valid only for kids play gym in basement for assembly occupancy only. In case of any violation, this FSC will be treated as null & void.
2. All the means of escape/entry/exit shall be kept free from any obstruction.
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
4. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
5. All the staff members must know the correct method of operation of firefighting system.
6. The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [http://delhi.gov.in./wps/wcm/connect/doit fire/FIRE/Home/Forms](http://delhi.gov.in./wps/wcm/connect/doit/fire/FIRE/Home/Forms).
7. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration ( Clause 1.4.3 of UBBL-2016), if any.
8. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

**INSPECTION REPORT**

1. Name & address of the building : Fun Melon Kids Gym located at basement, 06, Bhama Shah Marg Opp. Kripal Bagh Ashram, Near Model Town, Delhi-110009
2. Type of Occupancy : Assembly
3. Composition of building : Basement & 03 upper floors only **but assembly proposed at basement only**
4. Type of Case : New
5. Details of previous NOC : F6/DFS/MS/GH/2021/476 Dated: 22.10.2021 for guest rooms at ground & 03 Upper floors Only
6. Fire Safety directives letter No : NBC Part IV
7. Date of inspection : 25.02.2023
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers from the building side : Sh. Tarun (Manager)
10. Year of Construction : 2010
11. Applicant's letter No. : Letter No.mil dated: 20.02.2023 & DFS Dairy No.20.02.2023
12. Total basement area is : 605.63 Sqm

Minimum Standards on fire prevention and fire safety U/R 33		NBC/BBL Requirements	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	09m 5m NA	24 m 5m NA	MR MR NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	NA 02	NA 02	NA MR
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	NA 1.5m each	NA 1.80m, 1.60m & 1.10m	NA MR (old case)
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	Required NA	Provided NA	MR NA
	d. No. of continuous staircases to terrace	02	02	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1.5m each	1.70m, 1.50m & 85cm	MR (old case)
3	<b>Compartmentation.</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	Required Required Required NA NA	Provided Provided Provided NA NA	MR MR MR NA NA
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	12 a/c per hour NA	Exhaust fan NA	MR NA
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• ISI marking</li> </ul>	08nos ABC & WCo2 Yes	08nos, ABC 08 Yes	MR MR MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	01	01	MR

~ ~ ~ ~ ~

N/2-

	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30m	30m	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5mm	5mm	MR
	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Hoovers Location</li> </ul>	NA	NA	NA
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	100mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	01	01	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	01	01	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	NA	04,Provided	NA
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	NA	04,Provided	NA
13	<b>Pumping Arrangements also connected with Grand Venizia Guest House fire systems: as per fire safety directives issued to guest house vide letter no.F6/DFS/MS/GH/2011/726 dated 21.04.2011</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>	1600 LPM	1600 LPM	MR
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>	40m	40m	MR
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	1600 LPM	1600 LPM	MR
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	40m	40m	MR
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting / Manual stopping</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>			
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>	900lpm	900lpm	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>	40m	40m	MR
	<ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>	Required	Provided	MR
14	<b>Captive Water Storage for firefighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity</li> </ul>	1,00,000 LTR	1,00,000 LTR	MR
	<ul style="list-style-type: none"> <li>➤ Draw-off connection</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Fire service inlet</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Access to tank</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Overhead Tank capacity</li> </ul>	20,000ltr	20,000ltr	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> </ul>	N/A	N/A	N/A

sp km ✓



	<ul style="list-style-type: none"> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	N/A	N/A	N/A
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

Note:-

1. All the fire safety arrangements connected with Grand Venizia Guest House.

(a) The total covered area of the basement is 605.63 sqm (Approx) including seating area, toilet area, play area,

(b) As per the NBC Part IV, the number of occupants comes out to be approx 336 person's i.e. (605.63/1.8=336)

The fire protection systems provided in the building were tested/ checked and found in working order at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

DO/XW

*[Signature]*  
03/03/2023  
CFO (D.P. Bhardwaj)

*[Signature]*  
27/3/2023

*[Signature]*  
31/3/2023

*[Signature]*  
Director

*[Signature]*  
ADDO/RN

*[Signature]* 03/03/2023  
Signature of the Inspecting Officer  
Name: - C.L. Meena  
Designation:- ADO/RN

HT B

Conf. --- P.T.O. ---