GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE **NEW DLEHI-110 001.**

No. F.6/DFS/MS/GH/2013/ 294

Dated: 18/01/20/3

FIRE SAFETY CERTIFICATE

Certified that the Guest House Regent Grand located at 2/6, East Patel Nagar, New Delhi-110008 comprised of Basement, Stilt, Ground floor plus three upper floors, using basement as Hall/Storage, stilt as parking and Help Desk, ground floor as reception, offices, three rooms for personal use and dining hall with pantry, first & second floor each having thirteen guest rooms respectively, third floor having twelve guest rooms and one temporary staff room (Total Thirty Eight guest rooms) owned/occupied by Sh. Lokesh Duhan S/o Sh. Satbir Singh. The guest house building was inspected by the officers concerned of this department on 05.01.2013 in the presence of Sh. Lokesh Duhan (Owner) and found that the owner have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on. 18/1/13 at New Delhi.

CHIEF FIRE OFFICER DELHI FIRE SERVICE

Copy to:-

- The Addl. Commissioner of Police (Lic.) 1st floor, P.S., Defence Colony, New Delhi. (Re. No.60929-34/Addl. C.P./Lic.(H), Dated 18.10.2012)
- 2. Sh. Lokesh Duhan (Owner) Guest House Regent Grand, 2/6, East Patel Nagar, New Delhi-110008.

Following fire safety directives must be adhered to –

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
- 3. The trained staff should be available round the clock.
- 4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 5. The basement shall be used strictly as per the provisions of the Building Bye Laws, 1983.
- 6. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
- 7. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

ADO(SW)

	1 N 2 - 1 1	SPECTI	ON REPORT				
	1. Name & address of the building: Regent Grand 216 Fort Podal Alors . 14 a. 15						
	2. Type of Occupancy		The mental (b) a(b) mouse)				
	3. Type of Case	: 1	: New Case/Renewal				
	4. Details of Previous NOC		etter No		Date		
	5. Fire Safety directives letter I	No : _		MA	Date		
	6. Date of inspection	150	05.01.2013				
	7. Name of Inspecting Officer	147 127	NAUL ALL				
	8. Name and designation of of	ficers		1. O.C J.	3. Daniya		
	From the building side		Sh. Lokesh Duhan (Owner)				
	9. Year of Construction		2009-	10	8)		
	10. Applicant's letter No.		60929-34/Ad	d1. C. P / L C (H)	dated 18,10.12		
S.	Minimum Standards on fire		NBC/BBL	Provided at			
No.	prevention and fire safety U/R 33	3	Requirement		Remarks		
1.	Access to building		riegariement	site	MR/NMR		
	 Road width 		Accessible	18 mtr	A		
	Gate width		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	- W.	MR		
	• Width of internal road/Sra	101		260 cms	MR		
2.	Number, Width, Type & Arranger	re Koad		09 mtr	MR		
	a. Number of staircases	ment o	† Exits				
	• Deper Floors		One	One	MR		
	Basements Width of the last of th		Two	Two	MR		
	b. Width of staircases				111		
	Upper Floor		· per	155cmp	MR		
	• Basements		100	1 Socms Each	The state of the s		
	c. Protection of exits		and the second s	130 cms each	MR (02 S. Cape		
	• Fire check door		MA				
	pressurization		NA				
	d. No. of continuous staircases to	Э	MIH	-			
	terrace			^	and the state of t		
	e. Width of Corridor			One			
	f. Door Size		**************************************	217cm8	•		
				88 cm & x 2/2 cm &			
3.	Compartmentation			oo emp kajacms	The second secon		
	Fire check door						
	 Sealing of electrical shafts 		MA				
	• Fire Rating of shaft door	STIBITS	•	Sealed			
	Water Curtain		MA				
			N/A				
	 Fire Dampers 		NIA				
4,	Smoke Management System		1.4/77	- Marie San Carlo	Control of the Contro		
	* Basements		20 2/2	Exhaust fons Buct			
	 Upper floors 		30 a/c per hour	are Provided	MR		
			noul	Matural Ventilation			
			The second secon	The second of the second	MR		

	d .	12 a/c per hour	-		3
5.	Fire Extinguishers		(4)		
	Total numbers	Three at each Floor	Provided	MR	1
1	 Types 	Co, WCo, ABC	- do ;	MR	
	IS marking	ISI marked	1SI Marked	MR	
6.	First-Aid Hose Reels		1911/11/10		
	 Total numbers on each floor 	One	Provided	MR	
	 Length of hose reel hose 	30 m	-do-	MR	
	 Nozzle diameter 	5 mm	- do -'	MR	
7.	Automatic fire detection and alarming	system	- 		
	 Type of detectors 	N/A	Smoke/Heat	MR	
	 Location of Main Panel 		At Reception	MR	
	 Location of Repeater Panel 		- do -	MR	
	 Alternate source of power 		D.G. Set of 250 KVA and 82.5 KVA	MR	
	 Hooters' Location 	•	In Staircage	MR	
8.	MOEFA	Realaired	Provided	MR	/
9.	Public Address System	Required -do-	-do-	MR	
10.	Automatic Sprinkler System				
	 Basement 	Required	Provided	MR	
	 Upper Floor 	NIR	- do -	MR	
	 Sprinkler above false ceiling 	NIA		-	
11.	Internal Hydrants				
	 Size of riser/down-comer 	NIA	100 M.M	MR	
	 Number of hydrants per floor 	-	One	MR	
	 Hose Box 		-do-	MR	
12.	Yard Hydrants		j		
	 Total number of hydrants 		One	MR	
	 Hose Box 		- do -	MR	
13.	Pumping Arrangements	9			
	 Ground Level 				
	Discharge of main Pump	NIA	-		
	Head of Main pump	NIA	-		
	Number of main pumps	NIA	-		
	> Jockey Pump out put	NIA	_	,	
	> Jockey pump head	MA			
	> Standby Pump Out put	NIA	- 1	_	
	Standby Pump HeadAuto Starting/Manual	NIA	i.		
	Auto Starting/Manual stopping	NIA	-	_	
	stohhing	7.77			

	Pump House Access	N/A	_	-			
	 Terrace level 			4			
	Discharge of pump	900 LPM	900 LPM 180 LPM	MR.			
	Head of the pump	30 M	30M Each	MR -			
	Power Supply	Required	Provided	MR			
	Auto Starting of pump		Both	-			
14.	Captive Water Storage for fire fighting						
	 Underground tank capacity 	NIA	50000 Ltr	MR			
	Draw-off connection	•		-			
	Fire service inlet		Provided	MR			
	Access to tank	-	-do-	MR			
3	 Overhead Tank capacity 	15000 ltr	15000 ltr	MR			
15.	Exit Signage.	15000 Ltr Required	Provided	MR			
16.	Provision of Lifts.						
	 Pressurization of Lift Shaft 	N/A					
	 Pressurization of Lift lobby 	MA					
	Communication In lift Car	74/14	0				
	Fireman's Grounding Switch	-	Provided	MR			
	 Lift Signage 	Required - do -	- do -	MR			
		- do -	-do-	MR			
17.	Standby power supply	Required	Provided	MR			
18.	Refuge Area.	Ø. 6	* **				
	> Total Area	N/A		*			
	Location	N/A					
		TOTA					
19.	Fire Control Room						
	 Detector System Panel Flow Switch Panel PA System Panel Batter backup Building Floor Plans 	NIA		_			
		NIA		_			
		NIA		pane.			
		Required	Provided	MR			
		NIA	1 FOVIACE	-			
20.	Special Fire Protection System for Protection of special Risks, if any:	NIA	-	-			

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial

Mote: The Guest House building is comprised of Basement, Stilt, Ground Floor plus three lepper floors. The height of the building is 14.90 mtr as per the affidavit sub.

-mitted by the owner. The basement used as Store/Hall, Stilt floor used as Parking, Help desk, Ground Floor as reception, Offices and dining hall with pontry. First B Second Floor each having thirteen Guest rooms respectively, third Floor having twelve Guest rooms and one temparary staff room [Total Thirty Eight Guest rooms]. Entire building provided sprinkler system except Stilt floor.

Signature of Inspecting Officer

Name H.L. Aneja

Designation Divisional Officer

Signature of Inspecting Officer

Name P. S. Dahiya

Designation AssH. Divisional Officer.