

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS : DELHI FIRE SERVICE : NEW DELHI - 110001

NO FC/DIS/MS/2011/1956

DATED 12/08/2011

FIRE SAFETY CERTIFICATE

Certified that the **Shishu Mangal School, 1, Nirman Vihar, Opp. Maduban Park, Near Shakarpur Crossing, Delhi-92**, comprised of ground and two upper floors owned / occupied by Shree Delhi Gujrati Mahila Samaj (Regd), have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of Fire Service on 9.8.2011 in the presence of **Principal** and that the building / premises is fit for occupancy class Educational with effect from ~~12/08/2011~~ for a period of 03 years in accordance with Rule 36 unless renewed under Rule 37 of sooner cancelled under rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rule 2010.

Issued on 12/08/2011 at New Delhi by


11/8
CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy To :-

1. Principal,
Shishu Mangal School,
1, Nirman Vihar,
Delhi-110092.
2. Director of Education, Govt. of NCT of Delhi,
Old Secret rate, Delhi-54.

Note:- Guidelines overleaf may also be taken care of.

May kindly peruse the letter No. Nil Dated 01-05-2011 received from President, Shishu Mangal School, 1, Nirman Vihar, Opp. Madhuban Park, Near Shakarpur Crossing, Delhi-92 regarding issue of NOC from fire safety point of view . In this connection it is submitted that the premises in question was inspected by the ADO (L.N.) on dated 9.8.2011, with a view to verify the compliance of fire safety recommendation issued by Director of Education vide his office circular No.F16/Estate/CC/Fire Safety/2011/3298to3398, Dated 1/3/2011. Principal of school and contractor were also present during inspection. During inspection it was observed that the building comprises , ground plus two upper floors. Fire safety arrangements such as fire extinguishers of ISI mark suitable to risk, first aid hose reels, downcomer connected with 450 LPM pump at terrace level connected with 10000 liters over head tank etc have been provided and maintained. Details inspection report is as under :-

- 1 Access : Provided (building is abutting on main road 45 meters wide with 5 meters wide main gate. There is no arch on entrance .)
- 2 Number, width, type of Exits: There are two no. Of staircases one 1.5 meters wide and One of 1.2 meters wide .
- 3 Protection of Exits by Fire Doors or Pressurisation : Not required
- 4 Compartmentation : Not required (services have been provided from outside of building)
- 5 Smoke Management : Not Required
- 6 Fire Extinguishers : Provided (one water CO₂, 9 liters capacity & one ABC type 5 KG ISI mark on each floor near each staircase)
- 7 First Aid Hose Reels : Provided, one number of hose reel, 30 meters length fitted with shut off type nozzle on each floor.
- 8 Automatic Fire detection & alarming system : Not Required
- 9 MOEFA : Not Required
- 10 P.A. System : Provided with speaker and hooter on each floor
- 11 Automatic Sprinkler System : Not Required.
- 12 Internal hydrants/yard hydrants : Not Required but provided one number of hydrant at each floor with single outlet of 63 mm female instantaneous coupling at each floor. The hose box provided near each hydrant contains two nos. Of hoses of 15 meters

length each having 63 mm instantaneous coupling on both ends and one branch of 16 mm diameter.

- 13 Pumping arrangements : Provided (single pump at terrace level of capacity 450 LPM.on auto mode)
- 14 Captive water storage : Provided (OHT-10000 Litters)
- 15 Exit Signages : Provided with exit signage and floor marking on each floor.
- 16 Provision of lifts fireman grounding switch. : Not Required, but provided one lift with
- 17 Standby power supply : Not Required
- 18 Refuge area : Not Required
- 19 Fire Control Room : Not Required
- 20 Special Fire protection for special Fire risk : Not Required

All the aforesaid systems were checked and there performance was found satisfactory at the time of inspection.

In view of substantial compliance of fire safety guidelines as per the requirements of NBC part four, the grant of Fire Safety Certificate is recommended. Accordingly draft Fire Safety Certificate is placed on file for approval and signature please.

DO (LN) Forwarded for approval please.
Dy. CFO
9/21/11

ADO (LN)
9/28/11

10/8
CFO
Am