

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No. FG/DFS/MS/2011/EH/2484A

Dated:

FIRE SAFETY CERTIFICATE

Certified that the Restaurant Asian Garden (a unit of Blue Sapphire Lounge Pvt Ltd.) located at G-19-20, 1st Floor, Community Centre, Vikas Puri, New Delhi-110018. The building comprised of basement, ground floor plus three upper floors. The restaurant is running at first floor only. Above restaurant was issued NOC vide this office letter No.F.6/MS/DFS/EH/2009/2016 dated 07.07.2009 owned/ occupied by Sh. Vijay Pal Singh Bisht have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of fire service on 30.09.2011 in the presence of Sh Vijay Pal Singh Bisht. There is no additional construction and that the building/ premises is fit for occupancy class Group D Assembly building Sub-Division D-6 w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....10/10/2011..... at New Delhi.


CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to:-

1. The Distt. Excise Officer (Restt)
Entt. & Luxury Tax Govt of NCT
L & N Block, I.P. Estate, Vikas Bhawan, N.D-02
2. Mr.Vijay Pal Singh Bhist (Owner)
Restaurant Asian Garden
G-19-20, 1st floor, Community Centre
Vikas Puri, New Delhi - 110 018.


10/10

Following fire safety directives must be adhered to –

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provisions of the Building Bye Laws, 1983.
6. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

This building is already got NOC from this department for running the restaurant namely "Tequila Express". Now Tequila Express changed in the name of Asian Garden (a unit of Blue Sapphire Lounge Pvt Ltd) and there is no change in the building.

INSPECTION REPORT

1. Name & address of the building :	Asian Garden, G-19-20, I st Floor, Community Center, Vikas Puri N.D-18.
2. Type of Occupancy :	Restaurant
3. Type of Case :	New Case/Renewal
4. Details of Previous NOC :	Letter No. F.6/DFS/MS/EH/09/2016 Date 07-07-09
5. Fire Safety directives letter No :	N/A
6. Date of inspection :	30.09.11
7. Name of Inspecting Officer :	D.O H.L. Aneja & A.D.O P.S. Dahiya
8. Name and designation of officers	
From the building side :	Mr. Vijay Pal Singh (Owner)
9. Year of Construction :	Before 2005
10. Applicant's letter No. :	NIL dated 22.08.2011

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	09 m	09 m	MR
	• Gate width	06 m	06 m	MR
	• Width of internal road	06 m	06 m	MR
2.	Number, Width, Type & Arrangement of Exits			
a.	Number of staircases	Two	Two	MR
•	Upper Floors	Two	Two	MR
•	Basements	Two	One	MR, Being old Case
b.	Width of staircases			
•	Upper Floor	150cm	150cm & 75cm	MR
•	Basements	-	118cm	MR, Being old Case
c.	Protection of exits			
•	Fire check door	N/A	-	-
•	pressurization	N/A	-	-
d.	No. of continuous staircases to terrace		One	-
e.	Width of Corridor	N/A	180cm	MR
f.	Door Size	01m	Provided	MR
3.	Compartmentation			
•	Fire check door	N/A	-	-
•	Sealing of electrical shafts	N/A	Sealed	MR
•	Fire Rating of shaft door	-	-	-
•	Water Curtain	-	-	-
•	Fire Dampers	N/A	-	-
4.	Smoke Management System			
•	Basements	30 a/c per hour	Exhaust Fan are Provided.	MR
•	Upper floors		Natural Ventilation	MR

		12 a/c per hour	-	-
5.	Fire Extinguishers			
	• Total numbers	-	06 Nos	MR ✓
	• Types	CO ₂ , Water CO ₂	CO ₂ , Water CO ₂	MR ✓
	• IS marking	ISI marked	Yes	MR ✓
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR ✓
	• Length of hose reel hose	30 m	Provided	MR ✓
	• Nozzle diameter	5 mm	- do -	MR ✓
7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	-	-
	• Location of Main Panel	-	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	D. In Set 4 125 KVA	MR ✓
	• Hooters' Location	-	-	-
8.	MOEFA	Required	Provided	MR ✓
9.	Public Address System	N/A	Provided	MR ✓
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR ✓
	• Upper Floor	- do -	- do -	MR ✓
	• Sprinkler above false ceiling	-	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	-	-	-
	• Number of hydrants per floor	-	Provided	MR ✓
	• Hose Box	-	Provided	MR ✓
12.	Yard Hydrants			
	• Total number of hydrants	-	Provided	MR ✓
	• Hose Box	-	Provided	MR ✓
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	-	-
	➤ Head of Main pump	N/A	-	-
	➤ Number of main pumps	N/A	-	-
	➤ Jockey Pump out put	N/A	-	-
	➤ Jockey pump head	N/A	-	-
	➤ Standby Pump out put	N/A	-	-
	➤ Standby Pump Head	N/A	-	-
	➤ Auto Starting/Manual stopping	N/A	-	-

	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	-	-
		900 LPM	Provided	MR
		30 m	Provided	MR
		-	Provided	MR
		-	-	-
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	N/A	-	-
		N/A	-	-
		N/A	Provided	MR
		-	-	-
		10000 Ltr	10000 Ltr	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts:			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/R	-	-
		N/R	-	-
		N/R	-	-
		N/R	-	-
		N/R	-	-
17.	Standby power supply	N/R	Provided	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	-	-
		N/A	-	-
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	N/A	-	-
		N/A	-	-
		N/A	-	-
		N/A	Provided	MR
		-	-	-
20.	Special Fire Protection System for Protection of special Risks, if any:	-	-	-

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to ^{Renewal} grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ ~~issue~~ shortcomings as noted at serial numbers:.....


Signature of Inspecting Officer

Name H.L. Aneja

Designation Divisional Officer


Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer.