

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001.


No. F6/DPS/MS/GH/2011/2906

Dated: 08/11/11

FIRE SAFETY CERTIFICATE

Certified that the **Hotel Le Heritage** located at 8A/3, WEA, Karol Bagh, New Delhi-110005 comprised of Lower Ground Floor, Upper Ground Floor plus three upper floors. Lower Ground Floor used as Hall, Reception & Office. Upper Ground Floor used as shops & five guest rooms, first & second floor each having ten guest rooms respectively, third floor having nine guest rooms (total thirty four guest rooms). Two staff rooms on terrace. Above guest house was issued NOC vide this office letter No.F.6/DPS/MS/GH/2008/3404 dated 12.12.2008 owned/ occupied by Sh. Rakesh Kumar Mittal have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of fire service on 31.10.2011 in the presence of Sh.Satish Bhatia. There is no additional construction and that the building/ premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....08/11/11..... at New Delhi

  
Chief Fire Officer  
Delhi Fire Service.

Copy to:-

1. The Addl. Commissioner of Police (Lic.)  
1<sup>st</sup> floor, P.S., Defence Colony, New Delhi.  
(Re. No. 45837/Addl.C.P/lic.(H), dated 27.09.2011)
2. Mr. Rakesh Kumar Mittal (Owner)  
Hotel Le Heritage,  
8A/3, WEA, Karol Bagh, New Delhi - 110005.

rlc  
Om

Following fire safety directives must be adhered to –

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non- functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provisions of the Building Bye Laws, 1983.
6. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

### INSPECTION REPORT

1. Name & address of the building : Hotel Le-Heritage, 8A/3, WEA, Koral Bagh, N.D-05
2. Type of Occupancy : Residential (Guest House)
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. FG/DFS/ms/64/02/3604 Date 13.12.2008
5. Fire Safety directives letter No : N/A
6. Date of inspection : 31.10.2011
7. Name of Inspecting Officer : D.O H.L. Anuja & A.D.O P.S. Dahiya
8. Name and designation of officers  
From the building side : Sh. Satish Bhatia
9. Year of Construction : Before 2001
10. Applicant's letter No. : 45837/ Addl. C.P./LIC (H) dated 27.09.2011

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	• Road width	Accessible	09 mtr	MR
	• Gate width	-	240cm	MR
	• Width of internal road	-	06 mtr	MR
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	One	One	MR
	• Basements	One	One	MR
	b. Width of staircases	N/A	-	Lower Ground.
	• Upper Floor	-	103cm	MR, Being Old Case
	• Basements	-	103cm	- do -
	c. Protection of exits			
	• Fire check door	-	-	Lower Ground.
	• pressurization	N/A	-	-
	d. No. of continuous staircases to terrace	N/A	-	-
	e. Width of Corridor	-	One	-
	f. Door Size	-	150cm	MR
		-	86cm x 200cm	MR
3.	<b>Compartmentation</b>			
	• Fire check door	N/A	-	-
	• Sealing of electrical shafts	N/A	Sealed	-
	• Fire Rating of shaft door	N/A	-	-
	• Water Curtain	N/A	-	-
	• Fire Dampers	N/A	-	-
4.	<b>Smoke Management System</b>			
	• Basements	30 a/c per hour	Exhaust Fans are provided	Lower Ground
	• Upper floors		Natural Ventilation	MR

		12 a/c per hour	-	-
5.	<b>Fire Extinguishers</b>			
	• Total numbers	Two at each floor	Provided	MR
	• Types	CO <sub>2</sub> , Water CO <sub>2</sub>	Provided	MR
	• IS marking	ISI marked	Yes	MR
6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	- do -	MR
	• Nozzle diameter	5 mm	- do -	MR
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	N/A	N/A	-
	• Location of Main Panel	-	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	D-G Set Provided	-
	• Hooters' Location	-	-	-
8.	<b>MOEFA</b>		Required	Provided
9.	<b>Public Address System</b>		Required	Provided
10.	<b>Automatic Sprinkler System</b>			
	• Basement	Required	Provided	Lower Ground Floor
	• Upper Floor	N/A	-	-
	• Sprinkler above false ceiling	N/A	-	-
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	N/A	-	-
	• Number of hydrants per floor	N/A	-	-
	• Hose Box	N/A	-	-
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	N/A	-	-
	• Hose Box	N/A	-	-
13.	<b>Pumping Arrangements</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	-	-
	➤ Head of Main pump	N/A	-	-
	➤ Number of main pumps	N/A	-	-
	➤ Jockey Pump out put	N/A	-	-
	➤ Jockey pump head	N/A	-	-
	➤ Standby Pump out put	N/A	-	-
	➤ Standby Pump Head	N/A	-	-
	➤ Auto Starting/Manual stopping	N/A	-	-

	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul>	N/A	-	-
		450 LPM	Provided	MR
		3cm	Provided	MR
		Required	Provided	MR
		-	-	-
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	N/A	-	-
		N/A	-	-
		N/A	-	-
		N/A	-	-
		5000 ltr	5000 ltr	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	-	-
		N/A	-	-
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	<b>Standby power supply</b>	Required	Provided	MR
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	-	-
		N/A	-	-
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	N/A	-	-
		N/A	-	-
		N/A	-	-
		Required	Provided	MR
		N/A	-	-
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	N/A	-	-

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to ~~grant~~ <sup>Renewal</sup> Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ ~~Issue shortcomings as noted at serial numbers.~~

  
Signature of Inspecting Officer:

Name H.L. Anuja

Designation Divisional Officer

  
Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer