

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001

No: F6/DfS/ast/School/2011/2849

Dated: 03/11/11


FIRE SAFETY CERTIFICATE

Certified that the building of M.C.Primary School, J.J. Hastal No-1, New Delhi - 110059 comprised of ground floor plus one upper floor and having total 22 rooms (Including Class Rooms, Offices, Computer Room & Store etc) owned/occupied by M.C.D have complied with the fire prevention and fire safety requirements in accordance with the Circular No- F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.11 issued by the Director of Education, Govt. of NCT of Delhi and verified by the officers concerned of Fire Service on 20.10.2011 in the presence of Principal Smt. Poonam Prabhakar and that the building is fit for occupancy class "Educational" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the conditions printed overleaf.

Issued on 03/11/11 at New Delhi



CHIEF FIRE OFFICER  
For DIRECTOR  
DELHI FIRE SERVICE



Copy to:

1. Smt. Poonam Prabhakar(Principal)  
M.C.Primary School,  
J.J.Hastal No-1, New Delhi-110059.
2. Director of Education,  
Govt. of NCT of Delhi, Old Secretariat,  
Delhi-110054.

Following fire safety directives must be adhered to –

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non- functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

### INSPECTION REPORT

1. Name & address of the building : M.C. Primary School, J.J. Hospital No I
2. Type of Occupancy : Class - A (Educational) School
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. NIL Date \_\_\_\_\_
5. Fire Safety directives letter No : NIL
6. Date of inspection : 20.10.2011
7. Name of Inspecting Officer : A.D.O P.S. Dahiya
8. Name and designation of officers  
From the building side : Smt Poonam (Principal)
9. Year of Construction : Before 2009
10. Applicant's letter No. : NIL dated 05/09/2011

N.D - 59

S. No.	Minimum Standards on fire prevention and fire safety U/R 33 <small>Dir. of Edn. Circular dated 01/03/11</small>	NBC Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	• Road width	Accessible.	09 mtr	MR
	• Gate width	-	350cm	MR
	• Width of internal road	-	06 mtr	MR
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	Two	Two	MR
	• Upper Floors	- do -	- do -	MR
	• Basements	N/A	-	No Basement
	b. Width of staircases			
	• Upper Floor	150cm	150cm, 162cm	MR
	• Basements	N/A	-	-
	c. Protection of exits			
	• Fire check door	N/A	-	-
	• pressurization	N/A	-	-
	d. No. of continuous staircases to terrace	One	Provided	MR
	e. Width of Corridor	-	235cm	MR
	f. Door Size	-	100cm x 200cm	MR
3.	<b>Compartmentation</b>			
	• Fire check door	N/A	-	-
	• Sealing of electrical shafts	N/A	-	-
	• Fire Rating of shaft door	N/A	-	-
	• Water Curtain	N/A	-	-
	• Fire Dampers	N/A	-	-
4.	<b>Smoke Management System</b>			
	• Basements	30 a/c per hour	N/R	-
	• Upper floors	30 a/c per hour	Natural Ventilation	MR

		12 a/c per hour	-	-
5.	<b>Fire Extinguishers</b>			
	• Total numbers	03 at each floor	Provided	MR
	• Types	CO <sub>2</sub> , WCO <sub>2</sub> , A-B-C	- do -	MR
	• IS marking	ISI marked	- do -	MR
6.	<b>First-Aid Hose Reels</b>			
	• Total numbers on each floor	N/A	-	-
	• Length of hose reel hose	30 m	-	-
	• Nozzle diameter	5 mm	-	-
7.	<b>Automatic fire detection and alarming system</b>			
	• Type of detectors	N/A	-	-
	• Location of Main Panel	N/A	-	-
	• Location of Repeater Panel	N/A	-	-
	• Alternate source of power	N/A	-	-
	• Hooters' Location	N/A	-	-
8.	<b>MOEFA</b>	N/A	-	-
9.	<b>Public Address System</b>	N/A	Provided	MR
10.	<b>Automatic Sprinkler System</b>			
	• Basement	N/A	-	-
	• Upper Floor	N/A	-	-
	• Sprinkler above false ceiling	N/A	-	-
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	N/A	-	-
	• Number of hydrants per floor	N/A	-	-
	• Hose Box	N/A	-	-
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	N/A	-	-
	• Hose Box	N/A	-	-
13.	<b>Pumping Arrangements</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	-	-
	➤ Head of Main pump	N/A	-	-
	➤ Number of main pumps	N/A	-	-
	➤ Jockey Pump out put	N/A	-	-
	➤ Jockey pump head	N/A	-	-
	➤ Standby Pump out put	N/A	-	-
	➤ Standby Pump Head	N/A	-	-
	➤ Auto Starting/Manual stopping	N/A	-	-

	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul>	N/A	—	—
		N/A	—	—
		N/A	—	—
		N/A	—	—
		N/A	—	—
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	N/A	—	—
		N/A	—	—
		N/A	—	—
		N/A	Provided	—
		N/A	10000 Ltr	—
15.	<b>Exit Signage.</b>	N/A	Provided	—
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	—	—
		N/A	—	—
		N/A	—	—
		N/A	—	—
		N/A	—	—
17.	<b>Standby power supply</b>	N/A	—	—
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	—	—
		N/A	—	—
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	N/A	—	—
		N/A	—	—
		Required	Provided	MR
		N/A	—	—
		N/A	—	—
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	N/A	—	—

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ ~~issue shortcomings as noted at serial numbers~~.....Nil.....

  
Signature of Inspecting Officer

Name P. S. Dahiya

Designation Asstt. Divisional Officer.

1

  
Signature of Inspecting Officer

Name

Designation