

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI- 110001

NO. F6/DFS/MS/Hospital/2012/1910

DATED: 25/05/12

FIRE SAFETY CERTIFICATE

Certified that the Ram Lal Kundan Lal Hospital building at Plot no.8, Pandav Nagar, Patparganj Road, Delhi 92, owned/occupied by Ram Lal Kundan Lal Hospital, comprising of basement, ground plus four upper floors was cleared/granted NOC vide letter no. No.F.6/MS/DFS/2007/HR/2506/NOC/32 dated 19.10.07. The institutional building was inspected by the officer concerned of this department on 02.05.12 in the presence of Dr. Talwar and found that the institutional building have deemed complied with the fire prevention and fire safety requirements in accordance with the Rules unless renewed under rule 37 or sooner cancelled under Rule 40 and that the building is fit for occupancy Group C "Institutional Building" with effect from 25/05/12 for a period of three years, subject to compliance of the conditions printed overleaf.

Issued on 25/05/12 at New Delhi by

Medical Superintendent
Ram Lal Kundan Lal Hospital
Plot no.8, Pandav Nagar,
Patparganj Road, Delhi 92,


Chief Fire Officer
Delhi Fire Service

DC
24/5/12

CONDITIONS:

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. Basement shall be used as per BBL.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building: Ram Lal Kundan Lal Hospital at Plot no.8, Pandav Nagar, Patparganj Road, Delhi 92.
2. Building is comprised of : Basement, Ground + 4, upper floors.
3. Type of Occupancy : Institutional
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/MS/DFS/2007/HR/2506/NOC/32 dated 19.10.07.
6. Fire Safety direction letter No : Cleared as per Delhi Fire Prevention & Fire Safety Act 1986 & Rules there Under (12 bare Requirements)
7. Date of Inspection : 02.05.12
8. Name of the Inspecting officers: DO Virendra Singh,
9. Name and designation of Officer:
from the building side : Dr. Talwar (M.S)
10. Year of Construction - : 1994
11. Applicant's letter No : 30.03.12

NO.	Minimum Standards on fire prevention and fire safety U/R33	Requirements (12 bare Min.)	Provided at Site	Remarks
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	6 M	15 Mtrs.	Accepted
		-----	-----	-----
		-----	-----	-----
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases	-----	-----	-----
	<ul style="list-style-type: none"> • Upper Floor • Basement 	-----	2 Nos.	Accepted
		-----	2.nos.+Ramp	Accepted
	B. Width of Staircases	-----	1.40 M & 80 CM	Accepted
	<ul style="list-style-type: none"> • Upper Floor • Basement 	-----	1.40 M & 80 CM	Accepted
		-----	1.30 M	Accepted
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	Required	Provided	Accepted
		-----	-----	-----

	e. No. of continuous staircases to terrace	-----	1No.	Accepted
	g. Width of Corridor	-----	2.0 M	Accepted
	h. Door Size	-----	1.0 Mtrs	Accepted
3	Compartmentation.	Required	Provided	
	• Fire check door	Required	Provided	Accepted
	• Sealing of electrical shafts	Required	Provided	Accepted
	• Fire rating of shaft door	Required	Provided	Accepted
	• Water curtain	-----	-----	-----
	• Fire Dampers	-----	-----	-----
4	Smoke Management System.			
	• Basement	-----	Provided	Accepted
	• Upper floor	-----	-----	-----
5.	Fire Extinguishers			
	• Total numbers	11 Nos.	15 Nos.	Accepted
	• types	ABC & Co2	ABC & Co2	Accepted
	• IS marking	ISI marked	ISI marked	Accepted
6	First-aid-Hose Reels.			
	Total numbers of each floor	1no.	1 no.	Accepted
	• Length of hose reel hose	30 m	Provided	Accepted
	• Nozzle diameter	5 mm	Provided	Accepted
7	Automatic fire detection and alarming system.			
	• Type of detectors	Smoke/heat	Provided	Accepted
		Reception	Provided	Accepted
	• Location of main panel	-----	-----	-----
	• Location of repeater panel	-----	-----	-----
	• Alternate source of power	Required	Provided	Accepted
	• Hooter's location	-----	-----	-----
8	MOEFA	Required	Provided	Accepted
9	Public address System.	Required	Provided	Accepted
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	Accepted
	• upper floor	-----	-----	-----
	• sprinkler above false ceiling	-----	-----	-----
11	Internal Hydrants			
	• size of riser/down-comer	100 MM	Provided	Accepted

	• Number of hydrants per floor	1 NO.	Provided	Accepted
	• Hose Box	1 No.	Provided	Accepted
12	Yard Hydrants.			
	• Total number of hydrants	-----	-----	-----
	• Hose Box	-----	-----	-----
13	Pumping Arrangements.			
	• Ground Level	Required	Provided	Accepted
	➤ Discharge of main Pump	450 LPM	450 LPM	Accepted
	➤ Head of Main Pump	40 M	Provided	Accepted
	➤ Number of main pumps	-----	-----	-----
	➤ Jockey pump out put	-----	180 LPM	Accepted
	➤ Jockey pump head	-----	40 M	Accepted
	➤ Standby pump out put	-----	-----	-----
	➤ Standby pump Head	-----	-----	-----
	➤ Auto Starting /Manual stopping	Required	Provided	Accepted
	➤ Pump House Access	-----	-----	-----
	• Terrace Level	Required	Provided	Accepted
	➤ Discharge of pump	450 LPM	2 Nos.450 LPM	Accepted
	➤ Head of the Pump	40 M	Provided	Accepted
	➤ Power supply	Required	Provided	Accepted
	➤ Auto Starting of pump	Required	Provided	Accepted
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	50000 Ltrs.	Provided	Accepted
	➤ Draw-off connection	-----	Provided	Accepted
	➤ Fire service inlet	-----	Provided	Accepted
	➤ Access to tank	-----	Provided	Accepted
	• Overhead Tank capacity	-----	5,000 Ltrs.	Accepted
15	Exit Signage.	Required	Provided	Accepted
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	-----	Provided	Accepted
	• Pressurization of Lift lobby	-----	Provided	Accepted
	• Communication in lift car	-----	Provided	Accepted
	• Firemen's grounding switch	Required	Provided	Accepted
	• Lift Signage	-----	Provided	Accepted
17	Standby power supply	Required	Provided	Accepted
18	Refuge Area.	-----	-----	-----

	• Total area	-----	-----	-----
	• Location	-----	-----	-----
19	Fire Control Room	-----	-----	-----
	• Detector system panel	-----	Provided	Accepted
	• Flow switch panel	-----	-----	-----
	• PA system panel	-----	-----	-----
	• Battery backup	-----	-----	-----
	• Building Floor Plans	-----	-----	-----
20	Special Fire Protection systems for protection of special Risks, if any:	-----	-----	-----

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

Dy CPO

Signature of the Inspecting Officer
 Name Virendra Singh
 Designation DO(E)