FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE [SEE SUB-RULE (1) OF RULE 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

F6 (DFS) MS/ EU12012/ 2886

Dated: 05/07/2012

FIRE SAFETY CERTIFICATE

Certified that the The Mohan's Restaurant (A unit of Mittal Hotel Pvt. Ltd.) located at first floor 3-4, Central Market, Ashok Vihar, Phase-I, New Delhi-110052, comprised of basement, ground floor, first floor & second floor was granted NOC by this department vide letter No. F6/DFS/MS/(EH)/1090 dated 26-05-2005. The premises was re-inspected by the officers concerned of this department on 14-06-2012 in the presence of Sandep Mittal (Manager) of the Restaurant and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010. Hence the NOC is renewed and premises is fit for years subject to conditions printed overleaf.

Issued on 0.5/67/12 at new Delhi by

Chief Fire Officer Delhi Fire Service

Copy to:

Sandeep Mittal (Manager), The Mohan's restaurant (A unit of Mittal Hotel Pvt. Ltd), 3-4, Central Market, Ashok Vihar, Phase-I, New Delhi-110052

Note: - for general fire safety directives please over leaf.

Conditions for the validity of fire safety certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.

2. All the fire protection measures shall be maintained in perfect working conditions all the times as seen during inspection.

3. All the staff members must know the correct method operation of fire fighting system.

4. Any lapse rendering fire fighting system/equipment non-functional shall be risk and responsibility of the management.

5. This inspection report may not in any way be treated as regularization of unauthorized

construction, if any.

6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

7. Presently building is unoccupied and there is no false ceiling in the building. After occupying, the owner should ensure that sprinkler and ventilation should be properly provided.

May Kindly peruse letter no. nil **dated 03-**06-2012 received from Director for The Mohans Restaurant (A unit of Mittal Hotel Pvt. Ltd) regarding renewal of NOC in r/o **The Mohan's Restaurant** located at Central Market Ashok Vihar Delhi-110052. Accordingly premises was inspected & observed that the restaurant is functioning at first floor of the building having basement, ground floor, first floor & second floor. Fire safety arrangements are put up on the prescribed Performa:

1. Name &address of the building : The Mohan's Restaurant (A unit of Mittal Hotel Pvt. Ltd)

located at 3-4, Central Market, Ashok Vihar, Phase-I, Delhi-

110052.

2. Type of Occupancy : Class – D (Assembly)

3. Type of Case : Renewal ...

4. Details of previous NOC : F6/DFS/MS/(EH)/1090 dated 26/05/2005

5. Fire Safety directives letter No. : N.A.

6. Date of inspection : 14.06.2012

7. Name of the Inspecting Officers : Divisional Officer Sunil Chowdhary

8. Name and designation of officers

From the building side : Sandeep Mittal (Manager)

9. Year of Construction :

10. Applicant's letter No. : nil dated 03.06.2012

INSPECTION REPORT

Point wise fire safety arrangements/equipments are mentioned as under:-

| S. | Minimum Standards on fire | NBC/BBL | Provided at site | Remarks | | | |
|-----|--|-------------|------------------|---------------------|--|--|--|
| No. | Prevention and fire safety U/R 33 | Requirement | | MR/NMR | | | |
| 1. | Access to building | | | | | | |
| | Road width | 6 mtrs | 12 mtr | M/R Renewal Case | | | |
| | Gate width | 1.5 mtr | Provided | M/R | | | |
| | Width of internal road | NA. | N.A | Not applicable | | | |
| 2. | Number, Width, Type & Arrangement of Exits | | | | | | |
| | a. Number of staircases | 02 | Provided | M.R. | | | |
| | Upper Floors | 02 | Provided | M.R. | | | |

| g | Basement | 3 | Provided | M.R. |
|----|--|---|---------------------------|-------------------------|
| | b. Width of staircases | | | |
| | Upper Floors | Old case | 1.13 mtr approx. | M.R. being old case |
| | Basement | Old case | 1 mtr & 90 cm | M.R. being renewal case |
| | c. Protection of exits | * | | |
| | Fire check door | N.R as all the staircase are opening out side at G. floor | N.R | N.R. |
| | Pressurization | N.R. | N.R. | N.R. |
| | d. No. of continuous staircases to terrace | N.K. | N.K. | IN.K. |
| | ~ | 2 | 2 | M.R. |
| 27 | e. Width of Corridor | Not Required | Halls only | △ M.R. |
| | f. Door size | old case | Provided | M.R. being renewal case |
| 3. | Compartmentation. | | | |
| | Fire check door | N.R. | N.R. | N.R |
| | Sealing of electrical shafts | N.A. | N.A. | N.A |
| | Fire Rating of shaft door | N.A. | N.A. | N.A |
| | Water Curtain | N.A. | N.A. | N.A |
| | Fire Dampers | N.A. | N.A. | N.A |
| 4. | Smoke Management System. | 1 | (* | |
| | Basements | Required. | Exhaust Fans are provided | N.R |
| | Upper floors | Required | provided | M.R. |
| 5. | Fire Extinguishers | | | , |
| | Total numbers | 15 | 20 | M.R. |

| | IS marking | ISI marks Required | provided | M.R. |
|-----|-----------------------------------|--------------------|----------|----------------|
| 6. | First-Aid Hose Rees. | | | e ⁱ |
| | Total numbers on each floor | 1 | provided | M.R. |
| | • Length of hose reel hose | 30 m Required | provided | M.R. |
| | Nozzle diameter | 5 mm Required | provided | M.R. |
| 7. | Automatic fire detection and alar | ming system. | 1 | 2 |
| | Type of detectors | N.R. | N.R. | N.R. |
| | Location of Main Panel | N.R. | N.R. | N.R. |
| | Location of Repeater Panel | N.R. | N.R. | N.R. |
| | Alternate source of power | N.R. | N.R. | N.R. |
| | Hooter's Location | N.R. | N.R. | N.R. |
| 8. | MOEFA | Required | Provided | M.R. |
| 9. | Public Address System. | N.R. | N.P | N.R. |
| 10. | Automatic Sprinkler system | | | |
| | Basement | Required | Provided | M.R. |
| | Upper Floor | Required | Provided | M.R. |
| | Sprinkler above false ceiling | Required | Provided | M.R. |
| 11. | Internal Hydrants | | | |
| | Size of riser/down-comer | 100 m | Provided | M.R. |
| | Number of hydrants per floor | 1 | Provided | M.R. |

L

| | Hose Box | 1 | Provided | M.R. | | |
|----|-------------------------------|----------|------------|--------------|--|--|
| 2 | | | 6 | | | |
| 2. | Yard Hydrants. | | | - F 1 | | |
| | Total number of hydrants | N.R. | N.R. | Not applicab | | |
| | Hose Box | N.R. | N.R. | Not applicat | | |
| 3. | Pumping Arrangements. | | | | | |
| | Ground Level | | | | | |
| | > Discharge of main pump | N.R. | N.R. | N.R. | | |
| | ➤ Head of Main pump | N.R. | N.R. | N.R. | | |
| | > Number of main pumps | N.R. | N.R. | N.R. | | |
| | > Jockey Pump out put | 180 LPM | Provided (| M.R. | | |
| | > Jockey pump head | 60 mtr | Provided | M.R. | | |
| , | > Standby pump out put | N.R. | N.R. | N.R. | | |
| | Standby pump Head | N.R. | N.R. | N.R. | | |
| | Auto Starting/Manual stopping | N.R. | N.R. | N.R. | | |
| | > Pump Hose Access | N.R. | N.R. | N.R. | | |
| | Terrace level | | | | | |
| | > Discharge of pump | 900 LPM | Provided | M.R. | | |
| | ➤ Head of the pump | 40 mtr | Provided | M.R. | | |
| | > Power supply | Required | Provided | M.R. | | |
| | > Auto Starting of pump | Required | Provided | M.R. | | |

| 15 | | | | |
|------------|------------------------------|--------------|--------------|----------------|
| - C - 2 | Underground tank capacity | | | |
| | > Draw -off connection | Not Required | Not Provided | M.R. |
| | Fire service inlet | Required | Provided | M.R. |
| | > Access to tank | N.R. | N.P. | N.R. |
| | Overhead Tank Capacity | 10, 000 ltrs | Provided | M.R. |
| 15 | Exit Signage. | Required | Provided | M.R |
| 16. | Provision of Lifts | | | |
| | Pressurization of Lift Shaft | N.R. | N.R. | N.R. |
| | | N.R. | N.R. | N.R. |
| | Pressurization of Lift lobby | N.R. | N.R. | N.R. |
| | Communication In lift Car | | | |
| | Fireman's Grounding | N.R. | N.R. | N.R. |
| | Switch | N.R. | N.R. | N.R. |
| | Lift Signage | | | |
| 17. | Standby power supply | Required | Provided | M.R |
| 18. | Refuge Area | | | |
| | > Total Area | N.R. | N.R. | Not applicable |
| | > Location | N.R. | N.R. | Not applicable |
| 19. | Fire Control Room | | | |
| | | 5 | | |
| | > Detector System Panel | N.R. | N.R. | Not applicable |

| | Flow Switch Panel | N.R. | N.R. | Not applicable |
|-----|--|------|------|----------------|
| 20 | ➤ PA system Panel | N.R. | N.R. | Not applicable |
| | Batter backup | N.R. | N.R. | Not applicable |
| | Building Floor plans | N.R. | N.R. | Not applicable |
| | | | | |
| 20. | Special Fire Protection Systems for | N.R. | N.R. | M.R |
| | Protection of special Risks, if any: | | | |

The fire protection systems provided in the building were test checked and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/

Signature of the Inspection Officer

Signature of the Inspection Officer

Name

Name Suril (howahar)

Designation D.O. (Wast)

Designation