

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001.


No. F6/DFS/MS/GH/2012/2747

Dated: 27/07/12

FIRE SAFETY CERTIFICATE

Certified that the Guest House **Moments** located at 7A/74, WEA, Karol Bagh, New Delhi-110005 comprised of Stilt floor, Ground floor plus three upper floors, using stilt floor as parking & reception, ground, first, second & third floor each having five guest rooms respectively (Total Twenty guest rooms), a staff room & pantry for staff in temporary shed on terrace, owned/ occupied by Sh. Ajay Sharma S/o Late Sh. Inder Nath Sharma have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of fire service on 06.07.2012 in the presence of Sh. Ajay Sharma (Owner) and that the building / premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on... 27/07/12 at New Delhi


Chief Fire Officer
Delhi Fire Service
o/c
m

Copy to:-

1. The Addl. Commissioner of Police (Lic.)
1st floor, P.S., Defence Colony, New Delhi.
(Ref. No.39598-601/Addl. C.P./Lic.(H), Dated 20.06.2012)
2. Sh. Ajay Sharma (Owner)
Guest House Moments,
7A/74, WEA, Karol Bagh,
New Delhi-110005.

Following fire safety directives must be adhered to –

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non- functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

Split Floor, Ground plus three upper floors

INSPECTION REPORT

1. Name & address of the building : G.H Moments, 7A/74, WEA, Karol Bagh, N.D.-05.
2. Type of Occupancy : Residential (Guest House)
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. N/A Date _____
5. Fire Safety directives letter No : N/A
6. Date of inspection : 06.07.2012
7. Name of Inspecting Officer : A.O H.L. Aneja & A.O P.S. Dahiya
8. Name and designation of officers : Sh. Ajay Sharma
- From the building side : _____
9. Year of Construction : 2009-10
10. Applicant's letter No. : 39598-601/Addl.C.P./LIC(H) dated 20.06.12

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks
1.	Access to building			MR/NMR
	• Road width	Accessible	12 mtr	MR
	• Gate width	-	180 cmb	MR
	• Width of internal road	-	-	-
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	One	One	MR
	• Upper Floors	-do-	-do-	MR
	• Basements	-	-	No Basement
	b. Width of staircases			
	• Upper Floor	-	127 cmb	MR. Bldg. plan sanctioned MR. on 30.09.2008
	• Basements	-	-	No Basement
	c. Protection of exits			
	• Fire check door	N/A	-	-
	• pressurization	N/A	-	-
	d. No. of continuous staircases to terrace	-	One	-
	e. Width of Corridor	-	144 cmb, 150 cmb	-
	f. Door Size	-	82 cmb x 220 cmb	-
3.	Compartmentation			
	• Fire check door	N/A	-	-
	• Sealing of electrical shafts	-	Sealed	-
	• Fire Rating of shaft door	N/A	-	-
	• Water Curtain	N/A	-	-
	• Fire Dampers	N/A	-	-
4.	Smoke Management System			
	• Basements	30 a/c per hour	-	No Basement
	• Upper floors		Natural Ventilation	MR

		12 a/c per hour	-	-
5.	Fire Extinguishers			
	• Total numbers	Two at each floor	Provided	MR
	• Types	ABC, WCo ₂	- do -	MR
	• IS marking	ISI marked	ISI marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	- do -	MR
	• Nozzle diameter	5 mm	- do -	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	-	-
	• Location of Main Panel	N/A	-	-
	• Location of Repeater Panel	N/A	-	-
	• Alternate source of power	-	D.G. Set of 82.5kva	-
	• Hooters' Location	-	-	-
8.	MOEFA			
		Required	Provided	MR
9.	Public Address System			
		- do -	- do -	MR
10.	Automatic Sprinkler System			
	• Basement	-	-	No Basement
	• Upper Floor	N/A	-	-
	• Sprinkler above false ceiling	N/A	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	-	-
	• Number of hydrants per floor	N/A	-	-
	• Hose Box	N/A	-	-
12.	Yard Hydrants			
	• Total number of hydrants	N/A	-	-
	• Hose Box	N/A	-	-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	-	-
	➤ Head of Main pump	N/A	-	-
	➤ Number of main pumps	N/A	-	-
	➤ Jockey Pump out put	N/A	-	-
	➤ Jockey pump head	N/A	-	-
	➤ Standby Pump out put	N/A	-	-
	➤ Standby Pump Head	N/A	-	-
	➤ Auto Starting/Manual stopping	N/A	-	-
		N/A	-	-


7A/74, WEA, Karol Bagh,
New Delhi - 110005.

	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	-	-
		450 LPM	450 LPM	MR
		30M	30M	MR
		Required	Provided	MR
		-	-	-
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	N/A	-	-
		N/A	-	-
		N/A	-	-
		N/A	-	-
		5000ltr	5000ltr	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	-	-
		N/A	-	-
		-	Provided	MR
		Required	- do -	MR
		- do -	- do -	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	-	-
		N/A	-	-
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	N/A	-	-
		N/A	-	-
		N/A	-	-
		Required	Provided	MR
		N/A	-	-
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	-	-

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ ~~issue shortcomings as noted at serial numbers.....~~


Note:- The Guest house building comprised of Stilt floor, Ground floor plus three upper floors. The Stilt floor used as parking & reception, Ground floor, first, second & third floor each having five guest rooms respectively (Total Twenty Guest rooms). A staff room & pantry in temporary shed at terrace for staff. The total plot area is 160 sq.m approx. The height of the building is 14.89 mtr as per letter submitted by architect dated 04.06.2012. The width of staircase meet the requirement as per building plan sanctioned on 30.09.2008.



Signature of Inspecting Officer

Name H.L. Aneja

Designation Divisional Officer



Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer.