

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUATERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001


NO.F6/DFS/MS/GH/2012/2917

Dated: 09/08/12

FIRE SAFETY CERTIFICATE

Certified that M/s Shalimar guest house located at 1441,Gali Murli Ban, Chitli Qabar, Jama Masjid, Delhi comprised of ground floor (Reception + 05 guest rooms + 02 store rooms), first floor (08 rooms), second floor (08 guest rooms)and third floor (owners residence) was granted NOC by this department vide letter No. F.6/DFS/MS/GH/09/1261 dated 08-05-2009. The premises was re-inspected by the officer concerned of this department on 29-07-2012 in the presence of Mohd. Abid Hussain, Manager of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy class **residential (guest house)** with effect from 09/08/12 for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 09/08/12 at New Delhi by.


Chief Fire Officer
for Director
Delhi fire service

Copy to: -

1. The Addl.C.P (Lic.), Police Station, Defence Colony, 1st floor, New Delhi
2. The Manager, M/s Shalimar guest house, 1441,Gali Murli Ban, Chitli Qabar, Jama Masjid, Delhi

Conditions for the validity of fire safety certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website www.dfs.delhigovt.nic.in

Old Case.

INSPECTION REPORT

1. Name & address of the building : Shalimar Guest House, 1441, Gali Murli Ban,
2. Type of Occupancy : Lodging House / Eating House / Club Chitli Qabar, Jama Masjid, Delhi
3. Type of Case : Renewal / ~~New~~ case
4. Details of previous NOC : Letter No. FB/DB/MS/GH/05/1261 Dated: 08/5/2009
5. Fire Safety directives letter No : -
6. Date of inspection : 29/7/2012
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(HQ)
8. Name and designation of officers from the building side : Mohd. Abid Hussain, Manager
9. Year of Construction : 1986
10. Applicant's letter No. : 41693/ Addl-CP /ur(H) dated 29/6/12

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Pss area	Sit Gali 15mt away from main Rd	MR
	• Gate width	-	Directly accessible from the road	MR
	• Width of internal road	-	-	MR
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-	-	-
	• Upper Floors	01	01	MR
	• Basements	N/A	N/A	-
	b. Width of staircases	-	-	-
	• Upper Floors	0.80mt	0.93mt	MR
	• Basements	N/A	N/A	-
	c. Protection of exits			
	• Fire check door	N/A	N/A	-
	• Pressurization	N/A	N/A	-
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	N/A	1.74mt	MR
	h. Door Size	N/A	0.90mt	MR
		-	-	-
3	Compartmentation.	Not required	N/A	-

[Signature]

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour	N/A	MR
		12 a/c per hour	N/A	-
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 09 • Types water CO₂, CO₂, ABC • IS marking 	water CO ₂ -3	provided	MR
		CO ₂ -3	provided	MR
		ISI marked	provided	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	Ground & 2nd floor	provided	MR
		30 m	provided	MR
		5 mm	provided	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
8	MOEFA	N/A	N/A	-
9	Public Address System.			MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement • Upper Floor • Sprinkler above false ceiling 	N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	N/A	N/A	-

49

	<ul style="list-style-type: none"> Number of hydrants per floor Hose Box 	N/A	N/A	-
		N/A	N/A	-
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A	N/A	-
		N/A	N/A	-
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		225 LPM	provided	MR
		30mlr	provided	MR
		Required	provided	MR
		-	starting Switch provided near Elect. panel	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		N/A	N/A	-
		2500 lt	provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	N/A	N/A	-

MO

	<ul style="list-style-type: none"> • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	NA	NA	-
		NA	NA	-
		NA	NA	-
		NA	NA	-
17	Standby power supply	Required	15 KVA	MR
18	Refuge Area.			
	➤ Total Area	NA	NA	-
	➤ Location	NA	NA	-
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	NA	NA	-
		NA	NA	-
		NA	NA	-
		NA	NA	-
		NA	NA	-
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	One ABC ABC type fire exting. provided near elect. panels	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to /grant/ renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer
Name
Designation

Signature of the Inspecting Officer
Name (M.K. CHATTOPADHYAY)
Designation :- Assistant Divisional Officer

DCFO (CD)
3/08/12

F.T. m-scell