

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI - 110001

No: F 6/DFS/MS/2014/EH/3554

Dated:- 26/09/12

FIRE SAFETY CERTIFICATE

Certified that the Pik Wik Restaurant located at Shop No. 108, 109, 110, 111 of first floor of Aggarwal City Mall located at P.106 No. 4, Road No. 44, Pitam Pura, Delhi-34 comprised of basement, ground plus three upper floors occupied by Sh. Joginder Pal Singh was issued NOC vide this office letter No. F6/DFS/MS/E.H/2009/1913 Dated: 30.6.09. The premises was re-inspected by the officer concerned of this department on 22.08.12 and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have therefore, deemed complied with the requirement under Rule 33 of the Delhi Fire Service rule 2010 and the building/premises is fit for occupancy Class 'D' Assembly Bldg. with effect from 26/09/12 for a period of three year in accordance with rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 26/09/12 at New Delhi.


(Santokh Singh)
Chief Fire Officer
Delhi Fire Service

Copy to:-

1. Sh. Joginder Pal Singh (Prop.)
Pik Wik Restaurant, Shop No.
108, 109, 110, 111 First Floor
Aggarwal City Mall Road No 44
2. Pitam Pura Delhi-110034

07 

May Kindly peruse letter no. nil dated 24.07.12 received from Sh. Joginder Pal Singh (Prop.) regarding renewal of NOC in r/o **Pikwik Restaurant** located at shop no.108,109,110,111 first floor Aggarwal City Mall, Road no-44, Pitam Pura Delhi-110034. Accordingly premises was inspected & observed that the building comprised basement, ground plus three upper floor. Fire safety arrangements are put up on the prescribed Performa:

1. Name & address of the building : **Pik Wik Restaurant** located at shop no. 108,109,110,111 first floor Aggarwal City Mall, Road no-44, Pitam Pura Delhi-110034
2. Type of Occupancy : Class-D (Assembly)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/EH/2009/1913 dated 30/06/09
5. Fire Safety directives letter No. : Nil
6. Date of inspection : 22/08/2012
7. Name of the Inspecting Officers : Divisional Officer Sunil Chowdhary
8. Name and designation of officers
From the building side : Sh. Joginder Pal Singh (Prop.)
Year of Construction :
9. Applicant's letter No. : nil dated 24.07.12

INSPECTION REPORT

Point wise fire safety arrangements/equipments are mentioned as under:-

| S. No. | Minimum Standards on fire Prevention and fire safety U/R 33 | NBC/BBL Requirement | Provided at site | Remarks MR/NMR |
|--------|---|---------------------|------------------|----------------|
| 1. | Access to building | | | |
| | • Road width | 06 mtrs | 08 mtr | M/R |
| | • Gate width | 45 mtr | Provided | M/R |
| | • Width of internal road | Required | Provided | M.R. |
| 2. | Number, Width, Type & Arrangement of Exits | | | |
| | a. Number of staircases | | | |

| | | | | |
|----|--|--------------------------------|-------------|-------------------------|
| | <ul style="list-style-type: none"> Upper Floors | 2 | 3 | M.R. |
| | <ul style="list-style-type: none"> Basement | 2 | 2 | M.R. |
| | b. Width of staircases | | | |
| | <ul style="list-style-type: none"> Upper Floors | 1.5mtr. | 1.23 appro. | M.R./Being renewal case |
| | <ul style="list-style-type: none"> Basement | 1.5 mtr. | 1.23 appro. | M.R./Being renewal case |
| | c. Protection of exits | | | |
| | <ul style="list-style-type: none"> Fire check door | Required | Provided | M.R. |
| | <ul style="list-style-type: none"> Pressurization | Required | Provided | M.R. |
| | d. No. of continuous staircases to terrace | | | |
| | e. Width of Corridor | Old Case | Old case | M.R./Being renewal case |
| | f. Door size | Old Case | Old case | M.R./Being renewal case |
| | | | | |
| 3. | Compartmentation. | | | |
| | <ul style="list-style-type: none"> Fire check door | Required | Provided | M.R. |
| | <ul style="list-style-type: none"> Sealing of electrical shafts | Required | Provided | M.R. |
| | <ul style="list-style-type: none"> Fire Rating of shaft door | Required | Provided | M.R. |
| | <ul style="list-style-type: none"> Water Curtain | N/R | N/A | N.R. |
| | <ul style="list-style-type: none"> Fire Dampers | Required | Provided | M.R. |
| 4. | Smoke Management System. | | | |
| | <ul style="list-style-type: none"> Basements | Required | Provided | M.R. |
| | <ul style="list-style-type: none"> Upper floors | N.R. Floors are open to sky | N.R. | N.R. |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> Total numbers | 4 | 06 | M.R. |

| | | | | |
|------------|---|-----------------------|----------|------|
| | <ul style="list-style-type: none"> Types | ABC & CO ₂ | provided | M.R |
| | <ul style="list-style-type: none"> IS marking | ISI marks | provided | M.R |
| 6. | First-Aid Hose Rees. | | | |
| | <ul style="list-style-type: none"> Total numbers on each floor | 2 | Provided | M.R |
| | <ul style="list-style-type: none"> Length of hose reel hose | 30 m required | provided | M.R |
| | <ul style="list-style-type: none"> Nozzle diameter | 5 mm required | provided | M.R |
| 7. | Automatic fire detection and alarming system. | | | |
| | <ul style="list-style-type: none"> Type of detectors | Smoke Heat | provided | M.R |
| | <ul style="list-style-type: none"> Location of Main Panel | G. Floor | provided | M.R |
| | <ul style="list-style-type: none"> Location of Repeater Panel | On each floor | provided | M.R |
| | <ul style="list-style-type: none"> Alternate source of power | Required | provided | M.R |
| | <ul style="list-style-type: none"> Hooter's Location | Required | Provided | M.R. |
| 8. | MOEFA | Required | Provided | M.R |
| 9. | Public Address System. | Required | Provided | M.R. |
| 10. | Automatic Sprinkler system | | | |
| | <ul style="list-style-type: none"> Basement | Required | Provided | M.R. |
| | <ul style="list-style-type: none"> Upper Floor | Required | Provided | M.R |
| | <ul style="list-style-type: none"> Sprinkler above false ceiling | Required | Provided | M.R |
| 11. | Internal Hydrants | | | |
| | <ul style="list-style-type: none"> Size of riser/down-comer | 1050 mm | provided | M.R |

| | | | | |
|------------|--|-------------------------|------------------------------------|------|
| | <ul style="list-style-type: none"> Number of hydrants per floor | 2 | Provided | M.R. |
| | <ul style="list-style-type: none"> Hose Box | 2 | Provided | M.R. |
| 12. | Yard Hydrants. | | | |
| | <ul style="list-style-type: none"> Total number of hydrants | N/R For restaurant | 4 Provided in the mall | M.R. |
| | <ul style="list-style-type: none"> Hose Box | N/R For restaurant | Provided in the mall | M.R. |
| 13. | Pumping Arrangements. | | | |
| | Ground Level | | | |
| | ➤ Discharge of main pump | 2280 LPM Of the Mall | Provided (common with the mall) | M/R |
| | ➤ Head of Main pump | 60 mtr | Provided | M/R |
| | ➤ Number of main pumps | 2 | Provided | M/R |
| | ➤ Jockey Pump out put | 180 LPM | Provided(common with the mall) | M.R. |
| | ➤ Jockey pump head | 40 mtr | Provided | M.R. |
| | ➤ Standby pump out put | 2280 LPM Of the Mall | Provided (common with mall) | M/R |
| | ➤ Standby pump Head | 60 mtr | Provided | M/R |
| | ➤ Auto Starting/Manual stopping | Required | Provided | M/R |
| | ➤ Pump Hose Access | Required | Provided | M.R. |
| | Terrace level | | | |
| | ➤ Discharge of pump | 900 LPM | Provided (common with mall) | M.R. |
| | ➤ Head of the pump | 40 mtr | Provided | M.R. |

| | | | | |
|------------|---|--------------|-----------------------------|------|
| | ➤ Power supply | Required | Provided | M.R |
| | ➤ Auto Starting of pump | Required | Provided | M.R |
| 14. | Captive Water Storage for fire fighting. | | | |
| | Underground tank capacity | 50,000 ltrs | Provided (common with mall) | M.R. |
| | ➤ Draw -off connection | Required | Provided | M.R |
| | ➤ Fire service inlet | Required | Provided | M.R |
| | ➤ Access to tank | Required | Provided | M.R |
| | ➤ Overhead Tank Capacity | 10, 000 ltrs | Provided (common with mall) | M.R |
| 15 | Exit Signage. | Required | Provided | M.R |
| 16. | Provision of Lifts | | | |
| | • Pressurization of Lift Shaft | N/A | N/A | N.R. |
| | • Pressurization of Lift lobby | N/A | N/A | N.R. |
| | • Communication In lift Car | N/A | N/A | N.R. |
| | • Fireman's Grounding Switch | N/A | N/A | N.R. |
| | • Lift Signage | Required | Provided | M.R. |
| 17. | Standby power supply | Required | Provided (common with mall) | M.R |
| 18. | Refuge Area | | | |
| | ➤ Total Area | N.R. | N.R. | N.R |
| | ➤ Location | N.R. | N.R. | N.R |

| | | | | |
|-----|---|------|------|-----|
| 19. | Fire Control Room | | | |
| | ➤ Detector System Panel | N.R. | N.R. | N.R |
| | ➤ Flow Switch Panel | N.R. | N.R. | N.R |
| | ➤ PA system Panel | N.R. | N.R. | N.R |
| | ➤ Batter backup | N.R. | N.R. | N.R |
| | ➤ Building Floor plans | N.R. | N.R. | N.R |
| 20. | Special Fire Protection Systems for Protection of special Risks, if any: | N.R. | N.R. | N.R |

✓ The fire protection systems provided in the building were test checked and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/

Signature of the Inspection Officer
Inspection Officer

Name

Sunil Chawdhari

Designation

D.O. Web

Signature of the

Name

Designation

Invental