

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUATERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001


NO.F6/DFS/MS/GH/2012/4384

Dated: 26/11/12

FIRE SAFETY CERTIFICATE

Certified that Hare Rama, Guest House, T-416, General Market, Main Bazar, Paharganj, New Delhi comprised of ground floor (Reception + 08 guest rooms + 03 offices), first floor (14 guest rooms + 01 office), second floor (16 guest rooms), third floor (13 guest rooms + 01 store room) & fourth floor (staff kitchen) was granted NOC by this department vide letter No. F.6/DFS/MS/GH/2009/2529 dated 13-08-2009. The premises was re-inspected by the officer concerned of this department on 06-11-2012 in the presence of Mr. Aditya Raj, Manager of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy class **residential (guest house)** with effect from 26/11/12 for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 26/11/12 at New Delhi by.


Chief Fire Officer
Delhi fire service

ofc
mer

Copy to: -

1. The Addl.C.P (Lic.), Police Station, Defence Colony, 1st floor, New Delhi w.r.t. your letter No.57656-57/Addl.C.P./Lic(H) dated 01-10-12
2. The Manager, Hare Rama, Guest House, T-416, General Market, Main Bazar, Paharganj, New Delhi

Conditions for the validity of fire safety certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Hare Rama Guest House, T-41B, General mkt
 2. Type of Occupancy : Lodging House / ~~Eating House~~ / Club Main Byst, Pahar Ganj
 3. Type of Case : Renewal / ~~New case~~ New Delhi
 4. Details of previous NOC : Letter No. FG/MS/DFs/GH/2009 ²⁵²⁹ Dated: 15/8/09
 5. Fire Safety directives letter No : —
 6. Date of inspection : 06/11/2012
 7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(HQ)
 8. Name and designation of officers from the building side : Aditya Raj, Manager
 9. Year of Construction : 1990
 10. Applicant's letter No. : 57656-57 / Addl.C.P/LicCH dated 1/10/12

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Spl. area	9 mt	MR
	• Gate width	—	Directly accessible from the road	MR
	• Width of internal road	NA	NA	—
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	01	01	MR
	• Basements	NA	NA	—
	b. Width of staircases	—	—	—
	• Upper Floors	0.80mt	1.26mt	MR
	• Basements	NA	NA	—
	c. Protection of exits			
	• Fire check door	NA	NA	—
	• Pressurization	NA	NA	—
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	NA	NA	—
	h. Door Size	NA	NA	—
		—	—	—
3	Compartmentation.			
	• Fire check door	NA	NA	—

N/11

M

	<ul style="list-style-type: none"> Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	<p>NA</p> <p>NA</p> <p>NA</p> <p>NA</p>	<p>NA</p> <p>NA</p> <p>NA</p> <p>NA</p>	<p>-</p> <p>-</p> <p>-</p> <p>-</p>
4	Smoke Management System.			
	<ul style="list-style-type: none"> Basements Upper floors 	<p>30 a/c per hour</p> <p>12 a/c per hour</p>	<p>NA</p> <p>NA</p>	<p>NA</p> <p>NA</p>
5	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers 10 nos Types water CO₂, CO₂ ISI marking 	<p>ISI marked</p>	<p>provided</p> <p>provided</p> <p>provided</p>	<p>MR</p> <p>MR</p> <p>MR</p>
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	<p>01</p> <p>30 m</p> <p>5 mm</p>	<p>provided</p> <p>provided</p> <p>provided</p>	<p>MR</p> <p>MR</p> <p>MR</p>
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	<p>NA</p> <p>NA</p> <p>NA</p> <p>NA</p> <p>NA</p>	<p>NA</p> <p>NA</p> <p>NA</p> <p>NA</p> <p>NA</p>	<p>-</p> <p>-</p> <p>-</p> <p>-</p> <p>-</p>
8	MOEFA	Required	provided	MR
9	Public Address System.	Required	provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	<p>NA</p> <p>NA</p> <p>NA</p>	<p>NA</p> <p>NA</p> <p>NA</p>	<p>-</p> <p>-</p> <p>-</p>
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	<p>NA</p> <p>NA</p> <p>NA</p>	<p>NA</p> <p>NA</p> <p>NA</p>	<p>-</p> <p>-</p> <p>-</p>

N/12

12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	-
	• Hose Box	N/A	N/A	-
13	Pumping Arrangements.			
	• Ground Level	N/A	N/A	-
	➤ Discharge of main Pump	N/A	N/A	-
	➤ Head of Main pump	N/A	N/A	-
	➤ Number of main pumps	N/A	N/A	-
	➤ Jockey Pump out put	N/A	N/A	-
	➤ Jockey pump head	N/A	N/A	-
	➤ Standby Pump out put	N/A	N/A	-
	➤ Standby Pump Head	N/A	N/A	-
	➤ Auto Starting/ Manual stopping	N/A	N/A	-
	➤ Pump House Access	N/A	N/A	-
	• Terrace level	-	-	-
	➤ Discharge of pump	225 LPM	provided	MR ✓
	➤ Head of the pump	30mt	provided	MR
	➤ Power Supply	-	7 KVA	MR
	➤ Auto Starting of pump	-	provided near GF reception	MR
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	N/A	N/A	-
	➤ Draw-off connection	N/A	N/A	-
	➤ Fire service inlet	N/A	N/A	-
	➤ Access to tank	N/A	N/A	-
	• Overhead Tank capacity	2500 lbs	4000 lbs	MR ✓
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	-
	• Pressurization of Lift lobby	N/A	N/A	-
	• Communication In lift Car	N/A	N/A	-
	• Fireman's Grounding Switch	N/A	N/A	-

N/13

	• Lift Signage	N/A	N/A	-
17	Standby power supply	Required	07 KVA	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	-
	➤ Location	N/A	N/A	-
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	-
	• Flow Switch Panel	N/A	N/A	-
	• PA System Panel	N/A	N/A	-
	• Batter backup	N/A	N/A	-
	• Building Floor Plans	N/A	N/A	-
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	One CO ₂ type fire extinguisher provided near elect. panel	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to /~~grant~~/ renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer

Name M.K. CHATTOPADHYAY

Designation :- ADO (HQ)

DO (CD)

Submitted please.