

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / EH / 2011 / 3270

Dated 01/12/2011

FIRE SAFETY CERTIFICATE

Certified that the KFC m/s YUM Restaurant India Pvt. Ltd, New Delhi, Airport Express Metro Station. The premises was inspected by the officers concerned of this department on 29.11.2011 in the presence of Mr. Harindra (liaison officer) and found that the said Restaurant have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Assembly" with effect from 01/12/2011 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 01/12/2011 at New Delhi by.



DIRECTOR
DELHI FIRE SERVICE

ACA

31/11



To

1. The General Manager,
KFC m/s YUM restaurant India Pvt. Ltd, New Delhi,
Airport Express Metro Station.
2. The Dy. Medical Officer
City Zone, MCD,
Car Parking, Asaf Ali Road,
New Delhi.

Conditions for the validity of fire safety certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire protection measures shall be maintained in perfect working conditions all the times as seen during inspection.
3. All the staff members must know the correct method operation of fire fighting system.
4. Any lapse rendering fire fighting system/equipment non-functional shall be risk and responsibility of the management.
5. This inspection report may not in any way be treated as regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : RFC m/s Yum Resturant Gdja Pkkt, New Delhi Metro AIR Port
2. Type of Occupancy : Resturant
3. Type of Case : New Case/ Renewal
4. Details of previous NOC : Letter No. N/A Dated: N/A
5. Fire Safety directives letter No : N/A
6. Date of inspection : 29/11/11
7. Name of the Inspecting Officers : ATUL GARG & P-S. Yadw
8. Name and designation of officers from the building side : MR HARINDRA, Liaison officer
9. Year of Construction : 2010
10. Applicant's letter No. : DHO/C2/11/270 dtd 3/11/2011

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	G	Gm	MR
	• Gate width	N/A	N/A	Situated at G-F
	• Width of internal road	N/A	N/A	Situated at G-F
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	N/A	N/A	G F
	• Basements	N/A	N/A	G F
	b. Width of staircases			
	• Upper Floors	N/A	-	
	• Basements	N/A	-	
	c. Protection of exits			
	• Fire check door	N/A		MR
	• Pressurization	N/A		MR
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	N/A		
	h. Door Size	2/1.5m	2/1.5m	MR

3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A		
		N/A		
		N/A		
		N/A		
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour 12 a/c per hour	NA yes	N/A MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	ISI marked	6 WT, CO ₂ , DCP yes	MR MR MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	1 30 m 5 mm	one yes yes	MR MR MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	N/A N/A N/A yes N/A	yes yes N/A yes yes	MR MR MR MR
8	MOEFA		yes	MR
9	Public Address System.	N/A	yes	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement 	N/A	N/A	N/A

	<ul style="list-style-type: none">Upper FloorSprinkler above false ceiling	N/A	Yes	MR
		N/A	N/A	
11	Internal Hydrants			
	<ul style="list-style-type: none">Size of riser/down-comer	100mm	Yes	MR
	<ul style="list-style-type: none">Number of hydrants per floor	2	2	MR
	<ul style="list-style-type: none">Hose Box	2	Yes	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none">Total number of hydrants	N/A	N/A	
	<ul style="list-style-type: none">Hose Box	N/A	N/A	
13	Pumping Arrangements.			
	<ul style="list-style-type: none">Ground Level			MR
	<ul style="list-style-type: none">➤ Discharge of main Pump			
	<ul style="list-style-type: none">➤ Head of Main pump			
	<ul style="list-style-type: none">➤ Number of main pumps	Connected to main pumphouse of metro Station.		
	<ul style="list-style-type: none">➤ Jockey Pump out put			
	<ul style="list-style-type: none">➤ Jockey pump head			
	<ul style="list-style-type: none">➤ Standby Pump out put			
	<ul style="list-style-type: none">➤ Standby Pump Head			
	<ul style="list-style-type: none">➤ Auto Starting/ Manual stopping			
	<ul style="list-style-type: none">➤ Pump House Access			
	<ul style="list-style-type: none">Terrace level			MR
	<ul style="list-style-type: none">➤ Discharge of pump			
	<ul style="list-style-type: none">➤ Head of the pump			
	<ul style="list-style-type: none">➤ Power Supply			
	<ul style="list-style-type: none">➤ Auto Starting of pump			
	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none">Underground tank capacity	N/A		MR
	<ul style="list-style-type: none">➤ Draw-off connection	NA	N/A	N/A

	<ul style="list-style-type: none"> ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	N/A		
		N/A		
			Compliment As maintained	
15	Exit Signage.	Yes	Yes	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A		
	• Pressurization of Lift lobby	N/A		
	• Communication In lift Car	N/A		
	• Fireman's Grounding Switch	N/A		
	• Lift Signage	N/A		
17	Standby power supply	Yes	Yes	MR
18	Refuge Area.			
	➤ Total Area	N/A		
	➤ Location			
19	Fire Control Room			
	• Detector System Panel	NR	Yes	MR
	• Flow Switch Panel	N/A	Yes	MR
	• PA System Panel	N/A	N/A	
	• Batter backup	Yes	Yes	MR
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	YN/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial numbers.....

(5)

Yadav
29/11/11

Signature of the Inspecting Officer

Name *D.S. Yadav*

Designation *A.D.*

Atul Garg
29/11/11

Signature of the Inspecting Officer

Name *ATUL GARG*

Designation *DD*