

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No. 156/DFS/MS/Sch/2011/3712

Dated: 27/12/2011

FIRE SAFETY CERTIFICATE

Certified that the **Giri International School** located at 1/15-16, West Patel Nagar, New Delhi-110008 comprised of basement, ground floor plus three upper floors. The basement is lying vacant, ground floor, first floor, second floor & third floor having total 27 Rooms (Including Class Rooms, Sci. Lab, Comp. Lab, Library, Office, Sports Room & Store etc.). Above school was issued NOC vide this office letter No.F.6/DFS/MS/2007/2626 dated 19.09.2007 owned/ occupied by Management of above said school have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of fire service on 22.12.2011 in the presence of Sh. Sudhir Giri. The building/ premises is fit for occupancy class educational w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on..... 27/12/2011 at New Delhi.


CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to:-

1. The Principal,
Giri International School,
1/15-16, West Patel Nagar,
New Delhi-110008.
2. Director of Education,
Govt. of NCT of Delhi, Old Secretariat,
New Delhi - 110 054

Following fire safety directives must be adhered to –

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non- functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provisions of the Building Bye Laws, 1983.
6. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Gixi International School, 1/15-16, West Patel Nagar, N.D.
2. Type of Occupancy : Educational (School)
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. P.6/DFS/MS/2007/2626 Date 19.09.2007
5. Fire Safety directives letter No : N/A
6. Date of inspection : 22.12.2011
7. Name of Inspecting Officer : D.O H.L. Aneja & A.D.O P.S. Bahiya.
8. Name and designation of officers
From the building side : Sh. Sudhir Gixi
9. Year of Construction : Before 2007
10. Applicant's letter No. : NIL dated. 21.09.2011


S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	Accessible	12mtr	MR
	• Gate width	-	300cm	MR
	• Width of internal road/Back Side	-	06 mtr Approx	MR
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	One	Three	MR
	• Upper Floors	- do -	- do -	MR
	• Basements	Two	Two	MR
	b. Width of staircases	-	150, 92, 93 cms	MR
	• Upper Floor	-	- do -	MR
	• Basements	-	92 cms, 92 cms	MR
	c. Protection of exits			
	• Fire check door	N/A	-	-
	• pressurization	N/A	-	-
	d. No. of continuous staircases to terrace	-	Two	-
	e. Width of Corridor	-	177 cms	MR
	f. Door Size	-	96 cms x 209 cms	MR
3.	Compartmentation			
	• Fire check door	N/A	-	-
	• Sealing of electrical shafts	N/A	Sealed	-
	• Fire Rating of shaft door	N/A	-	-
	• Water Curtain	N/A	-	-
	• Fire Dampers	N/A	-	-
4.	Smoke Management System			
	• Basements	30 a/c per hour	Exhaust Fans are Provided	MR
	• Upper floors		Natural Ventilation	MR

		12 a/c per hour	-	-
5.	Fire Extinguishers			
	• Total numbers	Three at each floor	Provided	MR
	• Types	CO ₂ , WCO ₂ , A.B.C	- do -	MR
	• IS marking	ISI marked	ISI Marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	- do -	MR
	• Nozzle diameter	5 mm	- do -	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	-	-
	• Location of Main Panel	N/A	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	D.G Set of 25 kVA	MR
	• Hooters' Location	-	-	-
8.	MOEFA			
		-	-	-
9.	Public Address System			
		Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Upper Floor	N/A	-	-
	• Sprinkler above false ceiling	N/A	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	100 mm	-
	• Number of hydrants per floor	N/A	One	MR
	• Hose Box	N/A	Provided	-
12.	Yard Hydrants			
	• Total number of hydrants	N/A	-	-
	• Hose Box	N/A	-	-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	-	-
	➤ Head of Main pump	N/A	-	-
	➤ Number of main pumps	N/A	-	-
	➤ Jockey Pump out put	N/A	-	-
	➤ Jockey pump head	N/A	-	-
	➤ Standby Pump out put	N/A	-	-
	➤ Standby Pump Head	N/A	-	-
	➤ Auto Starting/Manual stopping	N/A	-	-
		N/A	-	-

	➤ Pump House Access	N/A	-	-
	• Terrace level			
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	30m	33m	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	-	-	-
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	-	-
	➤ Draw-off connection	N/A	-	-
	➤ Fire service inlet	-	-	-
	➤ Access to tank	N/A	Provided	MR
	• Overhead Tank capacity	10000 ltr	- do -	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	-	-
	• Pressurization of Lift lobby	N/A	-	-
	• Communication In lift Car	N/A	-	-
	• Fireman's Grounding Switch	N/A	-	-
	• Lift Signage	N/A	-	-
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	➤ Total Area	N/A	-	-
	➤ Location	N/A	-	-
19.	Fire Control Room			
	• Detector System Panel	N/A	-	-
	• Flow Switch Panel	N/A	-	-
	• PA System Panel	N/A	-	-
	• Batter backup	N/A	-	-
	• Building Floor Plans	N/A	-	-
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	-	-

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to ^{Renewal} ~~grant~~ Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ ~~issue shortcomings as noted at serial numbers~~.....



Signature of Inspecting Officer

Name H. L. Aneja

Designation Divisional Officer



Signature of Inspecting Officer

Name P. S. Dahiya

Designation Asst. Divisional Officer.