

95

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI - 110001

No: F 6/DFS/MS/2012/98

Dated:- 7/1/2013

FIRE SAFETY CERTIFICATE

Certified that the MCD Primary School, Block A Metro Vihar
Holanbi Khurd, Delhi comprised of Ground floor
only owned/occupied by MCD
Primary School. Complied with the fire prevention and fire
safety requirement in accordance with Director of Education circular Dated:-01/03/2011 and
verified by the officer concerned of Fire Service on 18/12/12 in the presence of
Sh. Manjeet Singh and that the building/premises is fit for occupancy
Educational building with effect from 7/1/2013 for a period of
Three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under
Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service
Rules, 2010.

Issued on 7/1/2013 at New Delhi.

CT
Chief Fire Officer
Delhi Fire Service
90 May

Copy to:-

- The Principal,
MCD Primary School,
Block A Metro Vihar,
Holanbi Khurd, Delhi
- The Addl. Director (Edu.)
North MCD Civic Centre
Minto Road, N. Delhi

Note:-This fire safety certificate is subject to compliance of the condition printed over leaf.

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of a fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non - functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, electric installation etc. may be got verified from the concerned authorities.
5. Basement shall be used as per NBC.
6. This NOC may not be treated in any case for regularizations of unauthorized construction, if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

n/1

INSPECTION REPORT

1. Name & address of the building: MCD Primary School, Block-A, Matra Vihar, Holambi - Naurat, Delhi
2. Type of Occupancy: Educational
3. Type of Case: New Case/ Renewal
4. Details of previous NOC: Letter No. Nil Dated: _____
5. Fire Safety directives letter No: Circular, Dir. of Edun. 1/3/2011
6. Date of inspection: 18-12-2012
7. Name of the Inspecting Officers: ADO - SHYAM LAL
8. Name and designation of officers from the building side: Sh. Manjeet Singh (Teacher)
9. Year of Construction: 2002, (Ground only)
10. Applicant's letter No.: Nil dated 11-10-2012

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	<u>Circular, Dir. of Edun. 1/3/2011</u> Requirement	Provided at site	Remarks MR/NMR	
1	Access to building				
	• Road width	<u>Accessible</u>	<u>6 m</u>	<u>M/R</u>	
	• Gate width	<u>-n-</u>	<u>3.5 m</u>	<u>M/R</u>	
	• Width of internal road	<u>-n-</u>	<u>N/A</u>	<u>N/A</u>	
2	Number, Width, Type & Arrangement of Exits		<u>N/A</u>		
a.	Number of staircases				
	• Upper Floors				
	• Basements				
b.	Width of staircases				
	• Upper Floors				
	• Basements				
c.	Protection of exits				
	• Fire check door	<u>N/R</u>		<u>N/P</u>	<u>N/A</u>
	• Pressurization	<u>N/R</u>		<u>N/P</u>	<u>N/A</u>
e.	No. of continuous staircases to terrace			<u>N/A</u>	
g.	Width of Corridor		<u>N/A</u>		
h.	Door Size	<u>1 m</u>	<u>1.10 m</u>	<u>M/R</u>	

(Two door each class)

N/2

3	Compartmentation.			
	• Fire check door	N/R	N/P	N/A
	• Sealing of electrical shafts	N/R	N/P	N/A
	• Fire Rating of shaft door	N/R	N/P	N/A
	• Water Curtain	N/R	N/P	N/A
	• Fire Dampers	N/R	N/P	N/A
4	Smoke Management System.			
	• Basements	30 a/c per hour	N/R	N/A
	• Upper floors	12 a/c per hour	N/R	N/A
5	Fire Extinguishers			
	• Total numbers	02	02 ✓	MIR
	• Types	ABC/CO2(2.5kg)	ABC	MIR
	• IS marking	ISI marked	Yes	MIR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	—	N/R	
	• Length of hose reel hose	30 m	N/R	
	• Nozzle diameter	5 mm	N/R	
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/R	N/P	N/A
	• Location of Main Panel	N/R	N/P	N/A
	• Location of Repeater Panel	N/R	N/P	N/A
	• Alternate source of power	N/R	N/P	N/A
	• Hooters' Location	N/R	N/P	N/A
8	MOEFA	N/R	N/P	N/A
9	Public Address System.	N/R	N/P	N/A
10	Automatic Sprinkler System.			
	• Basement	N/R	N/P	N/A

N/B

	<ul style="list-style-type: none"> • Upper Floor 	N/R	N/P	N/A
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	N/R	N/P	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	N/R	N/P	N/A
	<ul style="list-style-type: none"> • Number of hydrants per floor 	N/R	N/P	N/A
	<ul style="list-style-type: none"> • Hose Box 	N/R	N/P	N/A
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants 		N/R	
	<ul style="list-style-type: none"> • Hose Box 		N/R	
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> • Ground Level 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Head of Main pump 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Jockey pump head 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting/ Manual stopping 			
	<ul style="list-style-type: none"> ➤ Pump House Access 	N/R	N/P	N/A
	<ul style="list-style-type: none"> • Terrace level 		N/R	
	<ul style="list-style-type: none"> ➤ Discharge of pump 		N/R	
	<ul style="list-style-type: none"> ➤ Head of the pump 		N/R	
	<ul style="list-style-type: none"> ➤ Power Supply 		N/R	
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 		N/R	
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity 	N/R	N/P	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection 	N/R	N/P	N/A

N/M

	➤ Fire service inlet	N/R	N/P	N/A
	➤ Access to tank	N/R	N/P	N/A
	• Overhead Tank capacity		N/R	
15	Exit Signage.		N/R	
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/R	N/P	N/A
	• Pressurization of Lift lobby	N/R	N/P	N/A
	• Communication In lift Car	N/R	N/P	N/A
	• Fireman's Grounding Switch	N/R	N/P	N/A
	• Lift Signage	N/R	N/P	N/A
17	Standby power supply		N/R	
18	Refuge Area.			
	➤ Total Area	N/R	N/P	N/P
	➤ Location	N/R	N/P	N/P
19	Fire Control Room			
	• Detector System Panel	N/R	N/P	N/A
	• Flow Switch Panel	N/R	N/P	N/A
	• PA System Panel	N/R	N/P	N/A
	• Batter backup	N/R	N/P	N/A
	• Building Floor Plans	N/R	N/P	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	NIL	NIL	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial numbers.....

D.O. (N/A) - Leave

DCFO (P)

Shybal
ADD (BN)