

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE**  
**NEW DELHI - 110001**

No: F 6/DFS/MS/2013/ *school/273*

Dated:- *17/01/13*


**FIRE SAFETY CERTIFICATE**

Certified that the *M CD Primary Co - Ed. School (New) Poth Khurd*  
*Delhi* ..... comprised of *ground & one*  
*upper floor* ..... owned/occupied by *M CD Primary*  
*Co - Ed School* ..... Complied with the fire prevention and fire  
safety requirement in accordance with Director of Education circular Dated:-01/03/2011 and  
verified by the officer concerned of Fire Service on *17/12/12* in the presence of  
*Smt. Santra Devi* and that the building/premises is fit for occupancy  
*Educational* ..... building with effect from *17/01/13* for a period of  
*Three years* in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under  
Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service  
Rules, 2010.

Issued on *17/01/13* at New Delhi.

Copy to:-

- 1 *The Principal*  
*M CD Pr. Co - Ed School (New)*  
*Poth Khurd, Delhi*
- 2 *The Addl. Director (Edn)*  
*North MCD Civic Centre*  
*Minister Rd. New Delhi*

*15/1*  
  
Chief Fire Officer  
Delhi Fire Service

*92* *DM*

Note:-This fire safety certificate is subject to compliance of the condition printed over leaf.

LJN

M3

**INSPECTION REPORT**

1. Name & address of the building: MCD Primary Co. Ed. School, (NEW), Pooth Khural, -Delhi-
2. Type of Occupancy: Educational
3. Type of Case: New Case/ Renewal
4. Details of previous NOC : Letter No. Nil Dated: \_\_\_\_\_
5. Fire Safety directives letter No: Circular, Dir. of Education - 1/3/2011 ✓
6. Date of inspection: 17-12-2012
7. Name of the Inspecting Officers: ADO - SHYAM LAL
8. Name and designation of officers from the building side: Smt. Santora Devi (Principal)
9. Year of Construction: 2012, (Gr. + one) ✓
10. Applicant's letter No.: Nil dated 12-10-2012

| No. | Minimum Standards on fire prevention and fire safety U/R 33 | <u>Circular, Dir. of Edu. 1/3/2011</u><br>Requirement | Provided at site    | Remarks<br>MR/NMR |
|-----|---|---|---------------------|-------------------|
| 1   | <b>Access to building</b>                                   |   |                     |                   |
|     | • Road width  | <u>Accessible</u>                                     | <u>6 m</u>          | <u>M/R</u>        |
|     | • Gate width  | <u>—</u>  | <u>4.2 m</u>        | <u>M/R</u>        |
|     | • Width of internal road                                    | <u>—</u>  | <u>open ground</u>  | <u>M/R</u>        |
| 2   | <b>Number, Width, Type &amp; Arrangement of Exits</b>       |   |                     |                   |
|     | a. Number of staircases                                     | <u>3</u>  | <u>3</u>            | <u>M/R</u>        |
|     | • Upper Floors  | <u>3</u>  | <u>3</u>            | <u>M/R</u>        |
|     | • Basements   | <u>Nil</u>  | <u>Nil</u>          | <u>Nil</u>        |
|     | b. Width of staircases                                      |   |                     |                   |
|     | • Upper Floors  | <u>1.5 m</u>  | <u>1.64 m each.</u> | <u>M/R</u>        |
|     | • Basements   | <u>Nil</u>  | <u>Nil</u>          | <u>Nil</u>        |
|     | c. Protection of exits                                      |   |                     |                   |
|     | • Fire check door   | <u>N/R</u>  | <u>N/P</u>          | <u>N/A</u>        |
|     | • Pressurization  | <u>N/R</u>  | <u>N/P</u>          | <u>N/A</u>        |
|     | e. No. of continuous staircases to terrace                  | <u>P</u>  | <u>N/R</u>          | <u>M/R</u>        |
|     | g. Width of Corridor  | <u>R</u>  | <u>2 m</u>          | <u>M/R</u>        |
|     | h. Door Size  | <u>1 m</u>  | <u>1.14 m</u>       | <u>M/R</u>        |

(Two door in each class room, 2 class room - more than 45 students.)

N/4

|    |  |                 |          |     |
|----|--|-----------------|----------|-----|
| 3  | <b>Compartmentation.</b>                             |                 |          |     |
|    | • Fire check door                                    | N/R             | N/P      | N/A |
|    | • Sealing of electrical shafts                       | N/R             | N/P      | N/A |
|    | • Fire Rating of shaft door                          | N/R             | N/P      | N/A |
|    | • Water Curtain                                      | N/R             | N/P      | N/A |
|    | • Fire Dampers                                       | N/R             | N/P      | N/A |
| 4  | <b>Smoke Management System.</b>                      |                 |          |     |
|    | • Basements  | 30 a/c per hour | N/R      | N/A |
|    | • Upper floors                                       | 12 a/c per hour | N/R      | N/A |
| 5  | <b>Fire Extinguishers</b>                            |                 |          |     |
|    | • Total numbers                                      | 05              | 05       | MIR |
|    | • Types  | ABC/CO2 (2.5kg) | ABC      | MIR |
|    | • IS marking   | ISI marked      | provided | MIR |
| 6  | <b>First-Aid Hose Reels.</b>                         |                 |          |     |
|    | • Total numbers on each floor                        | ---             | NIR      |     |
|    | • Length of hose reel hose                           | 30 m            | NIR      |     |
|    | • Nozzle diameter                                    | 5 mm            | NIR      |     |
| 7  | <b>Automatic fire detection and alarming system.</b> |                 |          |     |
|    | • Type of detectors                                  | N/R             | N/P      | N/A |
|    | • Location of Main Panel                             | N/R             | N/P      | N/A |
|    | • Location of Repeater Panel                         | N/R             | N/P      | N/A |
|    | • Alternate source of power                          | N/R             | N/P      | N/A |
|    | • Hooters' Location                                  | N/R             | N/P      | N/A |
| 8  | <b>MOEFA</b>   | N/R             | N/P      | N/A |
| 9  | <b>Public Address System.</b>                        | N/R             | N/P      | N/A |
| 10 | <b>Automatic Sprinkler System.</b>                   |                 |          |     |
|    | • Basement   | N/R             | N/P      | N/A |

N/S

|    |  |     |     |     |
|----|--|-----|-----|-----|
|    | <ul style="list-style-type: none"> <li>• Upper Floor</li> </ul>                    | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>• Sprinkler above false ceiling</li> </ul>  | N/R | N/P | N/A |
| 11 | <b>Internal Hydrants</b>   |     |     |     |
|    | <ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>       | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> </ul>   | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>• Hose Box</li> </ul>                       | N/R | N/P | N/A |
| 12 | <b>Yard Hydrants.</b>  |     |     |     |
|    | <ul style="list-style-type: none"> <li>• Total number of hydrants</li> </ul>       |     | N/R |     |
|    | <ul style="list-style-type: none"> <li>• Hose Box</li> </ul>                       |     | N/R |     |
| 13 | <b>Pumping Arrangements.</b>   |     |     |     |
|    | <ul style="list-style-type: none"> <li>• Ground Level</li> </ul>                   | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>         | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>              | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>           | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>            | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>               | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>           | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>              | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Auto Starting/ Manual stopping</li> </ul> |     |     |     |
|    | <ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>              | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>• Terrace level</li> </ul>                  |     | N/R |     |
|    | <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>              |     | N/R |     |
|    | <ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>               |     | N/R |     |
|    | <ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>                   |     | N/R |     |
|    | <ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>          |     | N/R |     |
| 14 | <b>Captive Water Storage for fire fighting.</b>                                    |     |     |     |
|    | <ul style="list-style-type: none"> <li>• Underground tank capacity</li> </ul>      | N/R | N/P | N/A |
|    | <ul style="list-style-type: none"> <li>➤ Draw-off connection</li> </ul>            | N/R | N/P | N/A |

N/b

|    |  |     |     |     |
|----|--|-----|-----|-----|
|    | ➤ Fire service inlet   | N/R | N/P | N/A |
|    | ➤ Access to tank   | N/R | N/P | N/A |
|    | • Overhead Tank capacity   |     | NIR |     |
| 15 | Exit Signage.  |     | NIR |     |
| 16 | Provision of Lifts.  |     |     |     |
|    | • Pressurization of Lift Shaft   | N/R | N/P | N/A |
|    | • Pressurization of Lift lobby   | N/R | N/P | N/A |
|    | • Communication In lift Car  | N/R | N/P | N/A |
|    | • Fireman's Grounding Switch   | N/R | N/P | N/A |
|    | • Lift Signage   | N/R | N/P | N/A |
| 17 | Standby power supply   |     | NIR |     |
| 18 | Refuge Area.   |     |     |     |
|    | ➤ Total Area   | N/R | N/P | N/P |
|    | ➤ Location   | N/R | N/P | N/P |
| 19 | Fire Control Room  |     |     |     |
|    | • Detector System Panel  | N/R | N/P | N/A |
|    | • Flow Switch Panel  | N/R | N/P | N/A |
|    | • PA System Panel  | N/R | N/P | N/A |
|    | • Batter backup  | N/R | N/P | N/A |
|    | • Building Floor Plans   | N/R | N/P | N/A |
| 20 | Special Fire Protection Systems for Protection of special Risks, if any: | NIL | NIL | N/A |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial numbers.....

D.O. (NW) - leave  
DFO (NW)

CFD  
Kuntal  
26/12

Shy Lal  
ADSO (RN)  
21/12/2012  
(SHYAM LAZ)