

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001

NO.F6/DFS/MS/GH/2013/ 339

Dated: 22/01/12

**FIRE SAFETY CERTIFICATE**

Certified that Oasis Guest House located at 3745, Kuncha Parmanand, Daryaganj, New Delhi comprised of ground floor (reception), first floor (05 guest rooms), second floor (05 guest rooms) & third floor (04 guest rooms + staff kitchen) was granted NOC by this department vide letter No. F.6/DFS/MS/GH/2009/2727 dated 07-09-2009. The premises was re-inspected by the officer concerned of this department on 04-01-2013 in the presence of Mr. Ubead Iqbal, Manager of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy class **residential (guest house)** with effect from 22/01/12 for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 22/01/12 at New Delhi by.

  
**Chief Fire Officer  
Delhi Fire Service**

Copy to: -

1. The Addl.C.P (Lic.), Police Station, Defence Colony, 1<sup>st</sup> floor, New Delhi.
2. The Manager, Oasis Guest House, 3745, Kuncha Parmanand, Daryaganj, New Delhi-110002

**Conditions for the validity of fire safety certificate**

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

**INSPECTION REPORT**

1. Name & address of the building : Oasis Guest House, 3745, Kuncha Parmanand, Darya Gariy, New Delhi.
2. Type of Occupancy : Lodging House / ~~Eating House~~ / Club
3. Type of Case : Renewal / ~~New case~~
4. Details of previous NOC : Letter No. FG/DFB/MS/GH/09/2727 Dated: 07/09/2009
5. Fire Safety directives letter No : —
6. Date of inspection : 04/01/2013
7. Name of the Inspecting Officers : M.K. Chattopadhyay, ADO(cc)
8. Name and designation of officers from the building side : Md. Ubead Iqbal, Manager
9. Year of Construction : 2002
10. Applicant's letter No. : Nil dated 09/08/2012

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06 mt	15 mt approx.	MR
	• Gate width	—	Directly accessible from the road	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	—	—	—
	• Upper Floors	01	01	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	—	—	—
	• Upper Floors	0.80 mt	1.05 mt	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	N/A	N/A	-----
	• Fire check door	N/A	N/A	-----
	• Pressurization	N/A	N/A	-----
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	N/A	N/A	-----
	h. Door Size	N/A	N/A	-----
		N/A	N/A	-----
3	<b>Compartmentation.</b>	—	—	—
	• Fire check door	N/A	N/A	-----

	<ul style="list-style-type: none"> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>	N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>Basements</li> <li>Upper floors</li> </ul>	30 a/c per hour 12 a/c per hour	N/A	N/A
			N/A	N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>IS marking</li> </ul>	06 nos. water CO <sub>2</sub> , CO <sub>2</sub> ISI marked	provided provided provided	MR MR MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	01 30 m 5 mm	provided provided provided	MR MR MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	----- ----- ----- ----- -----
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	Required	provided	MR
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper Floor</li> <li>Sprinkler above false ceiling</li> </ul>	N/A N/A N/A	N/A N/A N/A	----- ----- -----
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A

12	<b>Yard Hydrants.</b>		
	• Total number of hydrants	N/A	N/A
	• Hose Box	N/A	N/A
13	<b>Pumping Arrangements.</b>		
	• Ground Level	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A
	➤ Head of Main pump	N/A	N/A
	➤ Number of main pumps	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A
	➤ Jockey pump head	N/A	N/A
	➤ Standby Pump out put	N/A	N/A
	➤ Standby Pump Head	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A
	➤ Pump House Access	N/A	N/A
	• Terrace level	N/A	N/A
	➤ Discharge of pump	225 LPM	provided MR
	➤ Head of the pump	30 mt	provided MR
	➤ Power Supply	Required	provided MR
	➤ Auto Starting of pump	-	provided near GF MR
14	<b>Captive Water Storage for fire fighting.</b>		
	• Underground tank capacity	N/A	N/A
	➤ Draw-off connection	N/A	N/A
	➤ Fire service inlet	N/A	N/A
	➤ Access to tank	N/A	N/A
	• Overhead Tank capacity	2500 lb	provided MR
15	<b>Exit Signage.</b>	Required	Provided MR
16	<b>Provision of Lifts.</b>		
	• Pressurization of Lift Shaft	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A
	• Communication In lift Car	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A

	• Lift Signage	N/A	N/A	-----
17	Standby power supply	Required	provided	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	-----
	➤ Location	N/A	N/A	-----
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	-----
	• Flow Switch Panel	N/A	N/A	-----
	• PA System Panel	N/A	N/A	-----
	• Batter backup	N/A	N/A	-----
	• Building Floor Plans	N/A	N/A	-----
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	one CO <sub>2</sub> type fire extinguisher found provided near elect. panel.	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to ~~grant~~ / renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer  
 Name M.K.CHATTOPADHYAY  
 Designation :- Asstt. Div. Officer (HQ)

DO (CD) Forwarded pl.  
 17-1-13  
 MEO on leave.