

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUATERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001

NO.F6/DFS/MS/GH/2013/ 588

Dated: 12/02/13

FIRE SAFETY CERTIFICATE

Certified that Vishesh Continental guest house located at 7A/12, WEA, Channa Market, Karol Bagh, New Delhi comprised of basement (Hall), ground floor (Reception + Shops), first floor (07 guest rooms), second floor (07 guest room), third floor (07 guest rooms) & fourth floor (staff pantry in tin shed) was granted NOC by this department vide letter No. F.6/DFS/MS/GH/2009/2176 dated 17-07-2009. The premises was re-inspected by the officer concerned of this department on 25-01-2013 in the presence of Mr. Sher Singh Gusain, manager of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy class **residential (guest house)** with effect from 12/02/13 for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 12/02/13 at New Delhi by.


**Chief Fire Officer
Delhi fire service**

Copy to: -

1. The Addl.C.P (Lic.), Police Station, Defence Colony, 1st floor, New Delhi w.r.t. letter No.26764/Addl.C.P./Lic(H) dated 15-05-2012
2. The Manager, Vishesh Continental guest house
7A/12, WEA, Channa Market, Karol Bagh, New Delhi

Conditions for the validity of fire safety certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Vishesh Continental Guest House, 7A/12, WEA, Chanaya Market, Karol Bagh, New Delhi.
2. Type of Occupancy : Lodging House
3. Type of Case : Renewal / New case
4. Details of previous NOC : Letter No. FG/DFs/MS/GH/2009/2176 Dated: 17/07/2009
5. Fire Safety directives letter No : -
6. Date of inspection : 25/01/2013
7. Name of the Inspecting Officers : M.K. Chattopadhyay, ADO (cc)
8. Name and designation of officers from the building side : Mr. Sher Singh Golaun, Manager
9. Year of Construction : 2000
10. Applicant's letter No. : 26764 / Addl.-C.P/Lic (H) dated 15/5/2012

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06mt	06mt	MR
	• Gate width	-	Directly accessible from the road	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-	-	-
	• Upper Floors	01	01	MR being old case.
	• Basements	01	01	MR being old case.
	b. Width of staircases	-	-	-
	• Upper Floors	0.80mt	1.26mt	MR
	• Basements	0.80mt	0.86mt	MR
	c. Protection of exits	N/A	N/A	-----
	• Fire check door	N/A	N/A	-----
	• Pressurization	N/A	N/A	-----
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	N/A	N/A	-----
	h. Door Size	N/A	N/A	-----
		N/A	N/A	-----
3	Compartmentation.	-	-	-

by

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour 12 a/c per hour	Exhaust fan provided	MR
			N/A	N/A
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	07 Water CO ₂ , ABC ISI marked	Provided	MR
			Provided	MR
			Provided	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	01 30 m 5 mm	Provided	MR
			Provided	MR
			Provided	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
8	MOEFA	Required	provided	MR
9	Public Address System.	Required	provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement • Upper Floor • Sprinkler above false ceiling 	N/A	N/A	-----
		N/A	N/A	-----
		N/A	N/A	-----
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer • Number of hydrants per floor 	N/A	N/A	-----
		N/A	N/A	-----

g

	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	-----
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	N/A	N/A	-----
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	-----
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level 	N/A	N/A	-----
	➤ Discharge of main Pump	N/A	N/A	-----
	➤ Head of Main pump	N/A	N/A	-----
	➤ Number of main pumps	N/A	N/A	-----
	➤ Jockey Pump out put	N/A	N/A	-----
	➤ Jockey pump head	N/A	N/A	-----
	➤ Standby Pump out put	N/A	N/A	-----
	➤ Standby Pump Head	N/A	N/A	-----
	➤ Auto Starting/ Manual stopping	N/A	N/A	-----
	➤ Pump House Access	N/A	N/A	-----
	<ul style="list-style-type: none"> Terrace level 	N/A	N/A	-----
	➤ Discharge of pump	225 LPM	provided	MR
	➤ Head of the pump	30mt	provided	MR
	➤ Power Supply	Required	provided	MR
	➤ Auto Starting of pump	-	Starting switch provided near Reception	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity 	N/A	N/A	-----
	➤ Draw-off connection	N/A	N/A	-----
	➤ Fire service inlet	N/A	N/A	-----
	➤ Access to tank	N/A	N/A	-----
	<ul style="list-style-type: none"> Overhead Tank capacity 	2500 lb.	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	N/A	N/A	-----
	<ul style="list-style-type: none"> Pressurization of Lift lobby 	N/A	N/A	-----
	<ul style="list-style-type: none"> Communication In lift Car 	N/A	N/A	-----

	<ul style="list-style-type: none"> • Fireman's Grounding Switch 	N/A	N/A	-----
	<ul style="list-style-type: none"> • Lift Signage 	N/A	N/A	-----
17	Standby power supply	<i>Required</i>	<i>50 KVA</i>	<i>MR</i>
18	Refuge Area.			
	➤ Total Area	N/A	N/A	-----
	➤ Location	N/A	N/A	-----
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel 	N/A	N/A	-----
	<ul style="list-style-type: none"> • Flow Switch Panel 	N/A	N/A	-----
	<ul style="list-style-type: none"> • PA System Panel 	N/A	N/A	-----
	<ul style="list-style-type: none"> • Batter backup 	N/A	N/A	-----
	<ul style="list-style-type: none"> • Building Floor Plans 	N/A	N/A	-----
20	Special Fire Protection Systems for Protection of special Risks, if any:	<i>Required</i>	<i>provided near of ABC type fire extinguisher near elect. panel</i>	<i>MR</i>

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to ~~grant~~ / renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Defect forwarded pl.
on leave
27-2-12

[Signature]
Signature of the Inspecting Officer
Name M.K.CHATTOPADHYAY
Designation :- Asstt. Div. Officer (CC)