

FORM 'H' : FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[SEE SUB-RULE (1) OF RULE 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. PG/DFS/MS/2013/EH/139

Dated: 03/04 /2013

FIRE SAFETY CERTIFICATE

Certified that the **Angrezee Dhaba (A unit of Integrated Hotels Pvt. Ltd.)** (name of the building or premises) located on 2nd floor & 2 room on 3rd floor of a four storied building with basement at GD-21, Pitampura, Near Pitam Pura Metro Station, opposite Metro Pillar no. 368, New Delhi (address) owned/occupied by Angrezee Dhaba (A unit of Integrated Hotels Pvt. Ltd.), (name of the company/name of the owner/occupier), have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Fire Service on **05.01.13** in the presence of Sh. Madhur Sood (name and address of the owner or his representative) and that the building/premises is fit for **Class-D (Assembly)** occupancy with effect from03-04-2013.... for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on03-04-13..... at New Delhi by


Chief Fire Officer
Delhi Fire Service

Copy to:

1. Sh. Madhur Sood
Angrezee Dhaba (A unit of Integrated Hotels Pvt. Ltd.) located at GD 21, 2nd & 3rd floor, Pitampura, Near Pitam Pura Metro Station, opposite Metro Pillar no. 368, New Delhi
2. DHO North Delhi Municipal Corporation, Rohini Zone, Delhi-1100085

Note :- For general fire safety directives please over leaf.



Following fire safety directives must be adhered to:-

- 1) All the fire safety arrangement provided their in shall be maintained in good working g conditions at all time.
- 2) Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
- 3) The trained fire fighting staff should be available round the clock.
- 4) Any deviation, with regards to construction etc shall be verified b y the concerned building sanctioning agency.
- 5) The basement shall be used strictly as per the provision of building Bye-Laws.
- 6) This certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 7) The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. This is available on www.dfs.delhigovt.nic.in

Rambharshi

N/- 9

May Kindly peruse letter no. DHO/RZ/2012/912 dated 18.12.12 received from the DHO North Delhi Municipal Corporation, Rohini Zone, regarding of NOC in r/o Angrezee Dhaba (A unit of Integrated Hotels Pvt. Ltd.) located at GD 21, 2nd & 3rd floor, Pitampura, Near Pitam Pura Metro Station, opposite Metro Pillar no. 368, New Delhi. Premises was inspected by the undersigned & observed that the building is comprised of basement, ground and three upper floors only having plot area of 350 sq. mtrs approx and covered area 300 sq mtrs approx. The restaurant is running at second and 2 room at 3rd floor. The fire safety arrangements are put up on the prescribed Performa.

1. Name & address of the building : Angrezee Dhaba (A unit of Integrated Hotels Pvt. Ltd.) located at GD 21, 2nd & 3rd floor, Pitampura, Near Pitam Pura Metro Station, opposite Metro Pillar no. 368, New Delhi.
2. Type of Occupancy : Class-D- (Assembly)
3. Type of Case : New
4. Details of previous NOC : N.A.
5. Fire Safety directives letter No. : N.A.
6. Date of inspection : 05.01.2013
7. Name of the Inspecting Officers : D.O. Sunil Chowdhary
8. Name and designation of officers
From the building side : Mr. Madhur Sood
9. Year of Construction : 2010
10. Applicant's letter No. : DHO/RZ/2012/912 dated 18.12.12

INSPECTION REPORT

Point wise fire safety arrangements/equipments are mentioned as under:-

S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	06mtrs	20 mtr	M.R.
	• Gate width	2 mtr	Provided	M.R.
	• Width of internal road	N.R.	N.R.	N.R.
2.	Number, Width, Type & Arrangement of Exits			

N-10

a. Number of staircases		two	Provided	M.R.	
	<ul style="list-style-type: none"> Upper Floors Basement 	two	Provided	M.R.	
		Two	Provided	M/R	
	b. Width of staircases				
		<ul style="list-style-type: none"> Upper Floors 	2 stair of 1.5 mtr each	1.5 mtr & width of 2 nd staircase has been increased to 1.5 mtr	M.R.
	<ul style="list-style-type: none"> Basement 		1.5 mtr & 1 mtr	Provided	M/R
			Basement is not with restaurant as restaurant is located 2 nd & 3 rd floor only.		
	c. Protection of exits				
		<ul style="list-style-type: none"> Fire check door 	Required	Provided	M.R.
		<ul style="list-style-type: none"> Pressurization 	N.R.	N.R.	N.R.
d. No. of continuous staircases to terrace		2 stair from ground to terrace	Provided	M.R.	
e. Width of Corridor		N.R.	N.R.	N.R.	
f. Door size		2 mtrs	Provided	M.R.	
3.	Compartmentation.				
<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 		Required	Provided	M.R.	
		N.A.	N.A.	N.A.	
		Required	Provided	M.R.	
		N.R.	N.R.	N.R.	
		N.R.	N.R.	N.R.	
4.	Smoke Management System.				
<ul style="list-style-type: none"> Basements Upper floors 		Required	Exhaust fans provided	M.R.	
		N.R.	N.R.	N.R.	
5.	Fire Extinguishers				

N-11

	<ul style="list-style-type: none"> Total numbers 	06 Nos	Provided	M.R.
	<ul style="list-style-type: none"> Types 	ABC & CO ₂ type	Provided	M.R.
	<ul style="list-style-type: none"> IS marking 	ISI marks	provided	M.R.
6.	First-Aid Hose Rees.			
	<ul style="list-style-type: none"> Total numbers on each floor 	1 on each floor	Provided	M.R.
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	M.R.
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	provided	M.R.
7.	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	N.R.	But provided	M.R.
	<ul style="list-style-type: none"> Location of Main Panel 	required	ground floor	M.R.
	<ul style="list-style-type: none"> Location of Repeater Panel 	required	On each floor	M.R.
	<ul style="list-style-type: none"> Alternate source of power 	required	Provided	M.R.
	<ul style="list-style-type: none"> Hooter's Location 	N.R	N.R	N.R
8.	MOEFA	Required	Provided	M.R.
9.	Public Address System.	Required	Provided	M.R.
10.	Automatic Sprinkler system			
	<ul style="list-style-type: none"> Basement 	Required	Provided	M.R.
	<ul style="list-style-type: none"> Upper Floor 	Required	Provided	M.R.
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N.A.	N.A.	N.A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	4 inch Dia	Provided	M.R.

N-12

	<ul style="list-style-type: none"> Number of hydrants per floor 	1	Provided	M.R.
	<ul style="list-style-type: none"> Hose Box 	1 no on each floor with two hoses branch	Provided	M.R.
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	N.R.	N.R.	N.R.
	<ul style="list-style-type: none"> Hose Box 	N.R.	N.R.	N.R.
13.	Pumping Arrangements.			
	Ground Level			
	➤ Discharge of main pump	N.R.	N.R.	N.R.
	➤ Head of Main pump	N.R.	N.R.	N.R.
	➤ Number of main pumps	N.R.	N.R.	N.R.
	➤ Jockey Pump out put	N.R.	N.R.	N.R.
	➤ Jockey pump head	N.R.	N.R.	N.R.
	➤ Standby pump out put	N.R.	N.R.	N.R.
	➤ Standby pump Head	N.R.	N.R.	N.R.
	➤ Auto Starting/Manual stopping	N.R.	N.R.	N.R.
	➤ Pump Hose Access	N.R.	N.R.	N.R.
	Terrace level	1	Provided	M.R.
	➤ Discharge of pump	900 LPM & 180 LPM jockey	provided	M.R.
	➤ Head of the pump	40 mtr	Provided	M.R.
	➤ Power supply	N.R.	N.R.	N.R.


N-13

	➤ Auto Starting of pump	N.R	N.R	N.R
14.	Captive Water Storage for fire fighting.			
	Underground tank capacity			
	➤ Draw -off connection	N.R	N.R	N.R
	➤ Fire service inlet	N.R	N.R	N.R
	➤ Access to tank	N.R	N.R	N.R
	➤ Overhead Tank Capacity	10,000 ltrs Required	Provided	M.R.
15	Exit Signage.	Required	Provided	M.R.
16.	Provision of Lifts			
	• Pressurization of Lift Shaft	N.R	N.R	N.R
	• Pressurization of Lift lobby	N.R	N.R	N.R
	• Communication In lift Car	N.R	N.R	N.R
	• Fireman's Grounding Switch	N.R	N.R	N.R
	• Lift Signage	N.R	N.R	N.R
17.	Standby power supply	N.R	N.R	N.R
18.	Refuge Area			
	➤ Total Area	N.R.	N.R.	N.R.
	➤ Location	N.R.	N.R.	N.R
19.	Fire Control Room			

N-14

	➤ Detector System Panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA system Panel	N/A	N/A	N/A
	➤ Batter backup	N/A	N/A	N/A
	➤ Building Floor plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/


Signature of the Inspection Officer

Signature of the Inspection Officer

Name **Sunil Chowdhary**

Name

Designation **D.O. (M.N.)**

Designation