

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001

NO. F6/DFS/MS/Cinema/2013/ 138

Dated: 02/04/13

**FIRE SAFETY CERTIFICATE**

Certified that **Excelsior Cinema located at 5016, Sirkiwalan, Lalkuan, Hauz Quazi, Delhi-110006** comprised of ground floor plus one upper floor was granted NOC by this department vide letter No. F.6/DFS/MS/Cinema/2011/1291 dated 22-06-2011. The premises was re-inspected by the officer concerned of this department on 28-02-2013 in the presence of Mr. Dinesh Kumar, Liaison Manager of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy class **assembly (cinema)** with effect from 02/04/13 for a period of ~~03~~ years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 02/04/13 at New Delhi by.

  
Chief Fire Officer  
Delhi Fire Service

Copy to: -

1. The Addl.C.P (Lic.), Police Station, Defence Colony, 1<sup>st</sup> floor, New Delhi.
2. The Manager, Excelsior Cinema, 5016, Sirkiwalan, Lal Kuan, Hauz Quazi, Delhi-110006.

Conditions for the validity of fire safety certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building: **Excelsior Cinema, 5016, Sirkiwalan, Lal Kuan, Hauz Quazi, Delhi-6.**
2. Type of Occupancy : Assembly
3. Type of Case :Renewal
4. Details of previous NOC : Letter No. F.6/DFS/MS/Cinema/2011/1291 Dated: 22.06.2011
5. Fire Safety directives letter No : N/A
6. Date of inspection : 28/02/2013
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(CC)
8. Name and designation of officers  
from the building side : Mr. Dinesh Kumar, Liaison Manager
9. Year of Construction :1980
10. Applicant's letter No. :8820-23/Addl.CP/Lic(Cinema), dated 25/02/2013

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	6 mts	12 mts	MR
	• Gate width	-----	<b>Directly accessible from the road.</b>	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02	02	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts	1.5 mts each	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	N/A	N/A	N/A
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	1.5 mts	3.0 mts	MR
	h. Door Size	1.5 mts (7 Nos)	Provided	MR
		-----	-----	-----
3	<b>Compartmentation.</b>	N/A	N/A	N/A

	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour	N/A	N/A
		12 a/c per hour	Provided Exhaust fan	MR
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	14 WCO <sub>2</sub> , CO <sub>2</sub> , Foam type	Provided	MR
			Provided	MR
		Required	Provided	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	02 nos.	Provided	MR
		30 m	Provided	MR
		5 mm	Provided	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8	<b>MOEFA</b>	N/A	N/A	N/A
9	<b>Public Address System.</b>	Required	Provided	MR
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> </ul>	Required	Provided	MR
		01 at ground floor	Provided	MR


	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	01	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> <li>Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul>	-----	-----	-----
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		-----	-----	-----
		450 LPM	Provided	MR
		40 mts.	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	<b>Captive Water Storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		11750 lts	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pressurization of Lift lobby</li> </ul>	N/A	N/A	N/A

	<ul style="list-style-type: none"> <li>• Communication In lift Car</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Fireman's Grounding Switch</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
17	<b>Standby power supply</b>	Required	Provided (D.G set 52 KVA)	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Flow Switch Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• PA System Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Batter backup</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	01 CO <sub>2</sub> type fire extinguisher found provided near elect. panel	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

*Forwarded file -*  
*9/9-19-*  
DO(CD)  
*C.F.O.*

  
M.K.CHATTOPADHYAY  
Asstt. Div. Officer (CC)