

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**  
**Fax: 23412593, E-mail: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in), Tel:- 011-23414333**


NO.F6/DFS/MS/school/2013/256

Dated: 03/05/13

**FIRE SAFETY CERTIFICATE**

Certified that **Mother's International School at Sri Aurbindo Marg, New Delhi-110016** comprised of basement, ground floor plus two upper floors was granted NOC by this department vide letter no. F6/MS/DFS/2011/136 dated 24.01.2011. The premises was inspected by the officer concerned of this department on 10.04.2013 in presence of **Mr. H. Bhalla**, (Vice Principal) of the school and observed that the fire safety norms as required under rule 33 of Delhi Fire Service Rules, 2010 are deemed complied and that the building/ premises is fit for occupancy **class B " Educational Building"** with effect from the date of issue of this certificate for a period of **three years**, in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rule, 2010.

Issued on 03/05/13 at New Delhi by.

  
**(Dr. G.C. Misra)**  
**CHIEF FIRE OFFICER**  
**DELHI FIRE SERVICE**

Copy to: -

1. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi.
2. The Vice Principal, Mother's International School, Sri Aurbindo Marg, New Delhi-110016.

**Conditions for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The trained staff should be available round the clock.
3. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
4. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
5. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
6. **Sprinkler system shall be extended in the left out area with in two months with the intimation of this department.**

### INSPECTION REPORT

1	Name & address of the building	Mother's International School, Sri Aurobindo Marg, New Delhi.		
2	Type of Occupancy	Educational Building "B"		
3	Type of case	Renewal		
4	Details of previous NOC	F6/MS/DFS/2011/136 dated 24.01.2011		
5	Fire safety directives letter No	No		
6	Date of inspection	12.06.2012		
7	Name of the inspecting Officers :	D.O. (South) D.P. Bhardwaj,		
8	Name and designation of officers from the building side	Mr. H. Bhalla ( Vice Principal)		
9	Year of construction			
10	Applicant's letter No.	MIS/A17-3/2009	28.3.13	(Basement, ground, plus two upper floors)
<b>Old Case</b>				
<b>S. NO.</b>	<b>Minimum Standards on fire prevention and fire safety U/R 33</b>	<b>NBC Requirement</b>	<b>Provided at site</b>	<b>Remarks MR / NMR</b>
<b>1</b>	<b>Access to building</b>			
	1) Road width	Required	12 Mtr Provided	MR
	2) Gate width	Required	5 Mtr Provided	MR
	3) Width of internal road	N/A	N/A	N/A
<b>2</b>	<b>Number, width Type &amp; arrangement of exits</b>			
	<b>a. Number of staircases</b>			
	1. Upper floors	Required	7 Nos. Provided	MR
	2. basements	Required	3 Nos. Provided	MR
	<b>b. Width of staircase</b>			
	1. Upper floors	Old Case	1.70, 1.40, 1.37, 1.36, 1.40, 1.35 & 1.70 Mtr	MR
	2. basements	1.25 Mtr	1.20, 1.40 & 1.75 Mtr	MR
	<b>c. Protection of exits</b>			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	<b>d. No. of continuous staircase to terrace</b>	Required	3 Nos Provided	MR
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1 Mtr	Provided	MR
<b>3</b>	<b>Compartmentation.</b>			
	1. Fire check door	N/A	N/A	N/A
	2. Sealing of electrical shafts	N/A	N/A	N/A
	3. Fire Rating of shaft door	N/A	N/A	N/A
	4. water curtain	N/A	N/A	N/A
	5. Fire dampers	N/A	N/A	N/A
<b>4</b>	<b>Smoke Management system.</b>			
	basement	30 a/c per hour 12 a/c per hour	Exhust Fans Provided	MR
	upper floors		Natural Vent.	MR
<b>5</b>	<b>Fire Extinguishers</b>			
	total numbers		20 Nos	MR
	Types		ABC, Water Co2,	MR
	ISI marking	ISI	Yes	MR



6	<b>First-Aid Hose Reels.</b>					
	total numbers on each floor	One		Provided		MR
	Length of Hose reel hose	30 m		Provided		MR
	Nozzle Diameter	5 mm		Provided		MR
7	<b>Automatic fire detection and alarming system</b>					
	Type of detectors	N/A		N/A		N/A
	location of Main Panel	N/A		N/A		N/A
	location of Repeater panel	N/A		N/A		N/A
	Alternate source of power	N/A		N/A		N/A
	hooter's location	N/A		N/A		N/A
8	<b>MOEFA</b>		Required	Provided		MR
9	<b>Public Address System.</b>		Required	Provided		MR
10	<b>Automatic Sprinkler System.</b>					
	basement	Required		Provided		MR
	upper floors	N/A		N/A		N/A
	sprinkler above false ceiling	N/A		N/A		N/A
11	<b>Internal Hydrants</b>					
	Size of riser/down-corner	100 mm		Provided		MR
	Number of Hydrants per floor	Required		Provided		MR
	hose Box	Required		Provided		MR
12	<b>Yard Hydrants.</b>					
	total number of hydrants	N/A		N/A		N/A
	hose box	N/A		N/A		N/A
13	<b>Pumping arrangements</b>					
	<b>1. Ground level</b>					
	a. Discharge of main Pump	N/A		N/A		N/A
	b. Head of main pump	N/A		N/A		N/A
	c. Number of main pumps	N/A		N/A		N/A
	d. jockey pump out put	N/A		N/A		N/A
	e. jockey pump head	N/A		N/A		N/A
	f. Standby Pump output	N/A		N/A		N/A
	g. Stanby Pump head	N/A		N/A		N/A
	h. Auto Starting/Manual stopping	N/A		N/A		N/A
	pump house access	N/A		N/A		N/A
	<b>2. Terrace level</b>					
	a. Discharge of pump	Required		450 & 180 LPM Provided		MR
	b. head of the pump	35 mtr		Provided		MR
	c. Power supply	Required		Provided		MR
d. Auto starting of pump	Required		Provided		MR	
14	<b>Captive water storage for fire fighting</b>					
	1. Underground tank capacity	N/A		N/A		N/A
	a. Draw-off connection	N/A		N/A		N/A
	b. fire service inlet	N/A		N/A		N/A
	c. Access to tank	N/A		N/A		N/A
	Over head tank Capacity	Required		35,000 ltr. Provided		MR
		Required		Provided		MR
15	<b>Exit Signage.</b>		Required	Provided		MR
16	<b>Provision of lifts.</b>					
	a. Pressurization of lift shaft	N/A		N/A		N/A
	b. pressurization of lift lobby	N/A		N/A		N/A
	c. communication in lift car	N/A		N/A		N/A
	d. Fireman's grounding switch	N/A		N/A		N/A
	e. Lift signage	N/A		N/A		N/A
17	<b>Standby power supply</b>		N/A	N/A		N/A

<b>18</b>	<b>Refuge Area.</b>	Not Required		
	total area			
	location			
<b>19</b>	<b>Fire control room</b>			
	a. detector system Panel	N/A	N/A	N/A
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	N/A	N/A	N/A
	d. Batter backup	N/A	N/A	N/A
	e. Building floor plans	N/A	N/A	N/A
<b>20</b>	<b>Special Fire Protection systems for protection of special risks, if any: N/A</b>			

The fire protection systems provided in the building were checked and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rules 35 of the Delhi Fire Service Rules 2010/ issue ~~shortcomings as noted at serial numbers~~ . . . . .

Accordingly DFA is put up for your approval and signature please.

**Signature of the inspecting officer**

**Name** D. P. Bhardwaj

**Designation : Divisional Officer (South)**

