

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**  
**Fax: 23412593, E-mail: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in), Tel:- 011-23414333**

NO.F6/DFS/MS/school/2013/287

Dated: 10/05/13

**FIRE SAFETY CERTIFICATE**

Certified that **Lions Vidhya Mandir Secondary School located at Kushak Lane, New Delhi comprised of ground +two upper floors** having total 22 class rooms, one hall & one library owned/occupied by Lions Club of Delhi (Vidya Mandir) Trust was inspected by the officer concerned of this department on 28.04.2013 in presence of Mr.Pradeep Kumar (Principal) and found that the Lions Club of Delhi (Vidya Mandir) Trust have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy class **Educational (School)** with effect from 10/05/13 for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 10/05/13 at New Delhi by.

  
(Dr. G.C. Misra)

**CHIEF FIRE OFFICER  
DELHI FIRE SERVICE**

Tel:- 011-23414333

E-Mail:- [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in)

Copy to: -

1. The Principle, Lions Vidhya Mandir Secondary School, Kushak Lane, New Delhi
2. The Director of Education, Old Secretariat, Delhi

**Conditions for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

**INSPECTION REPORT**

1. Name & address of the building : Lion's Vidya Mandir Secondary School, Kushak Lane, New Delhi-1
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : F.6/DFS/MS/2007/2095 dated 31.07.2007
5. Fire Safety directives letter No : F.16/ESTATE/CC/Fire Safety/2011/3298-3398 dated 01.03.2011
6. Date of inspection : 28.04.2013
7. Name of the Inspecting Officers : M.K. Chattopadhyay, ADO (HQ)
8. Name and designation of officers  
from the building side : Shri Pradeep Kumar, Principal
9. Year of Construction : 1960
10. Applicant's letter No. : nil dated 29-04-2013

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06 mts	11 mts	MR
	• Gate width	-	3.0 mts	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-	-	-
	• Upper Floors	04	5 stair + 01 ramp	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-	-	-
	• Upper Floors	1.5 mts	1.60(2), 1.20 (2), 1.08(1), Ramp- 1.22 mts	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	02	01 stair + 01 ramp	MR
	h. Door Size	N/A	N/A	N/A
		N/A	N/A	N/A
3	<b>Compartmentation.</b>			
	<b>Not required</b>			

	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	<b>Smoke Management System.</b>	<b>Low-rise bldg, Not required</b>		
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour	N/A	N/A
		12 a/c per hour	N/A	N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	12 ABC, CO <sub>2</sub> ISI marked	Provided	MR
			Provided	MR
			Provided	MR
6	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	01 30 m 5 mm	Provided	MR
			Provided	MR
			Provided	MR
7	<b>Automatic fire detection and alarming system.</b>	<b>Not required</b>		
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	100 mm	Provided	MR


	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	01	Provided	MR
		Required	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
13	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/ Manual stopping</li> <li>Pump House Access</li> </ul> </li> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450 LPM (2)	Provided	MR
		40 meters	Provided	MR
		N/A	N/A	N/A
		-	Provided at GF	MR
14	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity</li> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> <li>Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10,000 liters	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts. Not Applicable</b>			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A

	<ul style="list-style-type: none"> <li>• Communication In lift Car</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Fireman's Grounding Switch</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Flow Switch Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• PA System Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Batter backup</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	01 ABC type fire extinguisher provided	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

Note:-The school building is comprised of Ground plus two upper floors each having total 22 class rooms + 01 hall.+ 01 library



Forwarded pl.  
 Dd (CO)  
 DCFO on leave  
 11/5/13

Signature of the Inspecting Officer  
 Name (M.K. CHATTOPADHYAY)  
 Designation :- Assistant Divisional Officer  
 30/4/13