

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.**

E-mail:- cfohq.dlfire@nic.in

Fax:- 011-23412593

No. F.6/DFS/MS/GH/2013/52/480

Dated: 25/06/13

FIRE SAFETY CERTIFICATE

Certified that the Guest House **Clark Surya** located at 4/33, WEA, Saraswati Marg, Karol Bagh, New Delhi-110005 comprised of Basement, ground floor plus three upper floors, using basement as Two Hall, ground floor as reception and three guest rooms, first & second floor each having eight guest rooms respectively, third floor having five guest rooms (Total Twenty Four guest rooms), A staff room with pantry on terrace was issued NOC by this department vide letter No.F.6/DFS/MS/GH/2010/2478 dated 26.08.2010 owned/occupied by Sh. Sandeep Khurana. The guest house building was re-inspected by the officer concerned of this department on 12.06.2013 in the presence of Sh. Gagan (Manager) and found that the owner have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....25/06/13.....at New Delhi.


(DR. G.C. MISRA)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Ph:- 011-23414333

Copy to:-

1. The Addl. Commissioner of Police (Lic.)
1st floor, P.S., Defence Colony, New Delhi.
(Re. No.25280/Addl. C.P./Lic.(H), Dated 29.05.2013)
2. Sh. Sandeep Khurana (Owner),
Guest House Clark Surya, 4/33, WEA,
Saraswati Marg, Karol Bagh, N.D-05.

QC
25/6/13

Following fire safety directives must be adhered to –

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non- functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provisions of the Building Bye Laws, 1983.
6. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

Basement, Ground Floor plus three upper floors.

INSPECTION REPORT

1. Name & address of the building : G.H Clark Surya, 4/33, Saraswati Marg, Karol Bagh, N.D.-05.
 2. Type of Occupancy : Residential (Guest House)
 3. Type of Case : New Case/Renewal
 4. Details of Previous NOC : Letter No. F-6/DFS/MS/GH/2010/2478 Date 26.08.10
 5. Fire Safety directives letter No : -
 6. Date of inspection : 12.06.2013
 7. Name of Inspecting Officer : A.D.O P.S. Dahiya
 8. Name and designation of officers : Sh. Gagan (Manager)
 From the building side : Before 2001
 9. Year of Construction : Before 2001
 10. Applicant's letter No. : 25280/ Addl. C.P./Lic. (CH) dated 29.05.13

No	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL	Provided at	Remarks
		Requirement	site	MR/NMR
1.	Access to building			
	• Road width	<u>Accessible</u>	<u>06 mtr</u>	<u>MR</u>
	• Gate width	<u>-</u>	<u>165 cm</u>	<u>MR</u>
	• Width of internal road	<u>-</u>	<u>-</u>	<u>-</u>
2.	Number, Width, Type & Arrangement of Exits			
a.	Number of staircases			
	• Upper Floors	<u>One</u>	<u>One</u>	<u>MR, Being a Old Case</u>
	• Basements	<u>- do -</u>	<u>- do -</u>	<u>- do -</u>
b.	Width of staircases			
	• Upper Floor	<u>-</u>	<u>126 cm</u>	<u>MR, Being a old Case</u>
	• Basements	<u>-</u>	<u>123 cm</u>	<u>- do -</u>
c.	Protection of exits			
	• Fire check door	<u>-</u>	<u>-</u>	<u>-</u>
	• pressurization	<u>-</u>	<u>-</u>	<u>-</u>
d.	No. of continuous staircases to terrace	<u>-</u>	<u>One</u>	<u>-</u>
e.	Width of Corridor	<u>-</u>	<u>147 cm, 96 cm</u>	<u>-</u>
f.	Door Size	<u>-</u>	<u>80 cm x 203 cm</u>	<u>-</u>
3.	Compartmentation			
	• Fire check door	<u>-</u>	<u>-</u>	<u>-</u>
	• Sealing of electrical shafts	<u>-</u>	<u>Sealed</u>	<u>-</u>
	• Fire Rating of shaft door	<u>-</u>	<u>-</u>	<u>-</u>
	• Water Curtain	<u>-</u>	<u>-</u>	<u>-</u>
	• Fire Dampers	<u>-</u>	<u>-</u>	<u>-</u>
4.	Smoke Management System			
	• Basements	<u>30 a/c per hour</u>	<u>Exhaust Fans are Provided</u>	<u>MR</u>
	• Upper floors	<u>-</u>	<u>Natural Ventilation</u>	<u>MR</u>

	12 a/c per hour		
Fire Extinguishers			
• Total numbers	Two at each floor	Provided	MR
• Types	CO ₂ , WCO ₂	- do -	MR
• IS marking	ISI marked	ISI Marked	MR
First-Aid Hose Reels			
• Total numbers on each floor	One	Provided	MR
• Length of hose reel hose	30 m	- do -	MR
• Nozzle diameter	5 mm	- do -	MR
7. Automatic fire detection and alarming system			
• Type of detectors	-	-	-
• Location of Main Panel	-	-	-
• Location of Repeater Panel	-	-	-
• Alternate source of power	-	D.G. Set of 60 KVA	-
• Hooters' Location	-	-	-
8. MOEFA	Required	Provided	MR
9. Public Address System	- do -	- do -	MR
10. Automatic Sprinkler System			
• Basement	Required	Provided	MR
• Upper Floor	-	-	-
• Sprinkler above false ceiling	-	-	-
11. Internal Hydrants			
• Size of riser/down-comer	-	-	-
• Number of hydrants per floor	-	-	-
• Hose Box	-	-	-
12. Yard Hydrants			
• Total number of hydrants	-	-	-
• Hose Box	-	-	-
13. Pumping Arrangements			
• Ground Level			
➤ Discharge of main Pump	-	-	-
➤ Head of Main pump	-	-	-
➤ Number of main pumps	-	-	-
➤ Jockey Pump out put	-	-	-
➤ Jockey pump head	-	-	-
➤ Standby Pump out put	-	-	-
➤ Standby Pump Head	-	-	-
➤ Auto Starting/Manual stopping	-	-	-

4/33, Saraswati Marg,
Kasol Bagh, New Delhi -

	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	-	-	-
		450 LPM	450 LPM	MR
		30M	30M	MR
		Required	Provided	MR
		-	-	-
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	-	-	-
		-	-	-
		-	Provided	MR
		-	-	-
		-	5000 Ltr	MR, Being a Old Cox
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	-	-	-
		-	-	-
		-	Provided	MR
		Required	- do -	MR
		- do -	- do -	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	-	-	-
		-	-	-
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	-	-	-
		-	-	-
		Required	Provided	MR
		-	-	-
20.	Special Fire Protection System for Protection of special Risks, if any:	-	-	-

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the above substantial compliance of the minimum standards on fire prevention and Fire Safety measures required under the rules it is recommended to ^{Renewal} ~~grant~~ Fire Safety Certificate under rule 35 of Delhi Fire Service Rules 2010/ ~~issue shortcomings as noted at serial~~




Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer.

Signature of Inspecting Officer

Name

Designation 