

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS : DELHI FIRE SERVICE : NEW DELHI - 110001**

**Fax:- 011-23412593**

**E-mail ID: cfhg.dlfire@nic.in**

No F 6 / DFS / MS / GH / 2013 / NDZ / 815

Dated 27/8/13

**FIRE SAFETY CERTIFICATE**

Certified that M/s Euro Inn guest house, located at 8306 to 8308 Gali No 5 Multani Dhanda, Pahar Ganj, New Delhi – 110055 comprised ground floor (reception +03 guest rooms), 1<sup>st</sup> to 3<sup>rd</sup> floor (04 guest room at each floor) and 4<sup>th</sup> floor (staff room) total 15 guest rooms owned / occupied by M/s Euro Inn Guest House have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 18-08-2013 in the presence of Mr. Ram Kumar (Manager) and that the building / premises, is fit for occupancy class Group A Sub Division A-I Lodging or Rooming Houses with effect from 27/8/13----- 2013 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on .....27/8/13..... at New Delhi by.

  
(Dr G.C Misra)  
Chief Fire officer  
Delhi Fire Service  
Ph – 011-23414333

Copy to:-

1. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi -110049 w.r.t. letter No 8175/Addl. C.P./Lic(H) New Delhi 20-02-2013.

2. The M/s Euro Inn, 8306 to 8308 Gali No 5 Multani Dhanda, Pahar Ganj, New Delhi - 110055

**Condition for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all time. The owner / occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.

N/2

**INSPECTION REPORT**

1. Name & address of the building : M/s EURO INN - 8306 to 8308  
Gali No-5 - MULTANI DHANDA Pahargaj

2. Type of Occupancy : RESIDENTIAL (GUEST HOUSE) G + 4 Floor

3. Type of Case : FRESH

4. Details of previous NOC : NA

Fire Safety directives Letter No. : NA

Date of inspection : 18-8-2013

Name of the Inspecting Officer : M.K. Sharma (Assistant Divisional Officer)

Name and designation of Officer from the building side : SH. RAM KUMAR MANAGER

Year of Construction : 2009

10. Applicant's letter No. : 8175 / Addl. CP/Lic(H) dt New Delhi 20/4/13

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site (PSS Area)	Remarks MR/NMR (P.S.S Area)
1.	Access of building			
	• Road width	NA	6 MT	MR
	• Gate width	1.5 MT	2 MT	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases	01	P	MR
	• Upper floors	01	P	MR
	• Basements	NA	NA	NA
	b. Width of staircases	800 MM	1240 MM	MR
	• Upper floors	800 MM	1240 MM	MR
	• Basements	NA	NA	NA
	c. Protection of exits	<del>NA</del>		
	• Fire check door			
	• Pressurization			
	d. No of continuous staircase to terrace	01	P	MR
		-	-	-



M.K.S



N/B

	e. Width Of Corridor f. Door Size	12 50	2000	MR
3.	Compartmentation	NA		
	• Fire check door			
	• Sealing of electrical shafts			
	• Fire Rating of shaft door			
	• Water Curtain			
	• Fire Dampers			
4	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	12.ACPH	NATURAL	MR
5	Fire Extinguishers			
	• Total numbers	12	15	MR
	• Types	ABC, CO <sub>2</sub> , IN <sub>2</sub> , CO <sub>2</sub>	P	MR
	• IS marking	YES	P	MR
6	First - Aid Hose Reels	-	-	-
	• Total numbers on each floor	01	P	MR
	• Length of hose reel hose	30 Mts	P	MR
	• Nozzle diameter	05 MM	P	MR
7	Automatic fire detection and alarming system	NA		
	• Type of detectors			
	• Location of Main Panel			
	• Location of Repeater Panel			
	• Alternate source of power			
	• Hooters' Location			
8	MOEFA	NR	P	MR
9	Public Address System	YES	P	MR
10	Automatic Sprinkler System	NA		
	• Basements			
	• Upper Floor			
	• Sprinkler above false ceiling			
11	Internal Hydrants	NR	P	MR

2/4

	<ul style="list-style-type: none"> <li>Size of riser/down- comer</li> </ul>	150 MM	P	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	01	P	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	01	P	MR
12	Yard Hydrants	NA		
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	NA	NA	NA
13	Pumping Arrangements			
	<ul style="list-style-type: none"> <li>Ground Level</li> <li>Discharge of main pump</li> <li>Head of main pump</li> <li>Number of main pumps</li> <li>Jockey pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>auto Starting/Manual stopping</li> <li>Pump House Access</li> </ul>			
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of pump</li> </ul>	450 LPM	P	MR
	<ul style="list-style-type: none"> <li>Head of the pump</li> </ul>	30 M	P	MR
	<ul style="list-style-type: none"> <li>Power supply</li> </ul>	YES	P	MR
	<ul style="list-style-type: none"> <li>Auto starting of pump</li> </ul>	NA	NA	NA
		—	—	—
14	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> <li>Under ground tank capacity</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Draw of connection</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Fire service inlet</li> </ul>	NR	P	MR
	<ul style="list-style-type: none"> <li>Access to tank</li> </ul>	YES	P	MR
	<ul style="list-style-type: none"> <li>Overhead Tank capacity</li> </ul>	5000	10,000	MR
15	Exit Signage	YES	P	MR
16	Provision of Lifts	YES	—	—
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> </ul>	NA	NA	NA

W



N/S

	<ul style="list-style-type: none"> <li>• Pressurization of lift lobby</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Communication in lift Car</li> </ul>	YES	P	MR
	<ul style="list-style-type: none"> <li>• Fireman's Grounding Switch</li> </ul>	YES	P	MR
	<ul style="list-style-type: none"> <li>• Lift Signage</li> </ul>	YES	P	MR
17	Standby power supply	YES	P	MR
18	Refuge Area			
	<ul style="list-style-type: none"> <li>• Total area</li> </ul>			
	<ul style="list-style-type: none"> <li>• Location</li> </ul>			
19	Fire control room			
	<ul style="list-style-type: none"> <li>• Detector system panel</li> </ul>			
	<ul style="list-style-type: none"> <li>• Flow Switch Panel</li> </ul>			
	<ul style="list-style-type: none"> <li>• PA System Panel</li> </ul>			
	<ul style="list-style-type: none"> <li>• Batter backup</li> </ul>			
	<ul style="list-style-type: none"> <li>• Building Floor Plans</li> </ul>			
20	Special Fire Protection Systems for Protection of special Risks, if any;	YES	ABC CO <sub>2</sub>	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 / ~~issue shortcoming as noted at serial numbers~~ total 15 guest - rooms

Bldg. is comprised of Ground + 4 floors.  
FSC is recommended.

*Mesha*  
19/8/13  
Signature of the Inspecting Officer

Name :- M.K. Sharma  
Designation :- A. D.O. (C.C.)

Do (CD) 25-8-13

- ① Guest house address in F.S.C is 8360 to 8308 but in noting side address is 8306 to 8308 ?
- ② Date of inspection in F.S.C is 25-7-2013 and in Noting side date of inspection is 18-8-2013