

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS, DELHI FIRE SERVICE, NEW DELHI-110001**

**Fax : 23412593, E-mail: cfohq. [dlfire@nic.in](mailto:dlfire@nic.in) Tel :- 011-23414333**

No. F6/MS/DFS/GH/2013/1102) 871

Dated: 06/08/13

**FIRE SAFETY CERTIFICATE**

Certified that the **Alka Hotel**, 16/90, Cannaught Circus, New Delhi-110001 comprised of basement (storage + staff cafeteria + A.C. plant), ground floor (reception + restaurant + kitchen), mezzanine floor (02 guest rooms + office + restaurant & bar), 1<sup>st</sup> floor to 2<sup>nd</sup> floor (07 guest rooms at each floor) 3<sup>rd</sup> floor (06 guest rooms) and terrace floor (boiler room + colling tower & water tank) total 22 guest rooms, was granted NOC by this department vide letter No. F6/DFS/MS/GH/2010/1954 dated 02-07-2010. The premises was re-inspected by the officer concerned of this department on 21-08-2013 in the presence of Mr. Narender Singh (Licensee) and found that the said guest house building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy of 22 guest rooms with effect from 06/08/2013 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued 06/08/13 at New Delhi by.



(Dr. G.C. Misra)  
Chief Fire Officer  
Delhi Fire Service

Copy to :-

1. The Addl. Commissioner of Police (Lic.), First Floor, P.S. Defence Colony New Delhi-110049 w.r.t. letter No.25274 Addl.C.P./Lic.(H) New Delhi dated 29-05-13.
2. M/s **Alka Hotel**, 16/90, Cannaught Circus, New Delhi-110001

**Condition for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.

**INSPECTION REPORT**

1. Name & address of the building : **Alka Hotel, 16/90, Cannaught Circus, New Delhi-110001**
2. Type of Occupancy : Lodging House
3. Type of Case : Renewal
4. Details of previous NOC : Letter No. F6/DFS/MS/GH/2010/1954 dated 02-07-2010
5. Fire Safety directives Letter No. : N/A
6. Date of inspection : 21-08-2013
7. Name of the Inspecting Officer : Sh. D.S. Yadav (D.O.)
8. Name and designation of Officer  
from the building side : Mr. Narender Singh (Licensee)
9. Year of Construction : 1986 Starting Year
10. Applicant's letter No. : 25274/Addl.C.P./Lic.(H) dated New Delhi the 29-05-2013

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR (Old Case)
1.	Access of building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> </ul>	Accessible	More then 9 mtrs.	MR
		----	Directly Accessible from Road.	MR
	<ul style="list-style-type: none"> <li>• Width of internal road</li> </ul>	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	02	Two + one	MR
	b. Width of staircases	02	provided	MR
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	100 cms	(1)100 cms. G.F. to terrace (2) 85 cms G.F. to terrace (3) 65 cms mezzanine to 3 <sup>rd</sup> floor	MR
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	100 cms.	100 cms. and 113 cms.	MR
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
	d. No of continuous staircase to terrace	01	02	MR
	e. Width Of Corridor	N/A	N/A	N/A
	f. Door Size	N/A	N/A	N/A
3.	Compartmentation			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour	Exhaust fans	MR
		12 a/c per hour	Natural ventilation	MR

24/29

**Alka Hotel, 16/90, Cannought Circus, New Delhi-110001**

5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>Total numbers</li> </ul>	15	15	MR
	<ul style="list-style-type: none"> <li>Types</li> </ul>	.....	Water Co2 & A.B.C. type.	MR
	<ul style="list-style-type: none"> <li>IS marking</li> </ul>	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	01	01	MR
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30 M	Provided	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System/Intercom	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> <li>Basements</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> <li>Size of riser/down- comer</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
12.	Yard Hydrants			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of main pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Head of main pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Number of main pumps</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Jockey pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Jockey pump head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Standby Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Standby Pump Head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>auto Staring/Manual stopping</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pump House Access</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of pump</li> </ul>	450 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>Head of the pump</li> </ul>	35 Mtrs.	Provided.	MR
	<ul style="list-style-type: none"> <li>Power supply</li> </ul>	Required	Provided	M/R
	<ul style="list-style-type: none"> <li>Auto starting of pump</li> </ul>	Required	Provided	M/R
14.	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> <li>Under ground tank capacity</li> </ul>	30,000 litres	30,000 litres	M.R
	<ul style="list-style-type: none"> <li>Draw of connection</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Fire service inlet</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Access to tank</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Overhead Tank capacity</li> </ul>	8000 ltrs.	Provided	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pressurization of lift lobby</li> </ul>	N/A	N/A	N/A

M/30

**Alka Hotel, 16/90, Cannought Circus, New Delhi-110001**

	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	D.G. Set	MR
18.	Refuge Area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Batter backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	01 Co2 & 01 ABC fire extinguisher provided near electric panel	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer

Name  
Designation

Signature of the Inspecting Officer

Name *Dharam vir singh yadav*  
Designation *Divisional Officer (C.D)*