

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/EH/2013/W2/1103

Dated: 21/10/13

FIRE SAFETY CERTIFICATE

Certified that the M/S Metro Grill Restaurant at Shop No. 21-25, CSC, DDA Market Sandesh Vihar, Pitam Pura, New Delhi -110034, comprised of Ground + 1st Floor having Restaurant at 1st floor only, has already been issued Fire Safety Certificate vide letter No. F.6/DFS/MS/09/EH/2474 dated 10/08/2009. The premises was re-inspected by the officer concerned of Fire Service on 23/09/2013 in presence of Shri Arun Rothore (Manager) and found that the Building / Premises have deemed complied with the Fire Prevention and Fire Safety Requirements in accordance with NBC (IV) and that the Building / Premises is fit for occupancy class Assembly with effect from 21/10/2013 for a period of three years subject to the printed below.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provision of building bye laws.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on 21/10/13 at New Delhi by.


(SANTOKH SINGH)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Phone:-23414250
E-mail: cfowz.dlfire@nic.in

Copy to :-

1. Sh. Manish Goel (Proprietor), M/S Metro Grill Restaurant, Shop No. 21-25(1st Floor), CSC, DDA Market Sandesh Vihar, Pitam Pura, New Delhi -110034.

INSPECTION REPORT

1. Name & address of the building: Metro Grill Restaurant
21-25, 1st Floor, Sandeshvihar
Assembly Pitampura, Delhi-34
2. Type of Occupancy : Assembly
3. Type of Case : Renewal
4. Details of previous NOC : Letter No F.6/DFS/MS/09/EH/2474 dt 10/08/09
5. Fire Safety directives Letter No. : -----
6. Date of inspection : 23/9/13
7. Name of the Inspecting Officer : A.K. Jaiswal
8. Name and designation of Officer
from the building side : Arun Rothore (Manager)
old case (2007)
9. Year of Construction : -----
10. Applicant's letter No. : Nil dated Nil

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 Mtr.	Provided	MR
	• Gate width	NA	NA	NA
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	2	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	old case	old case	old case
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door			
	• Pressurization	NA		
	d. No of continuous staircase to terrace	1	Provided	MR
	e. Width Of Corridor	old case	old case	old case
	f. Door Size	old case	old case	old case

3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 			
4.	Smoke managements System			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	NA	NA
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Exhaust Fan Provided	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	8	10	MR
	<ul style="list-style-type: none"> • Types 	ABC/CO ₂	Provided	MR
	<ul style="list-style-type: none"> • IS marking 	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor 	One	Provided	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 Mtr.	Provided	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detector • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 			
8.	MOEFA	Required	Provided	MR
9.	Public Address System	NR	NR	NR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basements 	NA	NA	NA
	<ul style="list-style-type: none"> • Upper Floor 	Required	Provided	MR
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	Required	Provided	MR

11.	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down- comer 	100 mm	Provided	NR
	<ul style="list-style-type: none"> • Number of hydrants per floor 	1	Provided	NR
	<ul style="list-style-type: none"> • Hose Box 	1	Provided	NR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> • Total number of hydrants 			
	<ul style="list-style-type: none"> • Hose Box 		NR	
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> • Ground Level 			
	<ul style="list-style-type: none"> • Discharge of main pump 			
	➤ Head of main pump			
	➤ Number of main pumps			
	➤ Jockey pump out put			
	➤ Jockey pump head			
	➤ Standby Pump out put			
	➤ Standby Pump Head			
	➤ Auto Staring/Manual stopping			
	➤ Pump House Access			
	• Terrace level			
	➤ Discharge of pump	450 lpm 180 lpm	Provided 300 lpm, 450 lpm	NR
	➤ Head of the pump	40 MH	Provided	
	➤ Power supply	Required	Provided	NR
	➤ Auto starting of pump	Required	Provided	NR
14.	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> • Under ground tank capacity 			
	➤ Draw of connection			
	➤ Fire service inlet			
	➤ Access to tank			
	• Overhead Tank capacity	5,000 lts	Provided	NR

15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft			
	➤ Pressurization of lift lobby			
	➤ Communication in lift Car			
	➤ Fireman's Grounding Switch			
	➤ Lift Signage			
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area			
	➤ Location			
19.	Fire control room			
	➤ Detector system panel			
	➤ Flow Switch Panel			
	➤ PA System Panel			
	➤ Batter backup			
	➤ Building Floor Plans			
20.	Special Fire Protection Systems for Protection of special Risks, if any;	Not any special risk seen	—	—

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/~~issue shortcomings as noted at serial numbers~~

N9

~~A.K. Jaiswal~~
23/9/13

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name

A.K. JAISWAL

Name

Designation

ASO (JWP)

Designation

