

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE, NEW DELHI

(E-mail id: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in)) Ph. 011-23414333

No F 6 / DFS / MS / 2013 / 24/52/1095

Dated 17/10/13

**FIRE SAFETY CERTIFICATE**

Certified that the Cheri Restaurant located at Khasra No. 1501, Ward No. 1, Kalka Das Marg, Mehrauli, New Delhi, was inspected by the officer concerned of this department on 10.10.2013 in the presence of Mr. Sudeep Solanki (owner) and found that the said Restaurant have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Assembly" with effect from 17/10/13 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 17/10/13 at New Delhi by.



(Dr. G.C. Misra)  
Chief Fire Officer  
Delhi Fire Service

1. The Authorized Signatory,  
Cheri Restaurant, khasra No. 1501, Kalka Das Marg,  
Mehrauli, New Delhi..
2. The Dy. Health Officer, Health Department,  
South Zone, MCD, New Delhi.

oll  
Cher

Conditions for the validity of fire safety certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire protection measures shall be maintained in perfect working conditions all the times as seen during inspection.
3. All the staff members must know the correct method operation of fire fighting system.
4. Any lapse rendering fire fighting system/equipment non-functional shall be risk and responsibility of the management.
5. This inspection report may not in any way be treated as regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building: Cheri Restaurant, Khasra No. 1501, Ward No. 1,  
Kalka Das Marg, Mehrauli, New Delhi.
2. Type of Occupancy : Assembly
3. Type of Case : New Case
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : Nil
6. Date of inspection : 10.10.2013
7. Name of the Inspecting Officer : Dy. CFO Atul Garg
8. Name and designation of Officer  
from the building side : Mr. Sudeep Solanki (Owner)
9. Year of Construction : N/A
10. Applicant's letter No. : Nil dated 14.05.2013

S No	Minimum standards on fire prevention and fire safety U/R 33	NBC /BBL Requirements	Provided at site	Remarks MR/NMR
1.	<b>Access of building</b>			
	• Road width	N/A	Main Road	As it is situated at GF
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	<b>Number, width, Type &amp; Arrangements of exits</b>			
	a. Number of staircases	N/A	N/A	situated at GF
	• Upper floors	N/A	N/A	situated at GF
	• Basements	N/A	N/A	situated at GF
	b. Width of staircases	N/A	N/A	situated at GF
	• Upper floors	N/A	N/A	situated at GF
	• Basements	N/A	N/A	situated at GF
	c. Protection of exits			
	• Fire check door			
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	N/A	N/A	N/A
	e. Width Of Corridor	N/A	N/A	N/A

	f. Door Size	One of 2.00 mtr. One of 1.50 mtr.	Provided	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke managements System			
	• Basements	30 a/c per hour	N/A	N/A
	• Upper floors	12 a/c per hour	N/A	Natural Ventilation
5.	Fire Extinguishers			
	• Total numbers	02 each type	YES	MR
	• Types	WT,CO <sub>2</sub> ,DCP	YES	MR
	• IS marking	YES	YES	MR
6.	First – Aid Hose Reels			
	• Total numbers on each floor	01	YES	MR
	• Length of hose reel hose	30 m	YES	MR
	• Nozzle diameter	5 m m	YES	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	Required	Provided	MR
	• Location of Main Panel	Ground floor	YES	MR
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	YES	At entrance	MR
8.	MOEFA	YES	YES	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	100 mm	YES	MR
	• Number of hydrants per floor	1	YES	MR
	• Hose Box	1	YES	MR
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A

13.	<b>Pumping Arrangements</b>			
	• Discharge of main pump	N/A	N/A	N/A
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Staring/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ Head of the pump	30 m	30 m	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	<b>Captive water Storage for fire fighting</b>			
	• Under ground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs	10,000 ltrs	MR
15	<b>Exit Signage</b>	YES	YES	MR
16.	<b>Provision of Lifts</b>			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	<b>Standby power supply</b>	YES	YES	MR
18.	<b>Refuge Area</b>			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	<b>Fire control room</b>			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Batter backup	N/A	N/A	N/A

	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name



Name

ATUL GARG

Designation

Designation

DLFO