

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI- 110001

Ph.23414333,Fax:23412593,E-mail:cfohq.dfire@nic.in

No. F6/DFS/MS/Cinema/2013/ND2/1172

Dated: 06/11/13

FIRE SAFETY CERTIFICATE

Certified that the Fun Cinema (Total no.03 Auditorium, Audi -1, Audi-II, Audi -III,) Located at first & Second floor Plot no.10, V3S Mall Laxmi Nagar, Distt. Centre, Delhi, owned/occupied by Fun Multiplex (P) Ltd., was granted NOC vide letter no. F6/DFS/MS/Cinema/2012/2153 dated 19.06.2012. The Cinema building was inspected by the officers concerned of this department on 13.06.13 in the presence of joint inspection team along with Manager (Cinema) and found that Cinema building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 37 or sooner cancelled under Rule 40 and the building is fit for occupancy Group-D "Assembly" with effect from 06/11/13 for a period of three years, subject to conditions printed overleaf.

Issued on 06/11/13 at New Delhi by



(Dr.G.C.Misra)
Chief Fire Officer
Delhi Fire Service

Copy to,

1. The Manager
Fun Multiplex (P) Ltd. Fun Cinema V3S Mall
Plot no.10,V3S Mall Laxmi Nagar, Distt. Centre, Delhi
2. The Addl. Commissioner of Police, (Lic.),
First Floor, Police Station
Defence Colony,New Delhi .

gc
11.13

CONDITIONS:

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, electrical installation etc. may be got verified from the concerned authorities.
5. Basement shall be used as per BBL.
6. This Fire Safety certificate may not be treated in any case for regularizations of unauthorized construction, if any.
7. The owner / occupier of the building shall, under clause 38 of the DFS Rules, declare in form 'K' every year that the fire prevention and safety measures provided in the building/premises are in good working condition.

- H/M -

INSPECTION REPORT

1. Name & address of the building : Cinema at 1st & 2nd floor of V3S Mall, plot no. 10, District Centre, Laxmi Nagar, Delhi.
2. Building is comprised of : Basement, Ground 3, upper floors.
3. Type of Occupancy : Assembly (Cinema)
4. Type of Case : Renewal
5. Details of Previous NOC letter : F6/DFS/MS/Cinema/2012/2153 dated 19.06.13
6. Fire Safety direction letter No : F.6/DFS/MS/BP/2004/863 Dated 16.04.2004.
7. Date of Inspection : 19.06.13
8. Name of the Inspecting officers : ADO Gurmukh Singh
9. Name and designation of Officer
from the building side : Mr. Vikas (Manager)
10. Year of Construction : 2006
11. Applicant's letter No : 19828/Addl.C.P/Lic.(Cinema) dated 01.05.2013

S.NO.	Minimum Standards on fire prevention and fire safety U/R33	NBC/BBL Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	• Road width	12 Mtrs.	35 Mtrs.	MR
	• Gate width	4.5 Mtrs.	6 Mtrs.	MR
	• Width of internal road	6 Mtrs.	6 Mtr.	MR
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases	04 Nos.	04 Nos.	MR
	• Upper Floor	4 nos.	04 Nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper Floor	1.5 Mtrs.	1.5 M & 1.0 M	MR
	• Basement	1.5 Mtrs.	1.5 M & 1.0 M	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	e. No. of continuous staircases to terrace	1 no.	1 no.	MR
	g. Width of Corridor	2.9 Mtrs. <i>e e</i>	2.9 Mtrs.	MR
	h. Door Size	2 M	2 M	MR
3	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Sealed	MR
	• Fire rating of shaft door	0 2 hrs.	0 2 hrs.	MR
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A

Handwritten signatures

-H/5-

4	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	Required	Provided	MR
5.	Fire Extinguisher			
	• Total numbers	10 nos.	15 Nos.	MR
	• types	ABC & Co2	ABC & Co2	MR
	• IS marking	ISI marked	ISI marked	MR
6	First-aid-Hose Reels.			
	• Total numbers of each floor	6 nos.	8 nos.	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	5 mm	5 mm	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	Heat & smoke	Provided	MR
	• Location of main panel	Control room	Basement	MR
	• Location of repeater panel	Security Room	Provided	MR
	• Alternate source of power	Battery & DG Set	Provided	MR
	• Hooters's location	Staircase	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	• basement	N/A	N/A	N/A
	• upper floor	Required	Provided	MR
	• sprinkler above false ceiling	Required	Provided	MR
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	3 nos.	5 nos.	MR
	• Hose Box	3 nos.	5 nos.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level	Required	Provided	MR
	➤ Discharge of main Pump	2850 LPM	2850 LPM	MR
	➤ Head of Main Pump	70 Mtrs.	70 Mtrs.	MR
	➤ Number of main pumps	1 No.	1No.	MR
	➤ Jockey pump out put	180 LPM	180 LPM	MR
	➤ Jockey pump head	70 Mtrs.	70 Mtrs.	MR
	➤ Standby pump out put	2850 LPM	2850 LPM	MR
	➤ Standby pump Head	70 Mtrs	70 Mtrs	MR
	➤ Auto Starting /Manual stopping	Required	Auto	MR

Ch

h

		Required	Provided	MR
	➤ Pump House Access			
	• Terrace Level	N/A	N/A	N/A
	➤ Discharge of pump	N/A	N/A	N/A
	➤ Head of the Pump	N/A	N/A	N/A
	➤ Power supply	N/A	N/A	N/A
	➤ Auto Starting of pump	N/A	N/A	N/A
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	1,00,000 Ltrs.	1,20,000 Ltrs.	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	20,000 Ltrs.	40,000 Ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	Required	Provided	MR
	• Pressurization of Lift lobby	Required	Provided	MR
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	Required	Provided	MR
	• Flow switch panel	Required	Provided	MR
	• PA system panel	Required	Provided	MR
	• Batter backup	Required	Provided	MR
	• Building Floor Plans	Required	provided	MR
20	Special Fire Protection systems for protection of special Risks, if any:	Required	Provided in all LT & HT Panels	MR

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to ^{issue} Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.



Signature of the Inspecting Officer
 Name Gurpreet Singh
 Designation ADD (H)

DO(E)

Submitted for approval please.

Khugh