GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

Fax: 23412593, E-mail: cfohq.dlfire@nic.in, Tel:- 011-23414333

NO.F6/DFS/MS/GH/2013/ 52/1292

Dated: 6/12/13

FIRE SAFETY CERTIFICATE

Certified that The Nanee Guest House, located at Plot No-49, Pocket-1, Jasola, New Delhi comprised of basement floor (vacant), stilt floor (reception + parking), upper ground floor (02 guest rooms + lounge), first floor (06 guest rooms), second floor (06 guest room) & third this department vide letter was granted NOC by rooms) F.6/DFS/MS/GH/2010/2289 dated 03-08-2010. The premises was re-inspected by the officer concerned of this department on 21.11.2013 in presence of Mr. Umesh Sharma, Manager of the guest house and found that the said guest house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi fire service Rules 2010 and that the building/premises is fit for occupancy class residential (Guest house) for 20 guest rooms, with effect from 6/12/13 for a period of 3(three) years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on $\frac{\ell//2//J}{2}$ at New Delhi by.

(Dr. G.C. MISRA) CHIEF FIRE OFFICER DELHI FIRE SERVICE

Copy to: -

1. The Addl.C.P (Lic.), Police Station, Defence Colony, 1st floor, New Delhi

2. The Manager, The Nanee Guest House, located at Plot No-49, Pocket-1, Jasola, New Delhi.

Conditions for the validity of fire safety certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating, fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building: The Nanee Guest House, Plot No-49, Pocket-1, Jasola,

New Delhi.

2. Type of Occupancy : Lodging House

3. Type of Case : Renewal

4. Details of previous NOC : F.6/DFS/MS/GH/2010/2289 dated 03-08-2010

5. Fire Safety directives letter No : Nil

6. Date of inspection : 21.11.2013

7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M. Road)

8. Name and designation of officers

from the building side : Mr. Umesh Sharma, Manager

9. Year of Construction : 2009

10. Applicant's letter No. : 39381-82/joint C.P/Lic(H) dated New Delhi the 03-09-2013

The Nanee Guest House is comprised of basement floor (vacant), stilt floor (reception + parking), upper ground floor (02 guest rooms + lounge), first floor (06 guest rooms), second floor (06 guest room) & third

floor (06 rooms).

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	Road width	06 mts	provided	MR
	Gate width		Directly accessible from the road	MR
	Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of	of Exits	30 30 4 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
	a. Number of staircases	-	_	-
	Upper Floors	01	Provided	MR (being old case)
	Basements	02	Provided	MR
	b. Width of staircases	-	Provided	-
,	• Upper Floors	1.25 mts	Provided	MR
	• Basements	1.25, 0.90 mts	Provided	MR
	c. Protection of exits	-	-	
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	N/A	N/A	N/A



3	Compartmentation.					
0	• Fire check door	N/A	N/A	N/A		
	 Sealing of electrical shafts 	N/A	N/A	N/A		
	 Fire Rating of shaft door 	N/A				
6	Water Curtain	N/A	N/A	N/A N/A		
	Fire Dampers	N/A	N/A N/A			
4	Smoke Management System.		1V/A	N/A		
	• Basements	30 a/c per hour	Provided) (D		
	Upper floors	12 a/c per hour	4	MR		
5	Fire Extinguishers	1	Provided	MR		
	Total numbers					
	• Types	14	Provided	MR		
	IS marking	ABC, CO ₂ , WCO ₂	Provided	MR		
	First-Aid Hose Reels.	ISI marked	Provided	MR		
				2		
	Total numbers on each floor	01	Provided	MR		
	• Length of hose reel hose	30 m	Provided	MR		
	Nozzle diameter	5 mm	Provided	MR		
	Automatic fire detection and alarming system.					
e	 Type of detectors 	N/A	N/A	N/A		
	 Location of Main Panel 	N/A	N/A	N/A		
	 Location of Repeater Panel 	N/A	N/A	N/A		
	 Alternate source of power 	N/A	N/A	N/A		
	 Hooters' Location 	. N/A	N/A	N/A		
	MOEFA	Required	Provided	MR		
- 1	Public Address System.	Required	Provided	MR		
	Automatic Sprinkler System.	,		1711		
	Basement Unper Floor	Required	Provided	MR		
	 Upper Floor Sprinkler above false ceiling	N/A	N/A	N/A		
		Ņ/A	N/A	N/A		
I	nternal Hydrants		,	• 2		
j u	• Size of riser/down-comer	100 mm	Provided	MR		
	 Number of hydrants per floor 	01	Provided	MR		



	Hose Box	01	Provided	MR
2	Yard Hydrants.			u 9
	Total number of hydrants	N/A	N/A	N/A
	Hose Box	N/A	N/A	N/A
3	Pumping Arrangements.			
	Ground Level			
	Discharge of main Pump	N/A	N/A	N/A
	Head of Main pump	· N/A	N/A	N/A
	Number of main pumps	N/A	N/A	N/A
	Jockey Pump out put	N/A	N/A	N/A
	Jockey pump head	N/A	N/A	N/A
140	Standby Pump out put	N/A	N/A	N/A
5	Standby Pump Head	N/A	N/A	N/A
	> Auto Starting/ Manual stopping	N/A	N/A	N/A
	Pump House Access	N/A	N/A	N/A
	Terrace level			
	Discharge of pump	450, 180 LPM	Provided	MR
	➤ Head of the pump	40 mts	Provided	MR
	Power Supply	Required	Provided (DG Set)	MR
	Auto Starting of pump	Required	Provided	MR
4	Captive Water Storage for fire fighting.			ž
	Underground tank capacity	N/A	N/A	N/A
	> Draw-off connection	N/A	N/A	N/A
	> Fire service inlet	N/A	N/A	N/A
	> Access to tank	N/A	N/A	N/A
	Overhead Tank capacity	5000 lts	5000 lts	MR
5	Exit Signage.	Required	Provided	MR
6	Provision of Lifts.	8		
	Pressurization of Lift Shaft	N/A	N/A	N/A
i.	Pressurization of Lift lobby	N/A	N/A	N/A
	Communication In lift Car	N/A	N/A	N/A



	Fireman's Grounding Switch	N/A	N/A	N/A
	Lift Signage	N/A	N/A	N/A
17	Standby power supply	Required	Provided (DG Set 60, 62.5 KVA)	MR
8	Refuge Area.			n
	> Total Area	N/A	N/A	N/A
	> Location	N/A	N/A	N/A
9	Fire Control Room			*
	Detector System Panel	N/A	N/A	N/A
	Flow Switch Panel	N/A	N/A	N/A
	PA System Panel	N/A	N/A	N/A
	Batter backup	N/A	N/A	N/A
	Building Floor Plans	N/A	N/A	N/A
0	Special Fire Protection Systems for Protection of special Risks, if any:	Required	One ABC type fire extinguisher found provided near elect panel	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to renew Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

DFA is put up for approval & signature please.

DO(SZ)

27/11/13

25/11/13

Signature of the Inspecting Officer