

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS : DELHI FIRE SERVICE : NEW DELHI - 110001

Fax:- 011-23412593

E-mail ID: cfohq.dfire@nic.in


No. F6/DFS/MS/GH/2013 /ND2 /1372

Dated 31/12/13

FIRE SAFETY CERTIFICATE

Certified that the Guest House in the name & style of **Gold Star Inn** located at **4530-31, Shora Kothi, Pahar Ganj, New Delhi** comprised of Basement + ground floor (01 guest rooms + reception + office + lift), 1st floor (02 guest rooms) and 2th floor to 4th floor (04 guest room at each floor) total 15 guest rooms. The premises was re-inspected by the officer concerned of this department on 20-09-2013 in the presence of Mr. Kanwarjeet Singh (Manager) and found that the said guest house building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and the building is fit for occupancy of 18 guest rooms with effect from 31/12/12 for period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 31/12/12 & 13 at New Delhi by.


(Dr G. C. Misra)
Chief Fire Officer
Delhi Fire Service
Ph – 011-23414333
GCM

Copy to:-

1. The Joint. Commissioner of Police(Lic), First Floor, P.S. Defence Colony New Delhi- 110049 w.r.t. letter no 43044-48/Joint. C.P./Lic(H)/ dated New Delhi 21-10-2013.
2. Gold Star Inn located at 4530-31, Shora Kothi Pahar Ganj, New Delhi.

Condition for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all time. The owner / occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.

2/1

INSPECTION REPORT

1. Name & address of the building : Gold Star Inn at, 4530-31, Shora Kothi, Pahar Ganj, NewDelhi.
2. Type of Occupancy : Residential (guest house) B+G+4 floor
3. Type of Case : Fresh
4. Details of previous NOC : NA
5. Fire Safety directives Letter No. : NA
- 6 Date of inspection : 20/09/2013
- 7 Name of the Inspecting Officer : M. K. Sharma (Assistant Divisional Officer)
- 8 Name and designation of Officer
from the building side : Mr. Kanwarjeet Singh (Manager)
- 9 Year of Construction : 2004
10. Applicant's letter No. : 43044-48/Joint C.P./Lic.(H) dated New Delhi the 27/08/2013

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site (PSS Area)	Remarks MR/NMR (P.S.S Area)
1.	Access of building			
	• Road width	NA	4 mt	MR
	• Gate width	1.5 mt	1.5 mt	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	01	01	MR
	• Basements	02	02	MR
	b.Width of staircases			
	• Upper floors	1.5 mt	1.5 mt	MR
	• Basements	1.25 mt & .6 mt	1.25 mt & .6 mt	MR
	c..Protection of exits			
	• Fire check door	NA	NA	NA

Mesha

N/g

	<ul style="list-style-type: none"> • Pressurization 	NA	NA	NA
	d. No of continuous staircase to terrace	01	01	MR
	e. Width Of Corridor	1.25 mt	1.25 mt	MR
	f. Door Size			
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door 	NA	NA	NA
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	NA	NA	NA
	<ul style="list-style-type: none"> • Fire Rating of shaft door 	NA	NA	NA
	<ul style="list-style-type: none"> • Water Curtain 	NA	NA	NA
	<ul style="list-style-type: none"> • Fire Dampers 	NA	NA	NA
4	Smoke managements System			
	<ul style="list-style-type: none"> • Basements 	30 ACPH	Provided	MR
	<ul style="list-style-type: none"> • Upper floors 	12 ACPH	NATURAL	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	06	10	MR
	<ul style="list-style-type: none"> • Types 	ABC, CO ₂ , Wco ₂	ABC, CO ₂ , Wco ₂	MR
	<ul style="list-style-type: none"> • IS marking 	YES	Provided	MR
6	First – Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor 	01	01	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 mt	30 mt	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	05 mm	05 mm	MR
7	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> • Hooters' Location 	NA	NA	NA
8	MOEFA	YES	Provided	MR
9	Public Address System	YES	Provided	MR
10	Automatic Sprinkler			
	<ul style="list-style-type: none"> • Basements 	YES	Provided	MR

	<ul style="list-style-type: none"> • Upper Floor • Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down- comer • Number of hydrants per floor • Hose Box 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
12	Yard Hydrants			
	<ul style="list-style-type: none"> • Total number of hydrants • Hose Box 	NA	NA	NA
		NA	NA	NA
13	Pumping Arrangements			
	<ul style="list-style-type: none"> ○ Ground Level • Discharge of main pump • Head of main pump • Number of main pumps • Jockey pump out put • Jockey pump head • Standby Pump out put • Standby Pump Head • auto Starting/Manual stopping • Pump House Access ○ Terrace level • Discharge of pump • Head of the pump • Power supply • Auto starting of pump 			
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		450 LPM	450 LPM	MR
		30 mt	30 mt	MR
		YES	Provided	MR
14	Captive water Storage for fire fighting			
		NA	NA	NA
	<ul style="list-style-type: none"> • Under ground tank capacity • Draw of connection • Fire service inlet • Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		YES	Provided	MR
		5000 ltrs	5000 ltrs	MR

men

2/4

15	Exit Signage	YES	Provided	MR
16	Provision of Lifts			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of lift lobby	NA	NA	NA
	• Communication in lift Car	NA	NA	NA
	• Fireman's Grounding Switch	NA	NA	NA
	• Lift Signage	NA	NA	NA
17	Standby power supply	NR	Provided	MR
18	Refuge Area			
	• Total area	NA	NA	NA
	• Location	NA	NA	NA
19	Fire control room			
	• Detector system panel	NA	NA	NA
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	NA	NA	NA
	• Batter backup	NA	NA	NA
	• Building Floor Plans	NA	NA	NA
20	Special Fire Protection Systems for Protection of special Risks, if any;	YES	ABC, Co ₂	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rule it is recommended to grant fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 / FSC is recommended please.



Signature of the Inspecting Officer

M.K. Sharma
24/12/13

Name :- M.K. Sharma
Designation :- A. D.O. (CC)

DO (CD)-EIL
By CFO (ND2)

Kashish