

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001
Fax: 23412593, E-mail: cfohq.dlfire@nic.in, Tel:- 011-23414333

NO.F6/ DFS/ MS/School/2013/ 52/18

Dated: 06/01/14

FIRE SAFETY CERTIFICATE

Certified that, Sant Nagpal Public School, Located at Gole Building, Chhattarpur, New Delhi-110074 comprised of Basement, Ground + 02 Upper floors, having total 16 rooms, (12 class room, 03 office, 01 staff room) owned/occupied by Shree Adya Katyayani Shakti Peeth Mandir Trust was inspected by the officer concerned of this department on 20/12/2013 in presence of Mr. Shambu Sharan (Principal) and found that the School have complied with the fire prevention and fire safety requirements in accordance with the Circular No-F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 issued by the Directorate of Education dated 01-03-2011 and that the school building is fit for occupancy class "Educational (School)" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the below mentioned conditions.

Issued on -----06/01/14----- at New Delhi by.



(Dr. G.C. Misra)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to: -

The Principal,
Sant Nagpal Public School,
Gole Building, Chhattarpur, New Delhi-110074

9c
7/31/13

Conditions for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : **Sant Nagpal Public School, Gole Building, Chhattarpur, New Delhi - 110074**
2. Type of Occupancy : Educational (School)
3. Type of Case : New
4. Details of previous NOC : Nil
5. Fire Safety directives letter No : F.16/Estate/CC/Fire Safety/2011/3298-3398 dated 01-03-2011.
6. Date of inspection : 20-12-2013
7. Name of the Inspecting Officers : ADO D.B.Mukherjee
8. Name and designation of officers
from the building side : Mr. Shambu Sharan,(Principal)
9. Year of Construction : 1996
10. Applicant's letter No. : Nil dated: 18/12/2013, (Basement, Ground Plus 2 upper Floor)

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Required	Provided	MR
	• Gate width	Required	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
a. Number of staircases				
• Upper Floors	01	01		MR
• Basements	02	02		MR
b. Width of staircases				
• Upper Floors	1.50 m	1.50 m,		MR
• Basements	1.50 m	1.50 m each		MR
c. Protection of exits				
• Fire check door	N/A	N/A		N/A
• Pressurization	N/A	N/A		N/A
e. No. of continuous staircases to terrace	01	01		MR
g. Width of Corridor	N/A	N/A		N/A
h. Door Size	N/A	N/A		N/A

3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire Rating of shaft door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Water Curtain 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire Dampers 	N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	Exhaust Fan	MR
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	N/A	N/A
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	Required	10 Nos.	MR
	<ul style="list-style-type: none"> • Types 	ABC,CO ₂	Provided	MR
	<ul style="list-style-type: none"> • IS marking 	Required	Provided	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor 	01	Provided	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	Provided	MR
7	Automatic fire detection and alarming system.	Not required		
	<ul style="list-style-type: none"> • Type of detectors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Alternate source of power 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Hooters' Location 	N/A	N/A	N/A
8	MOEFA	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> • Upper Floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	100 mm	N/A	N/A
	<ul style="list-style-type: none"> • Number of hydrants per floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Hose Box 	N/A	N/A	N/A


12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	Not Required	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	Not Required	Provided	MR
13	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level 			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level 			
	➤ Discharge of pump	450 lpm	900 lpm	MR
	➤ Head of the pump	40 m	40 m	MR
	➤ Power Supply	N/A	N/A	N/A
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity 	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	N/A	N/A	N/A
	<ul style="list-style-type: none"> Overhead Tank capacity 	15000 ltrs	15,000ltr	MR
15	Exit Signage.			
		Required	Provided	MR
16	Provision of Lifts.			
	Not Applicable			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Pressurization of Lift lobby 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Communication In lift Car 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fireman's Grounding Switch 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Lift Signage 	N/A	N/A	N/A
17	Standby power supply			
		N/A	N/A	N/A

18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	—	—	—

The fire protection systems provided in the building were checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules, it is recommended to issue fire safety certificate under rule 35 of the Delhi Fire Service rules 2010. Accordingly DFA is put up for perusal and signature if approved.

Signature of the Inspecting Officer


26/12/2013

Name (D.B. Mukherjee)

Designation :- Assistant Divisional Officer

