

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**

**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

Fax: 23412593, E-mail: cfosz.dlfire@nic.in, Tel:- 011-23414250

NO.F6/DFS/MS/2014/ *metro/278*

Dated: *28/02/14*

**FIRE SAFETY CERTIFICATE**

Certified that "Sarita Vihar Metro Station", New Delhi, comprised of ground floor, concourse level & platform level was granted Fire Safety Certificate vide letter No. F6/DFS/MS/2010/2858 dated 01.10.2010. the said metro station was re-inspected by the officer concerned of Delhi Fire Service on 08.02.2014 in presence of Mr. Samiullah (Station Controller), Mr. Vrigu (Fire Inspector), Mr. Sonu (JE, E&M) and found that the metro station have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi fire service Rules 2010 and that the building/premises is fit for occupancy **class D (Assembly- metro railway) except property development area** with effect from *28/02/14* for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on *28/02/14* at New Delhi by.

*Recd.*  
*H.1*  
*F-1/DMRC*  
*28/2/14*  
*987154910*

*Santokh Singh*  
(SANTOKH SINGH)  
CHIEF FIRE OFFICER  
DELHI FIRE SERVICE

*90*  
*[Signature]*

Copy to: -

1. Chief Architect, DMRC Ltd., Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001.

**Conditions for the validity of fire safety certificate**

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

**INSPECTION REPORT**

1. Name & address of the building : Sarita Vihar Metro Station, New Delhi
2. Type of Occupancy : Assembly (D-7)
3. Type of Case : renewal
4. Details of previous NOC : F6/DFS/MS/2010/2858 dated 01/10/2010.
5. Fire Safety directives letter No : F.6/DFS/MS/BP/2008/3401 dated 12/12/2008
6. Date of inspection : 08.02.2014
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M.Rd)
8. Name and designation of officers from the building side : Mr. Samiullah (Station Controller), Mr. Vrigu (Fire Inspector), Mr. Sonu (JE, E&M)
9. Year of Construction : 2008-09
10. Applicant's letter No. : DMRC//O&M/Fire/NOC/L-6/2013/47 dated 19.09.2013

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	09 mts	Provided	MR
	• Gate width	-----	Directly accessible	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-	-	-
	• Upper Floors	Old case	02 Nos. (Ground to concourse); 04 Nos. (concourse to platform)	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-	-	-
	• Upper Floors	Old case	Ground to concourse (2.0 mts each), concourse to platform (2.0 mts X 02, 4.30 mts X 02)	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	-	-	-
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	2.5 mts	provided	MR
	h. Door Size	1.5 mts	provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR



N/4

	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour	N/A	N/A
		12 a/c per hour	N/A	N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	40 CO <sub>2</sub> , W.CO <sub>2</sub> ISI marked	Provided Provided Provided	MR MR MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	--- 45 m 5 mm	Concourse-2, Platform-4 Provided Provided	MR MR MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	Required Required Required Required Required	Smoke Detectors Provided Provided at Station Control Room Provided at Station Concourse level D.G Set Provided Provided at all levels	MR MR MR MR MR
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	Required	Provided	MR
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	100 mm Concourse-2, Platform-4, Ground-2 Concourse-2, Platform-4, Ground-2	Provided Provided Provided	NMR MR MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> </ul>	Required	Provided	MR

N/5

	Hose Box	Required	Provided	MR
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>• Ground Level               <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> </ul> </li> <li>• Terrace level               <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul>	-	-	-
		1800 LPM	Provided	MR
		80 mts.	Provided	MR
		02	Provided	MR
		180 PM	Provided	MR
		80 mts	Provided	MR
		1800 LPM	Provided	MR
		80 mts.	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		-	-	-
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
14	<b>Captive Water Storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	50,000 lts	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		N/A	N/A	N/A
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17	<b>Standby power supply</b>	Required	D.G.Set Provided	MR

2/16

18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	Required	Provided	MR
	• Flow Switch Panel	Required	Provided	MR
	• PA System Panel	Required	Provided	MR
	• Batter backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	CO <sub>2</sub> flooding system found provided in elect. panel	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/2010/2858 dated 01/10/2010, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Accordingly DFA is put up for signature please.

~~DO (57)~~

*[Signature]*  
18/11/14

*[Signature]*  
11/2/2014  
M.K.CHATTOPADHYAY  
Asstt. Div. Officer (M.Road)