

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS : DELHI FIRE SERVICE : NEW DELHI - 110001**

Fax:- 011-23412593

E-mail ID:cfhq.dlfire@nic.in

No. F6/DFS/MS/2014/NO2/310 Dated 05/03/14

FIRE SAFETY CERTIFICATE

Certified that the **Little Theatre Group** located at **Copernicus Marg, New Delhi** comprises of Basement + ground floor + Mezzanine + 02 upper floors was granted NOC by this department vide letter No. F6/MS/DFS/2011/104 dated 20-01-2011. The premises was re-inspected by the officer concerned of this department on 16-01-2014 in the presence of Sh. Sawan Sharma (Manager) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy Class **Group D "Assembly Building" Sub Division D-2** with effect from 05/03/ 2014 for period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on05/03/14..... at New Delhi by.



(Dr. G. C. Misra)
Chief Fire Officer
Delhi Fire Service
Ph - 011-23414333

Copy to:-

1. Little Theatre Group located at Copernicus Marg, New Delhi
2. The Joint. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi - 110049 w.r.t. letter No. 81554-58/joint. C.P./Lic(Amst.) Dated Delhi the 19-11-2013.

Condition for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all time. The owner / occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.

4/25

INSPECTION REPORT

1. Name & address of the building : The Little Theatre Group at Copernicus Marg, New Delhi.
2. Type of Occupancy : Assembly (B + Gr. + Mezzanine + 2 floors)
3. Type of Case : Renewal
4. Details of previous NOC : F6/MS/DFS/2011/104 dated 20/01/2011
5. Fire Safety directives Letter No. : NA
6. Date of inspection : 16/01/2014
- 7 Name of the Inspecting Officer : Sh. Gurmukh Singh (DO/CD) & Sh. M. K. Sharma (ADO/CC)
- 8 Name and designation of Officer
from the building side : Sh. Sawan Sharma (Manager)
- 9 Year of Construction : 2001
10. Applicant's letter No. : No. 81554-58/Joint C.P./Lic.(Amst.) dated Delhi the 19/11/13.

| S No | Minimum standards on fire prevention and fire safety U/R 33 | Existing Requirements | Provided at site | Remarks MR/NMR |
|------|---|-----------------------|------------------|-------------------|
| 1. | Access of building | | | |
| | • Road width | 9 Mtr. | 12 Mtr. | MR |
| | • Gate width | 4.5 Mtr. | 4.5 Mtr. | MR |
| | • Width of internal road | NA | NA | NA |
| 2. | Number, width, Type & Arrangements of exits | | | |
| | a. Number of staircases | 2 Nos. | 2 Nos. | MR |
| | • Upper floors | 2 Nos. | 2 Nos. | MR |
| | • Basements | 1 No | 1 No | MR |
| | b. Width of staircases | | | |
| | • Upper floors | 1 Mt each | 1 Mt each | MR |
| | • Basements | 1 Mt | 1 Mt | MR |
| | c. Protection of exits | | | |
| | • Fire check door | Required | Provided | MR |
| | • Pressurization | Required | Provided | MR |
| | | | | |

h

P
Mash

M/26

| | | | | |
|----|--|---|---|----|
| | d. No of continuous staircase to terrace | 1 No | 1 No | MR |
| | e. Width Of Corridor | NA | NA | NA |
| | f. Door Size | NA | NA | NA |
| 3. | Compartmentation | | | |
| | • Fire check door | Required | Provided | MR |
| | • Sealing of electrical shafts | Required | Provided | MR |
| | • Fire Rating of shaft door | Required | Provided | MR |
| | • Water Curtain | NA | NA | NA |
| | • Fire Dampers | NA | NA | NA |
| 4 | Smoke managements System | | | |
| | • Basements | Required | Provided | MR |
| | • Upper floors | 12 ACPH | NATURAL | MR |
| 5 | Fire Extinguishers | | | |
| | • Total numbers | 20 Nos. | 21 Nos. | MR |
| | • Types | ABC, CO ₂ , Wco ₂ | ABC, CO ₂ , Wco ₂ | MR |
| | • IS marking | Required | Provided | MR |
| 6 | First – Aid Hose Reels | | | |
| | • Total numbers on each floor | 04 | 04 | MR |
| | • Length of hose reel hose | 30 Mtr. | 30 Mtr. | MR |
| | • Nozzle diameter | 05 MM | 05 MM | MR |
| 7 | Automatic fire detection and alarming system | | | |
| | • Type of detectors Beam | Required | Provided | MR |
| | • Location of Main Panel | Required | Provided | MR |
| | • Location of Repeater Panel | NA | NA | NA |
| | • Alternate source of power | Required | Provided | MR |
| | • Hooters' Location | Required | Provided | MR |
| 8 | MOEFA | Required | Provided | MR |
| 9 | Public Address System | Required | Provided | MR |
| 10 | Automatic Sprinkler | | | |
| | • Basements | Required | Provided | MR |
| | • Upper Floor | NA | NA | NA |
| | • Sprinkler above false ceiling | NA | NA | NA |

h

| | | | | |
|----|---|-------------|-------------|----|
| 11 | Internal Hydrants | | | |
| | • Size of riser/down- comer | NA | NA | NA |
| | • Number of hydrants per floor | NA | NA | NA |
| | • Hose Box | NA | NA | NA |
| 12 | Yard Hydrants | | | |
| | • Total number of hydrants | NA | NA | NA |
| | • Hose Box | NA | NA | NA |
| 13 | Pumping Arrangements | | | |
| | ○ Ground Level | | | |
| | • Discharge of main pump | 1800 LPM | 1800 LPM | MR |
| | • Head of main pump | 56 Mtr. | 56 Mtr. | MR |
| | • Number of main pumps | 1 | 1 | MR |
| | • Jockey pump out put | 180 LPM | 180 LPM | MR |
| | • Jockey pump head | 56 Mtr. | 56 Mtr. | MR |
| | • Standby Pump out put(Diesel) | 1800 LPM | 1800 LPM | MR |
| | • Standby Pump Head | 60 Mtr. | 60 Mtr. | MR |
| | • auto Staring/Manual stopping | Reqd. | Provided | MR |
| | • Pump House Access | Required | Provided | MR |
| | ○ Terrace level | | | |
| | • Discharge of pump | 450 LPM | 450 LPM | MR |
| | • Head of the pump | 60 Mtr. | 60 Mtr. | MR |
| | • Power supply | Required | Provided | MR |
| | • Auto starting of pump | Required | Provided | MR |
| 14 | Captive water Storage for fire fighting | | | |
| | • Under ground tank capacity | 50,000 Ltr. | 50,000 Ltr. | MR |
| | • Draw of connection | Required | Provided | MR |
| | • Fire service inlet | Required | Provided | MR |
| | • Access to tank | Required | Provided | MR |
| | • Overhead Tank capacity | 5,000 Ltr. | 5,000 Ltr. | MR |
| 15 | Exit Signage | Required | Provided | MR |
| 16 | Provision of Lifts | | | |

h
P
Merk

N/28

| | | | | |
|----|---|----------|----------------------|----|
| | <ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of lift lobby • Communication in lift Car • Fireman's Grounding Switch • Lift Signage | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| 17 | Standby power supply | Required | Provided | MR |
| 18 | Refuge Area | | | |
| | <ul style="list-style-type: none"> • Total area | NA | NA | NA |
| | <ul style="list-style-type: none"> • Location | NA | NA | NA |
| 19 | Fire control room | | | |
| | <ul style="list-style-type: none"> • Detector system panel | NA | NA | NA |
| | <ul style="list-style-type: none"> • Flow Switch Panel | NA | NA | NA |
| | <ul style="list-style-type: none"> • PA System Panel | Required | Provided | MR |
| | <ul style="list-style-type: none"> • Batter backup | Required | Provided | MR |
| | <ul style="list-style-type: none"> • Building Floor Plans | NA | NA | NA |
| 20 | Special Fire Protection Systems for Protection of special Risks, if any; | Required | ABC, Co ² | MR |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F6/MS/DFS/2011/104 dated 20/01/2011 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer

Gurmukh Singh
26/2/11
Name :- Sh. Gurmukh Singh
Designation :-DO(CD)

Signature of the Inspecting Officer

M. K. Sharma
26/2/11
Name:- Sh. M. K. Sharma
Designation :- A. D.O. (CC)