FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[See sub-rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. FRIDES/MS/ EM/2014/W2/225

P

Dated: 10/3/2014

FIRE SAFETY CERTIFICATE

Certified that the Wok In The Clouds (A unit of KTG Hotel & Resorts Pvt. Ltd.) located at 3, Club Road, Punjabi Bagh, New Delhi-110026 was issued a FSC for G+ First Floor & Second Floor of a building comprised of Basement + three upper floors vide letter No.F6/DFS/MS/EH/2010/3237 Dated 24-11-2010. The premises was re inspected by the officer concerned of this department on 14-01-2014in the presence of Mr. Deepak (General Manager) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service rules, 2010 and that the building / premises is fit for occupancy class "Assembly" Group – D with effect from 10 / 3 /2014 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of conditions under 38 of the Delhi Fire Service rules, 2010.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided therein shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning agency.
- 5. The basement shall be used strictly as per the provision of building bye laws.
- 6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on <u>WWW.dfs.Delhigovt.nic.in</u>

Issued on 19314 at New Delhi.

(SANTOKH SINGH) CHIEF FIRE OFFICER DELHI FIRE SERVICE

Phone:-23414250

Copy to :-

- 1. Vipin Kumar (Director), Wok In The Clouds (A unit of KTG Hotel & Resorts Pvt. Ltd.), 3, Club Road, Punjabi Bagh, New Delhi-110026.
- 2. Dy. Health officer, M.C.D. Delhi, West Zone, Rajouri Garden, Delhi.

INSPECTION REPORT

1. Name & address of the building : Wok In The Clouds (A unit of KTG Hotel & Resorts Pvt. Ltd.),

3, Club Road, Punjabi Bagh, New Delhi – 110026.

2. Type of Occupancy

: Assembly

3. Type of Case

: Renewal (B+G+03 Upper Floor) Restaurant at G+FF

Details of previous NOC 4.

: Letter No.F6/DFS/MS/EH/2010/3237 Dated 24-11-2010

Fire Safety directives Letter No.: NA

6. Date of inspection

: 14.01.2014

7.

Name of the Inspecting Officer: DO Sunil Chowdhary & ADO Mukesh Verma

8. Name and designation of Officer

from the building side

: Mr. Deepak (General Manager)

9. Year of Construction

: 2005

10. Applicant's letter No.

: MCD Letter No D/2580/DHO/S2 Dated 19.10.2011

S	Minimum standards on fire	NBC	Provided at	Remarks MR/NMR	
No	prevention and fire safety U/R 33	Requirements	site		
1.	Access of building				
	 Road width 	12m	Provided	MR	
	• Gate width	5m	On Main	MR	
	 Width of internal road 		Road	9	
		N/A	NA	NA	
2.	Number, width, Type & Arrangements of exits				
	a. Number of staircases				
	 Upper floors 	2 /	Provided	MR	
	 Basements 	2	Provided	MR	
	a. Width of staircases				
	 Upper floors 	Old Case	Old Case	Old Case	
	 Basements 	Old Case	· Old Case	Old Case	
	b. Protection of exits				
	 Fire check door 	NA	NA	NA	
	 Pressurization 	N/A	N/A	N/A	

	c. No of continuous	1	Provided	MR	
	staircase to terrace		27/4	N/A	
	d. Width Of Corridor	N/A	N/A	Old Case	
	e. Door Size	Old Case	Old Case	Old Case	
C	Compartmentation			NA	
	Fire check door	NA	NA	N/A	
	 Sealing of electrical 	N/A	N/A		
	shafts	N/A	N/A	N/A	
	• Fire Rating of shaft door	N/A	N/A	N/A	
	 Water Curtain 	N/A	N/A	N/A	
	• Fire Dampers	14/24			
5	Smoke managements System	20 ala par hour	Provided	MR	
	 Basements 	30 a/c per hour 12 a/c per hour	Provided	MR	
	 Upper floors 	12 a/c per flour	1101146		
	Fire Extinguishers		Provided	MR	
	 Total numbers 	08 each type	Provided	MR	
	 Types 	CO ₂ , DCP	Provided	MR	
	• IS marking	Required	Provided	IVIIC	
	First – Aid Hose Reels			MR	
-	Total numbers on each	01	Provided	MR	
	floor			MD	
	 Length of hose reel hose 	30 m	Provided	MR	
	Nozzle diameter	5 mm	Provided	MR	
-	• Nozzie diameter				
7.		NA	NA	NA	
	Type of detectorsLocation of Main Panel	NA	NA	NA	
		NA	NA	NA	
	 Location of Repeater Panel 	NA	NA	NA A	
	 Alternate source of power 	YES	At entrance	MR	
	 Hooters' Location 	. 1	Provided	MR	
8.	MOEFA	Required	NA	NA	
9.	Public Address System	NA	NA	112	
10.	Automatic Sprinkler System		Desidad	MR	
10.	Basements	Required	Provided	MR	
	Upper Floor	Required	Provided	MR	
	 Sprinkler above false 	Required	Provided	IVIIC	
	ceiling				
11.	Internal HydrantsSize of riser/down-	100mm	Provided	MR	
	comerNumber of hydrants pe	r 1	· Provided	MR	
	floor				

12.	Yard Hydrants				
	 Total number of hydrants 	N/A	N/A	N/A	
	 Hose Box 	N/A	N/A	N/A	
13.	Pumping Arrangements			IVA	
	 Discharge of main pump 	NA	NA	NA	
	Head of main pump	NA	NA	NA	
	Number of main pumps	NA	NA	NA	
	Jockey pump out put	NA	NA	NA	
	Jockey pump head	NA	NA	NA	
	Standby Pump out put	NA	NA	NA	
	Standby Pump Head	NA	NA	NA	
	Auto Staring/Manual	NA	NA	NA	
	stopping	SUB-SUB-SUB-SUB-SUB-SUB-SUB-SUB-SUB-SUB-	1111	INA	
	Pump House Access	NA	NA	NA	
	Terrace level			11/1	
	Discharge of pump	220lpm, 180lpm	Provided	MR (being Oddage)	
	Head of the pump	30m each	Provided	MR (bling Old (ese) (
	Power supply	Required	Provided	MR	
	Auto starting of pump	Required	Provided	MR	
4.	Captive water Storage for fire figh	ting	Tiovided	IVIIX	
	 Under ground tank 	NA	NA	NA	
	capacity	7700		11/2	
	Draw of connection	NA	NA	NA	
	Fire service inlet	Required	Provided	MR	
	Access to tank	N/A	N/A	N/A	
	 Overhead Tank capacity 	5000ltrs	Provided	MR	
	Exit Signage	Required	Provided	MR	
6.	Provision of Lifts	A	101100	TVIIC	
	Pressurization of Lift	N/A	N/A	N/A	
	Shaft			14/14	
	Pressurization of lift	N/A	N/A	N/A	
	lobby			11/17	
	Communication in lift	N/A	N/A	N/A	
	Car		,	14/21	
	Fireman's Grounding	N/A	N/A	N/A	
	Switch			1 4/1 4	
	Lift Signage	N/A	N/A	N/A	
7.	Standby power supply	Required		1 2	
	Refuge Area	Required	Provided	MR	
	Total area	N/A	NI/A		
	Location	N/A N/A	N/A	N/A	
). I	Fire control room	IN/A	N/A	N/A	
	Detector and				
	F1 ~		N/A	N/A	
	Switch i allei	N/A	N/A	N/A	

	> PA System Panel	N/A	N/A	N/A
	Battery backup	N/A	N/A	N/A
	Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/EH/2010/3237 Dated 24-11-2010 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer

Name

Mukush Vegaa

Designation

ADO(MN)

Signature of the Inspecting Officer

Name

Designation