

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/SCHOOL/2014/ 102/339

Dated: 10/3/14

FIRE SAFETY CERTIFICATE

Certified that the **James Convent School** at **F-34 / 2 & 3 Satsang Road, Nihal Vihar, Nangloi, Delhi-110041** comprised of **ground + one upper floor** only owned / occupied by **James Convent School** has already been issued **NOC / FSC** by this department vide letter No. **F.6/DFS/MS/2009/1805 dated 18.06.2009**. The premises was re-inspected by the officer concerned of this department on **10.02.2014** in the presence of **Smt. Sangita (Principal)** and observed that Fire prevention and fire safety arrangements provided in the premises, found in good working condition. The premises have therefore, deemed complied with the fire prevention and fire safety requirements in accordance with the circular issued by **Director of Education, GNCT of Delhi vide letter No. 262-362 dated 17.01.2005** and that the building / premises is fit for occupancy class Educational (Group B) with effect from10/3/14.....for a period of 3 (three) years subject to conditions printed below.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provision of building bye laws.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on 10/3/14 at New Delhi by.


(SANTOKH SINGH)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Phone:-23414250
E-mail: cfowz.dlfire@nic.in

Copy to :-

1. The Manager, James Convent School, F-34 / 2 & 3 Satsang Road, Nihal Vihar, Nangloi, Delhi-110041.
2. The Director of Education, GNCT of Delhi, Old Secretariat, Delhi-110054.

11/4

G+1 upper Floor
Plot Area = 1 Acre
Covered Area = 2200 sqm²

INSPECTION REPORT

1. Name & address of the building: James Convent School 34/2 & 3
Satsang Road, Kihal Vihar, Nangloj,
Delhi-41
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : Letter No FG/DFSI/MS/2009/1805/18/6/2009
5. Fire Safety directives Letter No. : DOE circular dated 17/01/2005
6. Date of inspection : 10/02/2014
7. Name of the Inspecting Officer : Ashok Kumar Jaiswal
8. Name and designation of Officer
from the building side : Mrs Sangita (Principal)
9. Year of Construction : 2001
10. Applicant's letter No. : Nil

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL/DOE cir. 17/01/2005 Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	<u>Accessible</u>	<u>Provided</u>	<u>MR</u>
	• Gate width	<u>Accessible</u>	<u>Provided</u>	<u>MR</u>
	• Width of internal road	<u>NA</u>	<u>NA</u>	<u>NA</u>
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	<u>2</u>	<u>3</u>	<u>MR</u>
	• Basements	<u>NA</u>	<u>NA</u>	<u>NA</u>
	b. Width of staircases			
	• Upper floors	<u>1.50 Mtr</u>	<u>Provided</u>	<u>MR</u>
	• Basements	<u>NA</u>	<u>NA</u>	<u>NA</u>
	c. Protection of exits			
	• Fire check door			
	• Pressurization		<u>NR</u>	
	d. No of continuous staircase to terrace	<u>1</u>	<u>Provided</u>	<u>MR</u>
	e. Width Of Corridor	<u>1.50 Mtr.</u>	<u>Provided</u>	<u>MR</u>
	f. Door Size	<u>1.00 Mtr.</u>	<u>Provided</u>	<u>MR</u>


3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 			
4.	Smoke managements System			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	NA	NA
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Natural ventilation	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	08	Provided	MR
	<ul style="list-style-type: none"> • Types 	ABC/CO ₂	Provided	MR
	<ul style="list-style-type: none"> • IS marking 	ISI marked	Provided	MR
6.	First - Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor 	1	1	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 Mtr.	30 Mtr.	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detector • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 			
8.	MOEFA			
9.	Public Address System			
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basements • Upper Floor • Sprinkler above false ceiling 			

Internal Hydrants			
• Size of riser/down- comer	100 mm	Provided	MR
• Number of hydrants per floor	NR	NP	NR
• Hose Box	NR	NP	NR
12. Yard Hydrants			
• Total number of hydrants			
• Hose Box		NR	
13. Pumping Arrangements			
• Ground Level			
• Discharge of main pump			
➤ Head of main pump			
➤ Number of main pumps			
➤ Jockey pump out put			
➤ Jockey pump head			
➤ Standby Pump out put			
➤ Standby Pump Head			
➤ Auto Staring/Manual stopping			
➤ Pump House Access			
• Terrace level			
➤ Discharge of pump	450 lpm	Provided	MR
➤ Head of the pump	40 MH	Provided	MR
➤ Power supply	Required	Provided	MR
➤ Auto starting of pump	Required	Provided	MR
14. Captive water Storage for fire fighting			
• Under ground tank capacity			
➤ Draw of connection			
➤ Fire service inlet			
➤ Access to tank			
• Overhead Tank capacity	2500 lts	Provided	MR

		Required	Provided	MR
15	Exit Signage			
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft			NR
	➤ Pressurization of lift lobby			
	➤ Communication in lift Car			
	➤ Fireman's Grounding Switch			
	➤ Lift Signage			
17.	Standby power supply			NR
18.	Refuge Area			
	➤ Total area			NA
	➤ Location			
19.	Fire control room			
	➤ Detector system panel			NA
	➤ Flow Switch Panel			
	➤ PA System Panel			
	➤ Batter backup			
	➤ Building Floor Plans			
20.	Special Fire Protection Systems for Protection of special Risks, if any;			NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

✓ In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F.6/DFS/M5/2009/1805 dated 18/06/2009 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.



11/8

James Convent School, 34/2 & 3
Satsang Road, Nihal Vihar, Delhi-41

Ak Jaiswal

Signature of the Inspecting Officer 10/02/14

Signature of the Inspecting Officer

Name

(ASHOK KUMAR JAISWAL)

Name

Designation

ADO / (JWP)

Designation