

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.**

E-mail:- cfohq.dlfire@nic.in

Fax:- 011-23412593

No. F.6/DFS/MS/GH/2014/ 52/368

Dated: 31/3/2014

FIRE SAFETY CERTIFICATE

Certified that the Guest House **Apra International** located at 15A/57, WEA, Karol Bagh, New Delhi-110005 is comprised of Basement, ground floor plus four upper floors, using basement as hall/storage, ground floor as reception, office and 04 guest rooms, first, second & third floor each having 08 guest rooms respectively, fourth floor having three rooms for staff with pantry (Total 28 guest rooms) was issued NOC by this department vide letter No.F.6/DFS/MS/GH/2011/324 dated 17.02.2011 owned/occupied by Sh. Kamal Kishore Arora. The guest house building was re- inspected by the officer concerned of this department on 15.03.2014 in the presence of Sh. Garry Arora and found that the owner have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....31/03/14.....at New Delhi.


(DR. G.C. MISRA)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Ph:- 011-23414333

Copy to:-

1. The Addl. Commissioner of Police (Lic.)
1st floor, P.S., Defence Colony, New Delhi.
(Re. No. 9262/Addl. C.P./Lic.(H), Dated 25.02.2014)
2. Sh. Kamal Kishore Arora (Owner),
G.H Apra International, 15A/57,
WEA, Karol Bagh, New Delhi-110005.

64
04

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The basement shall be used strictly as per the provisions of the building bye laws.
7. The owner/ occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : G.H. Abra International, 15A/57, WEA, Karol Bagh, N.D. 05.
2. Type of Occupancy : Residential (Guest House)
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. F.6/DFS/MS/GH/11/324 Date 17.02.2011
5. Fire Safety directives letter No : N/A
6. Date of inspection : 15.03.2014
7. Name of Inspecting Officer : A.D.O P.S. Dahiya
8. Name and designation of officers
From the building side : Sh. Garry Azora
9. Year of Construction : 2000
10. Applicant's letter No. : 9262 Addl. C.P./LIC.(H) dated 25.02.2014

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks
1.	Access to building			MR/NMR
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<p>Accessible</p> <p>-</p> <p>-</p>	<p>09mtr</p> <p>185cms</p> <p>-</p>	<p>MR</p> <p>MR</p> <p>-</p>
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	<p>-</p> <p>-</p>	<p>One</p> <p>One</p>	<p>MR, Old Case</p> <p>- do -</p>
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	<p>-</p> <p>-</p>	<p>119cms</p> <p>119cms</p>	<p>MR, Old Case</p> <p>- do -</p>
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • pressurization 	<p>-</p> <p>-</p>	<p>-</p> <p>-</p>	<p>-</p> <p>-</p>
	d. No. of continuous staircases to terrace			
			One	-
	e. Width of Corridor		148 cms	MR
	f. Door Size		87cms x 204cms	-
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	<p>-</p> <p>-</p> <p>-</p> <p>-</p> <p>-</p>	<p>-</p> <p>Sealed</p> <p>-</p> <p>-</p> <p>-</p>	<p>-</p> <p>-</p> <p>-</p> <p>-</p> <p>-</p>
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	<p>30 a/c per hour</p>	<p>Exhaust Fans are Provided</p> <p>Natural Ventilation</p>	<p>MR</p> <p>MR</p>

		12 a/c per hour	-	-
5.	Fire Extinguishers			
	• Total numbers	Two at each floor	Provided	MR
	• Types	CO ₂ , ABC, WCO ₂	- do -	MR
	• IS marking	ISI marked	- do -	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	- do -	MR
	• Nozzle diameter	5 mm	- do -	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	-	-	-
	• Location of Main Panel	-	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	D.G. Set of 62.5 kva	-
	• Hooters' Location	-	-	-
8.	MOEFA			
		Required	Provided	MR
9.	Public Address System			
		- do -	- do -	MR
10.	Automatic Sprinkler System			
	• Basement	-	Provided	MR, Area less than 200 sq. m
	• Upper Floor	-	-	-
	• Sprinkler above false ceiling	-	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	-	-	-
	• Number of hydrants per floor	-	-	-
	• Hose Box	-	-	-
12.	Yard Hydrants			
	• Total number of hydrants	-	-	-
	• Hose Box	-	-	-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	-	-	-
	➤ Head of Main pump	-	-	-
	➤ Number of main pumps	-	-	-
	➤ Jockey Pump out put	-	-	-
	➤ Jockey pump head	-	-	-
	➤ Standby Pump out put	-	-	-
	➤ Standby Pump Head	-	-	-
	➤ Auto Starting/Manual stopping	-	-	-

	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	—	—	—
		450 LPM	450 LPM	MR
		30 M	30 M	MR
		Required	Provided	MR
		—	—	—
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	—	—	—
		—	—	—
		—	Provided	—
		—	—	—
		5000 Ltr	5000 Ltr	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	—	—	—
		—	—	—
		—	Provided	MR
		Required	-do-	MR
		-do-	-do-	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	—	—	—
		—	—	—
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	—	—	—
		—	—	—
		—	—	—
		Required	Provided	MR
		—	—	—
20.	Special Fire Protection System for Protection of special Risks, if any:	—	—	—

N/16-

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.6/NFS/MS/GH/2011/324 dated 17.02.2011 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.



P. S. Dahiya
Signature of Inspecting Officer

Name *P. S. Dahiya*

Designation *Asstt. Divisional Officer*

Signature of Inspecting Officer

Name

Designation