

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001.**

E-mail:- cfohq.dlfire@nic.in

Fax:- 011-23412593

No. F.6/DFS/MS/Cinema/2014/ 52/624

Dated: 21/5/14

FIRE SAFETY CERTIFICATE

Certified that the **Satyam Cineplex (Audi- 1 to 4)** located at Plot No-19, District Centre, Janak Puri, New Delhi. The building is comprised of basement, ground floor plus four upper floors. The cinema hall is running at first, second, third & fourth floor only was issued NOC by this department vide letter No.F.6/DFS/MS/Cinema/2013/1550 dated 10.06.2013 owned/occupied by Satyam Cineplex Ltd. The cinema building was re-inspected by the officer concerned of this department on 16.04.2014 in the presence of Sh. Karan Malhotra (Cinema Manager) and found that the Satyam Cineplex Ltd have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class Group D assembly building w.e.f. the date of issue of this certificate for a period of one year in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....21/5/14.....at New Delhi.


(DR. G.C. MISRA)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Ph:- 011-23414333

Copy to:-

1. The Addl. Commissioner of Police (Lic.)
1st floor, P.S., Defence Colony, New Delhi.
(Re. No.14734-37/Addl. C.P./Lic.(Cinema), Dated 27.03.2014)
2. The Manager,
Satyam Cineplex (Audi- 1 to 4),
Plot No-19, District Centre, Janak Puri, New Delhi.

Following fire safety directives must be adhered to:-

- a) All the fire fighting arrangements as provided in the cinema building shall always be kept in good repair at all times as seen during inspection.
- b) All the employees shall be acquainted with the use & maintenance of fire protection arrangements provided in the cinema building.
- c) Means of escape shall not be kept blocked or bolted from outside & shall be easily open able in case of emergency.
- d) The fire suppression/protection arrangement provided in the premises are the minimize losses if maintained properly.
- e) Any loss of property/ life due to nonfunctional of fire safety measures/ equipments shall be responsibility of management solely.
- f) Cinema slides providing information on fire protection arrangements and means of escape shall be shown before the commencement of each cinema show.

Basement, Ground floor plus four upper floors

(Renewal)

INSPECTION REPORT

1. Name & address of the building : Satyam Cineplex (Audi 1 to 4), Plot no 19, Distt Centre Janakpuri, Delhi
2. Type of Occupancy : Assembly
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. F6/DES/MS/Cinema/2013/1550 Date 10/06/2013
5. Fire Safety directives letter No : F6/MS/DES/FP/2002/Cinema/992 dt 24/06/2002
6. Date of inspection : 16.04.2014
7. Name of Inspecting Officer : ADO Sandeep Duggal
8. Name and designation of officers
From the building side : Mr Karan Malhotra (Cinema Manager)
9. Year of Construction : 2002
10. Applicant's letter No. : 14734-37/Addl. CP/Lic Cinema dt 27/03/2014

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks
1.	Access to building			MR/NMR
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06 mtr — 06 mtr	12 mtr Directly accessible from the road 06 mtr	MR MR MR
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	04 No's	04 No's	MR
	• Basements	01 No. + 1 Ramp	01 No. + 1 Ramp	MR
	b. Width of staircases			
	• Upper Floor	2 mtr	207, 212, 207 & 104 cms	MR
	• Basements	2 mtr	slcase = 203 cms, Ramp = 450 cms	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• pressurization	—	—	—
	d. No. of continuous staircases to terrace	—	01	—
	e. Width of Corridor	—	opening in hall	—
	f. Door Size	—	180, 160 & 160 cms	MR (Being old case)
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	—	—	—
	• Fire Dampers	Required	Provided	MR
4.	Smoke Management System			
	• Basements	30 a/c per hour	Mechanical Ventilation	MR
	• Upper floors	—	—do—	MR

Sam

		12 a/c per hour	—	—
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	50 No ^{ts} ABC/CO ₂ /WCO ₂ ISI marked	54 No ^{ts} Provided Provided	MR MR MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	Three 30 m 5 mm	Provided Provided Provided	MR MR MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	smoke detector 6 floor — Required Near Exit Required	Provided Provided — Provided Provided Provided	MR MR — MR MR MR
8.	MOEFA			
9.	Public Address System			
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	Required Required Required	Provided Provided Provided	MR MR MR
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	15mm Three Three	Provided Provided Provided	MR MR MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	Two Two	Provided Provided	MR MR
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual stopping 	2850 lpm 60 mtr one 180 lpm 60 mtr 2850 lpm 60 mtr Required	2850 lpm 60 mtr one 180 lpm 60 mtr 2850 lpm 60 mtr Provided	MR MR MR MR MR MR MR

Satyam Cineplex, Sanakpuri, Audi (1 to 4) Plot no 19, District Centre, N Delhi.

	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	—	—	—
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	100000 ltr	100000 ltr	MR
		—	—	—
		Required	provided	MR
		—	—	—
		10000 ltr	45000 ltr	MR
15.	Exit Signage.	Required	provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	—	—	—
		—	—	—
		Required	provided	MR
		Required	provided	MR
		Required	provided	MR
17.	Standby power supply	Required.	2 No's 500 KVA 1 No 360 KVA	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	—	—	—
		—	—	—
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	—	—	—
		—	—	—
		—	—	—
		—	—	—
20.	Special Fire Protection System for Protection of special Risks, if any:	Manual CO ₂ fire fighting System for LT, HT Transformer Panel	provided	MR
		Modular type DCP for AHU'S	provided	MR

SAN

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. ^{San} FG/DFS/MS/cinema/2013/1550 dated 10/06/2013 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

~~Sandeep~~
8/5/14
Signature of Inspecting Officer

Name Sandeep Duggal

Designation Asst. Divisional Officer

~~Signature of Inspecting Officer~~

~~Name~~

~~Designation~~