

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI- 110001

No. F6/DFS/MS/Banquet/2014/M02/789

Dated: 25/06/14

FIRE SAFETY CERTIFICATE

Certified that the Tru Hallmark Banquets Hall running at ground, first & second floor at Commercial Area Karkardooma Metro Station, Pkg. -A, Delhi, owned/occupied by M/s Tru Hallmark Banquets Pvt.Ltd, comprised of basement, ground plus three upper floors was granted fire safety certificate vide letter no. F.6/DFS/MS/2011/3537 dated 15.12.11. The Banquets hall building was inspected by the officer concerned of this department on 23.05.2014 in the presence of Sh.Vinod Arora, and found that the banquets hall building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and that the building is fit for occupancy Group D "Assembly Building" with effect from 25/06/14.... for a period of three years, subject to conditions printed overleaf.

Issued on 25/06/14..... at New Delhi by



(Dr.G.C.Misra)
Chief Fire Officer
Ph.011-23414000

To,

M/s Tru Hallmark Banquets Pvt.Ltd
Commercial Area Karkardooma Metro Station,
Pkg. -A, Delhi,

OLC
24/6

CONDITIONS:

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized if any.
6. All comments/ directions of the Licensing Department shall always be permitted and followed.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

1. Name & address of the building: Tru Hallmark Banquets at GF, FF & Second floor commercial Area Karkardooma Metro Station, Pkg. -A, Delhi.
2. Building is comprised of : Basement , ground + 2, upper floors.
3. Type of Occupancy : Assembly
4. Type of Case : Renewal
5. Details of Previous FSC : No.F.6/DFS/MS/2011/3537 Dated 15/12/11 in the name of Red Carpet
6. Fire Safety direction letter No : F.6/DFS/MS/2011/2390 Dated 30.09.11
7. Date of Inspection : 23.05.2014
8. Name of the Inspecting officers: DO Virendra Singh & ADO Suresh Singh
9. Name and designation of Officer:
from the building side : Shri Vinod Arora
10. Year of Construction : 2011
11. Applicant's letter No : letter dated 12.05.2014

S.NO.	Minimum Standards on fire prevention and fire safety U/R33	NBC Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	• Road width	6 Mtrs	8 Mtrs.	MR
	• Gate width	4.5 Mtrs.	4.5Mtrs.	MR
	• Width of internal road	6 Mtrs.	6 Mtrs.	MR
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	02 Nos	04 Nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper Floor	1.5 M	2 no. of 1.5 M & 1no. of 2 M	MR
	• Basement	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	2.0 Mtrs	2.0 Mtrs	MR
3	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Sealed	MR
	• Fire rating of shaft door	2 hrs.	2 hrs.	MR
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	Required	Provided	MR
4	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	12 a/c per hour	--do---	MR

6	First-aid-Hose Reels.			
	<ul style="list-style-type: none"> Total numbers of ground floor 	3 nos.	3 nos.	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	30 m	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	5 mm	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Heat & smoke	Provided	MR
	<ul style="list-style-type: none"> Location of main panel 	Ground floor	Provided	MR
	<ul style="list-style-type: none"> Location of repeater panel 	Required	Provided	MR
	<ul style="list-style-type: none"> Alternate source of power 	Battery & DG Set	Provided	MR
	<ul style="list-style-type: none"> Hooter's location 	Staircases & hall.	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System.	Required	provided	MR
10	Automatic Sprinkler System.	Required	Provided	MR
	<ul style="list-style-type: none"> Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> upper floor 	Required	Provided	MR
	<ul style="list-style-type: none"> sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> size of riser/down-comer 	100 mm	100 mm	MR
	<ul style="list-style-type: none"> Number of hydrants per floor 	3 Nos.	3 Nos.	MR
	<ul style="list-style-type: none"> Hose Box 	3 Nos.	3 Nos.	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	Two	Three	MR
	<ul style="list-style-type: none"> Hose Box 	Two	Three	MR
13	Pumping Arrangements.			(Under DMRC-Control)
	<ul style="list-style-type: none"> Ground Level 	2850LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	2850 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of Main Pump 	70 Mtrs.	80 mtrs	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps 	Two	2 No.	MR
	<ul style="list-style-type: none"> ➤ Jockey pump out put 	one 180 LPM	One 180 LPM	MR
	<ul style="list-style-type: none"> ➤ Jockey pump head 	70 Mtrs.	80 mtrs.	MR
	<ul style="list-style-type: none"> ➤ Standby pump out put 	2850 LPM	2850 LPM	MR
	<ul style="list-style-type: none"> ➤ Standby pump Head 	70Mtrs	80 Mtrs.	MR
	<ul style="list-style-type: none"> ➤ Auto Starting /Manual stopping 	Auto	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump House Access 	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace Level 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Discharge of pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of the Pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Power supply 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 	N/A	N/A	N/A
14	Captive Water Storage for Fire Fighting.			(Under DMRC-Control)
	<ul style="list-style-type: none"> Underground tank capacity 	1,00,000 Ltrs.	2,00,000 Ltrs.	MR
	<ul style="list-style-type: none"> ➤ Draw-off connection 	Required	Provided	MR

N/11

15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	125 KVA	MR
18	Refuge Area.	N/A	N/A	N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	N/A	Provided for Metro Station	M/R
	• Detector system panel	N/A	Provided	MR
	• Flow switch panel	N/A	N/A	MR
	• PA system panel	N/A	N/A	MR
	• Battery backup	N/A	N/A	MR
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	Required for HT/LT panels	Provided	MR


The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

This department has issued earlier single FSC vide letter no. No.F.6/DFS/MS/2011/3537 Dated 15/12/11 for Red Carpet & Orchidgrand Hospitality (P) Ltd. Which are in commercial area of DMRC. Now the name is changed from Red Carpet to Tru Hallmark Banquets Pvt.Ltd.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The fire safety certificate issued vide letter no. F.6/DFS/MS/2011/3537 Dated 15/12/11 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.


G.C-14

Signature of the Inspecting Officer
Name:-Suresh Singh
Designation: - ADO (Shah)



Signature of the Inspecting Officer
Name:-Virendra Singh
Designation: - DO (ED)

