GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE: NEW DELHI - 110001

NO F6/DFS/MS/GH/2014/ NDZ) 895

Dated 21/7/19

FIRE SAFETY CERTIFICATE

Certified that the Guest House **Hotel Florence** located at 2719, Bank Street, Karol Bagh, New Delhi-110005 is comprised of Basement, ground floor plus three upper floors, using basement as hall & office as reception & shops, first, second & third floor each having 08 guest rooms respectively (Total 24 guest rooms) and a panty with staff room on terrace was issued NOC by this department vide letter No F6/DFS/MS/GH/2011/2429 dated 05.10.2011 owned/occupied by Sh. Arun Soni. The guest house building was re - inspected by the officer concerned of this department on 16.07.2014 in the presence of Sh. Arun Soni (Owner) and found that the owner have deemed complied with fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the building / premises is fit for 24 Guest Rooms occupancy Group 'A' residential w.e.f the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on _____at New Delhi

(Dr. G.C. Misra) Chief Fire Officer Delhi Fire Service Ph:- 011-23414333

Copy to: -

- 1. The Joint Commissioner of Police (Lic) 1st floor, P. S. Defence Colony, New Delhi (Ref No 23805/Joint CP/Lic (H) Dated 02.07.2014)
- Sh. Arun Soni (Owner)
 Hotel Florence, 2719, Bank Street,
 Karol Bagh, New Delhi-110005

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 3. The trained staff should be available round the clock.
- 4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
- 6. The basement shall be used strictly as per the provisions of the building bye laws.
- 7. The owner/ occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in
- 8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT 1. Name & address of the building Hotel Florence, 2719, Bank Street, Karol Bagh, N.D-05. 2. Type of Occupancy Residential (Guest House) 3. Type of Case Renewal 4. Details of Previous NOC F.6/DFS/MS/GH/2011/2429 dated 05.10.2011 5. Fire Safety directives letter No N/A 6. Date of inspection 16.07.2014 7. Name of Inspecting Officer Dy. C.F.O Rajesh Panwar 8. Name and designation of officers From the building side Sh. Arun Soni (Owner) 9. Year of Construction 2000-2001 10. Applicant's letter No. 23805/Joint. C.P/Lic (H) dated 02.07.2014 S. No. Minimum Standards on fire prevention NBC/BBL Provided at site Remarks and fire safety U/R 33 Requirement special area MR/NMR 1. Access to building Road width Accessible 12 mtr M/R Gate width Width of internal road Number, Width, Type & Arrangement of Exits 2. a. Number of staircases **Upper Floors** One One M/R, Old Case Basements One One M/R, Old Case b. Width of staircases 125ch 117 cms M/R, Old Case Upper Floor 100 cms, M/R, Old Case 125 cm. Basements c. Protection of exits N/A N/A N/A Fire check door N/A N/A N/A Pressurization No. of continuous staircases to One One M/R terrace 115cm, 150 cm Width of Corridor f. Door Size N/A 85cm X 205 cm N/A 3. Compartmentation Fire check door N/A N/A N/A Sealing of electrical shafts Sealed Fire Rating of shaft door N/A N/A N/A Water Curtain N/A N/A N/A Fire Dampers N/A N/A N/A 4. Smoke Management System Exhaust Fans are Basements 30 a/c per hour M/R provided Natural M/R 12 a/c per hour Upper floors Ventilation 5. Fire Extinguishers Two at each floor Total numbers Provided M/R Water Co2, Co2 Types Provided M/R ISI marked IS marking ISI marked M/R 6. First-Aid Hose Reels Total numbers on each floor One Provided M/R 30 m Length of hose reel hose Provided M/R 5 mm Nozzle diameter Provided M/R

| 7. | Automatic fire detection and alarming sy | N/A | N/A | M/R |
|-----|--|--|-----------------------|---------------|
| | Type of detectorsLocation of Main Panel | N/A N/A | N/A | N/A |
| | | N/A | | |
| | Location of Repeater Panel Alternate source of power Hooters' Location | Required | N/A D.G set of 120 | N/A M/R |
| | | | KVA | IVI/IX |
| | | 21/4 | N/A | N/A |
| | | N/A Required | Provided | M/R |
| • | MOEFA | Required Required | Provided | M/R |
| | Public Address System | Required | Tiovided | THICK |
| 0. | Automatic Sprinkler System Basement | Required | Provided | M/R, |
| | Ground Floor | N/A | N/A | N/A |
| | Sprinkler above false ceiling | N/A | N/A | N/A |
| 1. | Internal Hydrants | | | |
| 1. | Size of riser/down-comer | N/A | N/A | N/A |
| | Number of hydrants per floor | N/A | N/A | N/A |
| | Hose Box | N/A | N/A | N/A |
| 2. | Yard Hydrants | The State of the S | | |
| | Total number of hydrants | N/A | N/A | N/A |
| | Hose Box | N/A | N/A | N/A |
| 3. | Pumping Arrangements | | | |
| | Ground Level | | | |
| | Discharge of main Pump | N/A | N/A | N/A |
| | > Head of Main pump | N/A | N/A | N/A |
| | Number of main pumps | N/A | N/A | N/A |
| | Jockey Pump out put | N/A | N/A | N/A |
| | Jockey pump head | N/A | N/A | N/A |
| | > Standby Pump out put | | N/A | N/A |
| | > Standby Pump Head | N/A | 15 | N/A |
| | > Auto Starting/Manual | N/A | N/A | |
| | Stopping > Pump House Access | N/A | N/A | N/A |
| | Terrace level | | | |
| | > Discharge of pump | 450 lm | 450 LPM | M/R, Old Case |
| | > Head of the pump | 30mm | 30 M | M/R, Old Case |
| | > Power Supply | Required | Provided | M/R |
| | > Auto Starting of pump | N/A | N/A | N/A |
| | | | | |
| 14. | Captive Water Storage for fire fighting | 27/4 | NI/A | N/A |
| | Underground tank capacity | N/A | N/A | |
| | Draw-off connection | N/A | N/A | N/A |
| | > Fire service inlet | N/A | Provided | M/R |
| | > Access to tank | N/A | N/A | N/A |
| | Overhead Tank capacity | 5000 W | 5000 ltr | M/R, Old Case |
| | | Required | Provided | M/R |
| 15. | Exit Signage. | | | |
| 16. | Provision of Lifts. | | 37/4 | N/A |
| | Pressurization of Lift Shaft | N/A | N/A | |
| | Pressurization of Lift lobby | N/A | N/A | N/A |
| | Communication In lift Car | Required | Provided | M/R |
| | Fireman's Grounding Switch | Required | Provided | M/R |
| | Lift Signage | Required | Provided | M/R |
| | | Required | Provided | M/R |
| | | | | |

| 8. | Refuge Area. | N/A | N/A | N/A |
|-----|---|----------|----------|-----|
| | ➤ Total Area➤ Location | N/A | N/A | N/A |
| | | TVIX | | |
| 9. | Fire Control Room • Detector System Panel | N/A | N/A | N/A |
| | Flow Switch Panel | N/A | N/A | N/A |
| | PA System Panel | N/A | N/A | N/A |
| | Batter backupBuilding Floor Plans | Required | Provided | M/R |
| | | N/A | N/A | N/A |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | N/A | N/A | N/A |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.6/DFS/MS/GH/2011/2429 dated 05.10.2011 renewal under rule 35 of Delhi Fire Service Rules 2010 is recommended.

Signature of Inspecting Office

Signature of Inspecting Officer

Name

Name:- Rajesh Panwar

Designation: - Dv. C.F.O (NDZ)

Designation