## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No. F6/DFS/MS/2014/MDZ/1038

Dated: 20 / 08/14

## FIRE SAFETY CERTIFICATE

Issued on 20 08 114 at New Delhi by

То

The Joint Commissioner of police (Licensing), 1st Floor, P.S. Defence colony, New Delhi

Mem Delhi

Copy to:-

M/s OSR Cinemas and Entertainment Pvt. Limited 813/1, G.T. Road, Shahdara, Delhi.

19/6 Chief Fire Officer Delhi Fire Service Ph. 23414250

olch

1. Name & address of the building: OSR Cinemas at second Floor of Vikas Cinemall, 813/1,G.T.Road,Shahdara, Delhi. : 3 basement, Ground + 4, upper floors. 2. Building is comprised of : Multiplex (Assembly-3 Cinemas) 3. Type of Occupancy : New Case 4. Type of Case :Nil 5.Details of Previous NOC letter : The Delhi Cinematograph Rules 2008, amended 6. Fire Safety direction letter N notification on 25.06.2008. : 11.07.14 & 31.07.2014 7.Date of Inspection 8. Name of the Inspecting officers: DO Virendra Singh & ADO Suresh Singh 9. Name and designation of Officer :Mr.Vipul Kumar with other staff from the building side :2007-2008 10. Year of Construction : 23275-78/Jt.C.P/Lic.(Cinema) dated 27.06.2014 11. Applicant's letter No Remarks Provided at Site Cinematograph Minimum Standards on fire prevention S.NO. MR/NMR Rules and fire safety U/R33 Requirement Access to building MR 12 Mtrs. 15 Mtrs. Road width Gate width MR 6 Mtrs. 4.5 Mtrs. Width of internal road MR 6 Mtrs. 6 Mtr. Number, Width, Type and Arrangement of Exits 2 a. Number of Staircases MR 2 nos. 2 nos. From each cinema/Auditorium MR 5 nos.+ 1ramp 5 nos. Basement B. Width of Staircases 1.5 M & 2.0 M MR 2.0 Mtrs. Upper Floor MR 1.5 M 1.5 Mtrs. Basement c. Protection of exits Provided MR Required Fire check door MR Required Provided \_ Pressurization MR 1 no. e. No. of continuous staircases to terrace 1 no. MR 1.5 Mtrs. g. Width of Corridor 1.5 Mtrs. MR h. Door Size 2.0 M 2.0 M Compartmentation. 3 MR Provided Required Fire check door Sealed MR Required Sealing of electrical shafts MR 2 hrs. Provided Fire rating of shaft door Water curtain N/A N/A N/A Fire Dampers Provided MR Required Smoke Management System. Required Provided MR Basement Provided MR 12 a/c per hour Upper floor 5. Fire Extinguisher MR 14 nos. 18 Nos. Total numbers ABC & Co2 ABC & Co2 MR Types ISI marked ISI marked MR IS marking • First-aid-Hose Reels. Provided MR Total numbers of each floor 6 nos. Provided MR 30 m Length of hose reel hose Provided 5 mm MR Nozzle diameter Recommended earlier as per BRI dated 6.03.07

7	<ul><li>Automatic fire detection and alarming system</li><li>Type of detectors</li></ul>	Heat or smoke	Beam & smoke	MR
	Type of detectors		detector	
			Provided	
	Location of main panel	3 <sup>rd</sup> floor	Provided	MR
	<ul> <li>Location of repeater panel</li> </ul>	In main	Provided	MR
	200ddion o'r op o'r o	building control		
		room		
	<ul> <li>Alternate source of power</li> </ul>	Battery /DG Set	Provided	MR
				,
	<ul> <li>Hooters's location</li> </ul>	Staircases	Provided	MR /
3	MOEFA	Required	Provided	MR
	Public address System.	Required	Provided	MR
.0	Automatic Sprinkler System.			
	Basement	Required	Provided	MR
	upper floor/In Auditoriums	Required	Provided	MR
	sprinkler above false ceiling	Required	Provided	MR
11	Internal Hydrants	\(\sigma\)		
	size of riser/down-comer	Required	Provided	MR
	Number of hydrants per floor	3 Nos.	Provided	MR
	Hose Box	3 Nos.	Provided	MR
12	Yard Hydrants.			
	Total number of hydrants	4 Nos.	7 Nos.	MR
	Hose Box	4 nos.	7 Nos.	MR
13	Pumping Arrangements.			
	Ground Level	2850 LPM	2850 LPM	MR
	Discharge of main Pump	2850 LPM	2850 LPM ,	MR
	> Head of Main Pump	70 Mtrs.	70 Mtrs. /	MR
	Number of main pumps	2 Nos.	2 Nos.	MR
	Jockey pump out put	180 LPM	180 LPM /	MR
	> Jockey pump head	70 Mtrs.	70 Mtrs. /	MR
	Standby pump out put	2850 LPM	2850 LPM /	MR
	Standby pump Head	70 Mtrs	70 Mtrs	MR
	Auto Starting / Manual stopping	Auto	Provided ,	MR
	Pump House Access	Required	Provided /	MR
	Terrace Level	1.5 5		
	Discharge of pump	N/A	N/A	N/A
-	Head of the Pump	N/A	N/A	N/A
	> Power supply	N/A	N/A	N/A
	> Auto Starting of pump	N/A	N/A	N/A
14	Captive Water Storage for Fire Fighting.			
no 5- Broods decid accomm	Underground tank capacity	2,00,000 Ltrs.	2,00,000 Ltrs.	MR
	Draw-off connection	Required	Provided	MR
	Fire service inlet	Required	Provided	MR
	Access to tank	Required	Provided	MR
-	Overhead Tank capacity	20,000 Ltrs.	25,000 Ltrs.	MR

Basements are part of Main Building.

## NIZ

15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	Pressurization of Lift Shaft	Required	Provided	MR
	Pressurization of Lift lobby	Required	Provided	MR
	Communication in lift car	Required	Provided	MR
	Firemen's grounding switch	Required	Provided	MR
	Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	Detector system panel	Required	Provided	MR
	Flow switch panel	Required	Provided	MR
	PA system panel	Required	Provided	MR
	Battery backup	Required	Provided	MR
	Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	Required	Provided	MR

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Delhi Fire Service had already issued FSC vide letter no.F.6/DFS/MS/2013/157 dated 09.04.13 for main building (comprising of three basements ground plus four upper floors). Keeping in view the substantial compliance of the minimum standards on fire prevention and fire protection measures required under sub rule(4) of Rule 4 Schedule II of The Delhi Cinematograph rules 2008 ,it is recommended to grant Fire Safety Certificate under rule 35 of Delhi Fire Service Rule 2010.

Submitted please.

Signature of the Inspecting Officer

Name:-Virendra Singh Designation: - DO (ED)

8-8-14 728

Dy. CFO (NDZ)