

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI- 110001

NO. F6/DFS/MS/School/2014/SZ / 1113

Dated. 02/09/14

FIRE SAFETY CERTIFICATE

Certified that the New Modern Green Valley Public School, Bhola Ram Enclave, Pochanpur, Sector-23, Dwarka, New Delhi-110075, comprised of ground floor plus one upper floor owned/occupied by New Modern Green Valley Public School, have complied with the fire prevention and fire safety requirements in accordance with circular No.F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Directorate of Education, Govt. of NCT of Delhi and verified by the officer concerned of this department on 27.8.2014 in presence of Sh. Tarun Sehrawat (Manager) and that the building is fit for occupancy of class B, 'Educational Building" with effect from 02/09/14 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, and subject to compliance of the conditions under rule 38 as printed over leaf.

Issued on 02/09/14 at New Delhi by



(Dr. GC Misra)  
Chief Fire Officer  
Delhi Fire Service  
Ph. 011-23414333

OK



Copy to:

1. The Director (Education) SDMC, 23<sup>rd</sup> floor, Civic Centre, Minto Road N.Delhi.
2. Principal, New Modern Green Valley public School, Bhola Ram Enclave, Pochanpur, Sector-23, Dwarka New Delhi-110075.

## CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. All comments / directions of the Licensing Department shall always be permitted and followed.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner / occupier shall apply for renewal of this **Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37)** along with a copy of the certificate, six months prior to its expiry.



## INSPECTION REPORT

1	Name & address of the building	New Modern Green Valley Public School, Bhola Ram Enclave, Pochan Pur, Sector-23, Dwarka, New Delhi -110075	
2	Type of Occupancy	Educational Building "B"	
3	Type of case	New	
4	Details of previous NOC	No	
5	Fire safety directives letter No	Directorate of Edu. Circular. No. F.16/Estate/CC/Fire Safety/2011/3298-3398 dated 01.03.2011.	
6	Date of inspection	26.8.2014	
7	Name of the inspecting Officers :	ADO S.P. Bhardwaj	
8	Name and designation of officers from the building side	Sh. Tarun Sehrawat (Manager)	
9	Year of construction	2009	
10	Applicant's letter No.	N/M/G/V/P/S Dated.7.8.2014	(Ground plus one upper floor)

S. NO.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR / NMR
<b>1</b>	<b>Access to building</b>			
	1) Road width	Accessible to FE	6 Mtrs.	MR
	2) Gate width	N/A	4 Mtrs.	N/A
	3) Width of internal road	N/A	N/A	N/A
<b>2</b>	<b>Number, width Type &amp; arrangement of exits</b>			
	<b>a. Number of staircases</b>			
	1. Upper floors	1 No.	1No.	MR
	2. basements	N/A	N/A	N/A
	<b>b. Width of staircase</b>			
	1. Upper floors	1.5 Mtrs.	1.5	MR
	2. basements	N/A	N/A	N/A
	<b>c. Protection of exits</b>			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	<b>d. No. of continuous staircase to terrace</b>	N/A	N/A	N/A
	<b>e. Width of corridor</b>	1.25 Mtrs.	1.25 Mtrs.	MR
	<b>f. Door size</b>	1 Mtr.	1 Mtr.	MR
<b>3</b>	<b>Compartmentation.</b>			
	1. Fire check door	N/A	N/A	N/A
	2. Sealing of electrical shafts	N/A	N/A	N/A
	3. Fire Rating of shaft door	N/A	N/A	N/A
	4. water curtain	N/A	N/A	N/A
	5. Fire dampers	N/A	N/A	N/A
<b>4</b>	<b>Smoke Management system.</b>			
	basement	30 a/c per hour 12 a/c per hour	N/A	N/A
	upper floors		Natural Vent.	MR
<b>5</b>	<b>Fire Extinguishers</b>			
	total numbers	01 No. for 300 Sq.M	6 Nos	MR



6	<b>First-Aid Hose Reels.</b>			
	total numbers on each floor	N/A	N/A	N/A
	Length of Hose reel hose	N/A	N/A	N/A
	Nozzle Diameter	N/A	N/A	MR
7	<b>Automatic fire detection and alarming system</b>			
	Type of detectors	N/A	N/A	N/A
	location of Main Panel	N/A	N/A	N/A
	location of Repeater panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	hooter's location	N/A	N/A	N/A
8	<b>MOEFA</b>	N/A	N/A	N/A
9	<b>Public Address System.</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System.</b>			
	basement	N/A	N/A	N/A
	upper floors	N/A	N/A	N/A
	sprinkler above false ceiling	N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	Size of riser/down-corner	N/A	N/A	N/A
	Number of Hydrants per floor	N/A	N/A	N/A
	hose Box	N/A	N/A	N/A
12	<b>Yard Hydrants.</b>			
	total number of hydrants	N/A	N/A	N/A
	hose box	N/A	N/A	N/A
13	<b>Pumping arrangements</b>			
	<b>1. Ground level</b>			
	a. Discharge of main Pump	N/A	N/A	N/A
	b. Head of main pump	N/A	N/A	N/A
	c. Number of main pumps	N/A	N/A	N/A
	d. jockey pump out put	N/A	N/A	N/A
	e. jockey pump head	N/A	N/A	N/A
	f. Standby Pump output	N/A	N/A	N/A
	g. Stanby Pump head	N/A	N/A	N/A
	h. Auto Starting/Manual stopping	N/A	N/A	N/A
	pump house access	N/A	N/A	N/A
	<b>2. Terrace level</b>			
	a. Discharge of pump	N/A	N/A	N/A
	b. head of the pump	N/A	N/A	N/A
	c. Power supply	N/A	N/A	N/A
	d. Auto starting of pump	N/A	N/A	N/A
14	<b>Captive water storage for fire fighting</b>			
	1. Underground tank capacity	N/A	N/A	N/A
	a. Draw-off connection	N/A	N/A	N/A
	b. fire service inlet	N/A	N/A	N/A
	c. Access to tank	N/A	N/A	N/A
	Over head tank Capacity	N/A	N/A	N/A
15	<b>Exit Signage.</b>	N/A	N/A	N/A
16	<b>Provision of lifts.</b>			
	a. Pressurization of lift shaft	N/A	N/A	N/A
	b. pressurization of lift lobby	N/A	N/A	N/A
	c. communication in lift car	N/A	N/A	N/A
	d. Fireman's grounding switch	N/A	N/A	N/A
	e. Lift signage	N/A	N/A	N/A



N/3

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.	Not Required		
	total area			
	location			
19	Fire control room			
	a. detector system Panel	N/A	N/A	N/A
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	N/A	N/A	N/A
	d. Batter backup	N/A	N/A	N/A
	e. Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for	Required	ABC	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules, grant of Fire Safety Certificate under rules 35 of the Delhi Fire Service Rules 2010, is recommended.

Accordingly DFA is put up for approval and signature please.

*Sewy*  
28/8/14  
Signature of the Inspecting Officer

Name S.P. Bhardwaj

Designation ADO Dwarka