

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001

No. F6/DFS/mst school/2014/ND2/1250

Dated: 07/10/14.

FIRE SAFETY CERTIFICATE

Certified that the St. Vivekanand Modern School at 6/50, Street No.4, Vishwas Nagar, Delhi, comprised of ground plus three upper floors owned/occupied by St. Vivekanand Modern School have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 10.09.2014 in the presence of Smt. Vandana Arora (Principal) and found that the building is fit for occupancy class 'B' 'Educational Building' with effect from 07/10/14... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on 07/10/14 at New Delhi by



(Dr. G.C. Misra)  
Chief Fire Officer  
Ph. 011-23414333

To,  
The Principal  
St. Vivekanand Modern School  
6/50, Street No.4, Vishwas Nagar, Delhi,

Copy:-  
The Director of Education  
East Delhi Municipal Corporation  
Plot No.419, Udyog Sadan, FIE.  
Patparganj, Delhi -92.

O/c  
for  
30/9

### CONDITIONS :

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction if any.
6. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

- N 11
1. Name & address of the building : St.Vivekanand Modern School at 6/50,  
Street No.4,Vishwas Nagar, Delhi.
  2. Building is comprised of : Ground +3 upper floors
  3. Type of Occupancy : Educational
  4. Type of Case : New
  5. Details of Previous NOC letter : Nil
  6. Fire Safety Circular No. : F.16/Estate/CC/FS/2011/3298 to 3398  
dated 1.3.11
  7. Date of Inspection : 10.09.2014
  8. Name of the Inspecting officers : DO Virendra Singh
  9. Name and designation of  
Officer from the building side : Smt.Vandana Arora (Principal).
  10. Year of Construction : 1988
  - 11.Applicant's letter No. : Dated :21.08.2014

NO.	Minimum Standards on fire prevention and fire safety U/R33	Circular Requirement	Provided at Site	Remarks
1	Access to building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 Mtrs.	7 Mtrs.	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	01 No.	2 Nos.	MR
		N/A	N/A	N/A
	B. Width of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	1.5 M	1.12 M & 1.07 M	MR
		N/A	N/A	N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02No.	02 No.	MR
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1.0 Mtrs	1.0 Mtrs	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire rating of shaft door</li> <li>• Water curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floor</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	08 Nos.	16 Nos.	MR
		ABC & Co2	ABC & Co2	MR
		ISI marked	ISI marked	MR


6	First-aid-Hose Reels.			
	Total numbers of each floor	01No.	01No.	MR
	• Length of hose reel hose	30 M	30 M	MR
	• Nozzle diameter	5 MM	5 MM	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.	N/A	N/A	N/A
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants	N/A	N/A	N/A
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.	N/A	N/A	N/A
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.	N/A	N/A	N/A
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	450 LPM Provided	450 LPM Provided	MR
	➤ Head of the Pump	40 M	40 M	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.	N/A	N/A	N/A
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10000 Ltrs.	10000 Ltrs.	MR
15	Exit Signage.	Required	Provided	MR

N/3

16	Provision of Lifts.	N/A	N/A	N/A
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.	N/A	N/A	N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	N/A	N/A	N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the circular no.F.16/Estate/CC/FS/2011/3298 to 3398 dated 01.03.11 is recommended to grant Fire Safety Certificate.

  
Signature of the Inspecting Officer  
Name: Virendra Singh  
Designation: DO(ED)