

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE**  
**NEW DELHI- 110001**


No. F6/DFS/ms/school/2014/NO2/1319

Dated: 21/10/14

**FIRE SAFETY CERTIFICATE**

Certified that the EDMC Primary CO-ED School, Guru Ram Dass Nagar, Laxmi Nagar, Delhi, comprised of ground plus one upper floor owned/occupied by EDMC Primary CO-ED School, have complied with the fire prevention and fire safety requirements in accordance with the circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.11 issued by the Director of Education and verified by the officer concerned of Fire Service on 27.9.14 in the presence of Principal of the school and found that the building is fit for occupancy class B 'Educational Building' with effect from 21/10/14 for a period of three years, subject to conditions printed overleaf.

Issued on 21/10/14 at New Delhi by



(Dr. G.C. Misra)

Chief Fire Officer

Ph -011- 23414333



To,

The Principal

EDMC Primary CO-ED School, Guru Ram Dass Nagar, Laxmi Nagar, Delhi

**Copy to:-**

The Director of Education,

East Delhi Municipal Corporation,

419, Udyog Sadan, Patparganj Industrial Area, Delhi-92

4/9

**INSPECTION REPORT**

1. Name & address of the building : EDMC Primary CO-ED School, Guru Ram Dass Nagar, Laxmi Nagar, Delhi
2. Building is comprised of : G+1
3. Type of Occupancy : Educational
4. Type of Case : New Case
5. Details of Previous NOC : Nil
6. Fire Safety direction letter No : F.16/Estate/CC/Fire safety/2011/3298 to 3398 dated 01.03.11
7. Date of Inspection : 27.09.14
8. Name of the Inspecting Officers: : Suresh Singh (ADO)
9. Name of the designation of Officer from the building side : Principal
10. Year of Construction : 2014
11. Applicant's letter No : dated 27.09.14

S.No	Minimum Standards on fire safety requirements as per circular no. 3298 to 3398 Dated. 01.03.11	Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	Road width	6 m	6 m	MR
	Gate width	N.A	N.A	N.A
	Width of internal road	N.A	N.A	N.A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases	N.A	N.A	N.A
	Upper Floor	2 no.	2 no.	MR
	Basement	N.A	N.A	N.A
	B. Width of Staircases			
	Upper Floor	1.5 m	1.5 m each	MR
	Basement	N.A	N.A	N.A
	c. Protection of exits			
	Fire check door	N.A	N.A	N.A
	Pressurization	N.A	N.A	N.A
	e. No. of continuous staircases to terrace	01no.	01 no.	MR
g. Width of Corridor	1.5 m	1.5 m	MR	
h. Door Size	1 m	1 m	MR	
3	Compartmentation.			
	Fire check door	N.A	N.A	N.A
	Sealing of electrical shafts	N.A	N.A	N.A
	Fire rating of shaft door	N.A	N.A	N.A
	Water curtain	N.A	N.A	N.A
	Fire Dampers	N.A	N.A	N.A
4	Smoke Management System.			
	Basement	30a/c per hour	N.A	N.A
	Upper floor	12a/c per hour	N.A	N.A

5.	Fire Extinguisher			
	Total numbers types IS marking	04 no.	05 no.	MR
		CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR
		ISI marked	ISI marked	MR
6	First-aid-Hose Reels.			
	Total numbers of each floor	N.A	N.A	N.A
	Length of hose reel hose	N.A	N.A	N.A
	Nozzle diameter	N.A	N.A	N.A
7	Automatic fire detection and alarming system.			
	Type of detectors	N.A	N.A	N.A
	Location of main panel	N.A	N.A	N.A
	Location of repeater panel	N.A	N.A	N.A
	Alternate source of power	N.A	N.A	N.A
	Hooters	N.A	N.A.	N.A.
8	MOEFA	N.A	Provided	MR
9	Public address System.	N.A	Provided	MR
10	Automatic Sprinkler System.			
	basement	N.A	N.A	N.A
	upper floor	N.A	N.A	N.A
	sprinkler above false ceiling	N.A	N.A	N.A
11	Internal Hydrants			
	size of riser/down-comer	N.A	N.A	N.A
	Number of hydrants per floor	N.A	N.A	N.A
	Hose Box	N.A	N.A	N.A
12	Yard Hydrants.			
	Total number of hydrants	N.A	N.A	N.A
	Hose Box	N.A	N.A	N.A
13	Pumping Arrangements.			
	• Ground Level	N.A	N.A	N.A
	➤ Discharge of main Pump	N.A	N.A	N.A
	➤ Head of Main Pump	N.A	N.A	N.A
	➤ Number of main pumps	N.A	N.A	N.A
	➤ Jockey pump out put	N.A	N.A	N.A
	➤ Jockey pump head	N.A	N.A	N.A
	➤ Standby pump out put	N.A	N.A	N.A
	➤ Standby pump Head	N.A	N.A	N.A
	➤ Auto Starting /Manual stopping	N.A	N.A	N.A
	➤ Pump House Access	N.A	N.A	N.A
	• Terrace Level	N.A	N.A	N.A
	➤ Discharge of pump	N.A	N.A	N.A
	➤ Head of the Pump	N.A	N.A	N.A
	➤ Power supply	N.A	N.A	N.A
	➤ Auto Starting of pump	N.A	N.A	N.A

N111

14	Captive Water Storage for Fire Fighting.			
	Underground tank capacity	N.A	N.A	N.A
	Draw-off connection	N.A	N.A	N.A
	Fire service inlet	N.A	N.A	N.A
	Access to tank	N.A	N.A	N.A
	Overhead Tank capacity	N.A	N.A	N.A
15	Exit Signage.	N.A	N.A	N.A
16	Provision of Lifts.			
	Pressurization of Lift Shaft	N.A	N.A	N.A
	Pressurization of Lift lobby	N.A	N.A	N.A
	Communication in lift car	N.A	N.A	N.A
	Firemen's grounding switch	N.A	N.A	N.A
	Lift Signage	N.A	N.A	N.A
17	Standby power supply	N.A	N.A	N.A
18	Refuge Area.			
	Total area	N.A	N.A	N.A
	Location	N.A	N.A	N.A
19	Fire Control Room			
	Detector system panel	N.A	N.A	N.A
	Flow switch panel	N.A	N.A	N.A
	PA system panel	N.A	N.A	N.A
	Batter backup	N.A	N.A	N.A
	Building Floor Plans	N.A	N.A	N.A
20	Special Fire Protection systems for protection of special Risks, if any:	N.A	N.A	N.A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety measures as required under the rules it is recommended to Fire Safety Certificate under the circular No. 3298 to 3398 dated 01.03.11



*Singh*  
1.10.14

Signature of the Inspecting Officer

Name Suresh Singh

Designation ADO (Shah)

DO (EAST) Submitted for approval please.

DUCFO (NDZ)

*Vingh*  
4/10/14